Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Planning Budget Phase		Approved Badget	(7.5 51 47 57 15)	1 11000	_ = ===================================	2.00(0)	р.с	35
Northwest Science Quad Infrastucture-Phase 3	300103	\$700,000	\$488,310	Р	UCONN 2000 Bond Funds	10/31/18	2021	
Storrs LED (Sled) Lighting Upgrade	FO500025	\$996,000	\$899,800	Р	University Funds	10/31/18	2021	
Supplemental Utility Plant	300025	\$5,000,000	\$4,190,043	Р	UCONN 2000 Bond Funds	09/27/17	2021	
UCONN 2000 Code Remediation: Stamford	201523	\$2,000,000	\$1,181,962	Р	UCONN 2000 Bond Funds	10/28/15	TBD	
Downtown Relocation					University Funds			
Water Pollution Control Facility Sludge Processing Plant and Grit Removal	902116	\$1,500,000	\$992,287	Р	University Funds	09/29/16	On Hold	
Revised Planning Budget Phase								
Academic and Research Facilities - STEM	901802	\$15,000,000	\$12,400,286	P-\$1M	UCONN 2000 Bond Funds	11/13/13	2022	
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
Boiler Plant Equipment Replacement and Utility Tunnel Connection	300151	\$1,250,000	\$0	RP	UCONN 2000 Bond Funds	04/24/19-pending	2023	
Utility Framework-Utility System Modeling	902040	\$850,000	\$761,322	RP	UCONN 2000 Bond Funds	02/24/16	2020	
Design Budget Phase								
Freitas Ice Forum Renovation and Addition Phase 1	300094	\$2,000,000	591,966	D	UCONN 2000 Bond Funds	08/01/18	TBD	
Landscape Barn and Administrative Building Replacement	300147	\$1,400,000	\$0	D	UCONN 2000 Bond Funds	03/27/19	TBD	
Northwest Quad: Science 1-Site Improvements	300050	\$7,500,000	\$949,269	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	2022	
				D-\$7.5M		06/27/18		
Final Budget Phase								
Academic & Research Facilities - Gant Building	901803	\$85,000,000	\$76,952,690	P-\$1M	UCONN 2000 Bond Funds	11/13/13	December 2023	MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-70%
				D-\$15M		08/10/16		Phase 2-0%
	222222	Å5 700 000	44 660 270	F -\$85M		02/22/17		Phase 3-0%
Academic & Research Facilities-Homer	300008	\$5,700,000	\$1,668,370	P-\$1.85M	UCONN 2000 Bond Funds	03/29/17	January 2020	0%
Babbidge Library Renovations				D-\$5.7M		12/12/18		
				F-\$5.7M		03/27/19		
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,178,000	<u> </u>	University Funds	05/02/18	February 2020	45%
Avery Point Academic Building Roof Replacement	300098	\$1,270,000	\$92,633	F	University Funds	08/01/18	August 2019	0%
Babbidge Library Electrical Distribution System	901995	\$4,000,000	\$2,614,627	F	UCONN 2000 Bond Funds	04/26/17	April 2019	98%
Upgrade		, ,,,,,,,,,			University Funds	, ,		
Beach Hall Lab Renovations	300034	\$6,000,000	\$3,896,827	F	UCONN 2000 Bond Funds	08/01/18	April 2019	80%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Burton Family Football Complex Locker Replacement	FO500042	\$1,000,000	\$0	F	Gift Funds	03/27/19	June 2019	0%
Campus Wayfinding Improvements	300118	\$1,900,000	\$800,000	F	UCONN 2000 Bond Funds	12/12/18	August 2019	0%
CUP Equipment Replacement and Pumping	902109	\$23,000,000	\$14,293,689	D -\$1.3M	UCONN 2000 Bond Funds	10/26/16	April 2020	47%
Improvements				F-\$23M	University Funds	08/02/17		
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$127,003	F	University Funds	02/21/18	September 2019	10%
Facilities Operations Roof Repair & Restoration	FO500003	\$626,500	\$542,729	F	University Funds	02/21/18	April 2019	98%
Farm Buildings Repair/Replacement - Spring Hill	901774	\$3,800,000	\$3,484,568	F	UCONN 2000 Bond Funds	09/27/17	May 2019	99%
Farm ABSL 2 Facility					University Funds			
Gampel Area Bollards	300067	\$1,250,000	\$1,041,422	F	UCONN 2000 Bond Funds	05/02/18	August 2019	0%
Gelfenbien Dining Hall Dish Room Renovation	300080	\$840,000	\$62,729	F	University Funds	01/30/19	August 2019	0%
Hale Hall 15KV Electrical Service Repairs	FO500011	\$891,800	\$888,818	F	University Funds	05/02/18	July 2019	55%
Heating Plant Upgrade - Emergency Power	901697	\$2,500,000	\$447,670	RP-\$2.5M	UCONN 2000 Bond Funds	06/25/14	Hold	0%
System Upgrade				D-\$2.5M		08/05/15		
	202121	4. === 000	4.0.000	F-\$2.5M		10/28/15		
Horsebarn Hill Pedestrian Safety Improvements	902121	\$1,750,000	\$134,993	D-\$800k	UCONN 2000 Bond Funds	03/27/19	August 2019	0%
				F-\$1.75M	University Funds			
Horsebarn Hill Sewage Pump Station Upgrade	F0500016	\$650,000	\$125,440	F 67001	University Funds	06/27/18	March 2020	0%
Installation of Decentralized Heat at Warehouse and Facilities Operations Buildings	FO500001	\$700,000	\$590,581	F-\$700k	University Funds	06/28/17	April 2019	99%
Law School Library Cooling Tower Replacement	FO500019	\$600,000	\$451,400	F	University Funds	09/26/18	April 2019	5%
Litchfield and Windham Hall Electrical Service Repairs	FO500012	\$500,000	\$498,053	F	University Funds	05/02/18	July 2019	40%
Main Campus Parking Replacements	300023	\$12,000,000	\$7,417,464	P-\$500k	UCONN 2000 Bond Funds	06/28/17	August 2019	20%
				D-\$12M	University Funds	05/02/18		
				F-\$12M		08/01/18		
North and East Area Residence Halls - Security Camera System	300020	\$1,750,000	\$269,736	F	UCONN 2000 Bond Funds	05/02/18	August 2019	0%
Northeast Science Quad Site Improvements	300045	\$2,000,000	\$1,309,594	D-\$965k F-\$2M	UCONN 2000 Bond Funds University Funds	02/27/19	August 2019	1%
Public Safety Building Renovations	201703	\$4,550,000	\$361,532	F	University Funds	03/27/19	November 2020	0%
RCx Program Avery Point Marine Sciences Building	TBD	\$526,950	\$0	F	University Funds	04/24/19-pending		
Residential Life Facilities - North Campus Residence Halls Roof Refurbishment Phase II	300124	\$1,576,000	\$2,985	F	UCONN 2000 Bond Funds	01/30/19	August 2019	0%
Residential Life Facilities - Restroom Rehabilitation	300112	\$2,200,000	\$117,800	F	University Funds	01/30/19	August 2019	0%
School of Pharmacy Medicinal Garden	300053	\$915,000	\$717,569	D F	UCONN 2000 Bond Funds	05/02/18 08/01/18	April 2019	95%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Sherman Family Sports Complex Restoration	FO500034	\$1,070,000	\$0	F	University Funds	03/27/19	June 2019	0%
South Campus Commons Landscape and Pedestrian Improvements Plan	902084	\$3,500,000	\$1,578,041	D F	UCONN 2000 Bond Funds	06/29/16 02/22/17	November 2020	100%-Demo 0%-Landscape
Southeast Campus Infrastructure Upgrades	300065	\$5,000,000	\$292,364	F	UCONN 2000 Bond Funds	01/30/19	January 2020	0%
Southwest Campus Infrastructure Upgrade	902091	\$10,000,000	\$8,280,438	RP-\$1.2M F-\$10M	UCONN 2000 Bond Funds	09/29/16 08/01/18	April 2019	95%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$0	F	UCONN 2000 Bond Funds	04/24/19-pending	September 2019	0%
Stamford Campus Surface Parking	300024	\$4,500,000	\$3,593,177	D-\$500k F-\$4.5M	UCONN 2000 Bond Funds	09/27/17 02/21/18	Spring 2019	85%
Student Union-QSR Dining Services Buildout	300106	\$700,000	\$42,226	F	University Funds	4/24/2019-pending	September 2019	0%
Student Recreation Center	901332			78%				
				RP-\$500K RP-\$2.5M RP-\$11.0M		12/11/13 09/30/15 02/24/16		
				D-\$100.0M F-\$100.0M		12/07/16 04/26/17		
Technology Quadrant Phase III - Innovation Partnership Building	901661	\$162,300,000	\$155,597,504	P-\$172.5M RP-\$162.3M D-\$162.3M F-\$162.3M	State Bonds	06/23/11 03/26/14 08/06/14 12/10/14	July 2019	99%
United Technology Engineering Building - Freshman Design Teaching Laboratory	300089	\$525,000	\$328,026	F	UCONN 2000 Bond Funds	05/02/18	September 2019	Phase 1-100% Phase 2 - 0%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$767,050	F	UCONN 2000 Bond Funds	03/30/16	HOLD	-
Werth Family Basketball Champions Center Hall of Fame	FO500024	\$3,465,000	\$2,691,611	F	University Funds Gift Funds	09/26/18	April 2019	85%
Whitney Dining Hall Renovation	201687	\$4,200,000	\$3,198,594	F	University Funds	01/30/19	August 2019	0%
W&T Lot Electrical and Parking Restoration	FO500030	\$2,844,000	\$74,080	F	University Funds	02/27/19	September 2019	0%
Revised Final Phase								
Central Campus Infrastructure Upgrades	902075	\$30,000,000	\$28,761,444	P-\$15M F-\$15M RF- \$25M RF-\$30M RF-\$30M	UCONN 2000 Bond Funds Revenue Bonds University Funds	02/24/16 06/29/16 02/22/17 02/21/18 10/31/18	July 2019	94%
Emergency Generator Replacement @ High Head Pump Station	FO500006	\$1,106,040	\$966,040	F-\$960k RF-\$1.1M	University Funds	02/21/18 01/30/19	September 2019	10%
Energy Services Performance Contract-Phase I and II	902074	\$31,602,000	\$26,789,682	D-\$28.1M F-\$28.1M RF-\$31.6M	UCONN 2000 Bond Funds University Funds	12/16/15 02/24/16 02/22/17	June 2019	95%

Project Name by Construction Phase	Project #	Current BOT	Expenditures & Encumbrances	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Revised Final Phase-continued	Project #	Approved Budget	(As of 4/9/19)	Filase	Budgeted Fullding Source(s)	Date(s)	Completion Date	Complete
Fine Arts Phase II - Renovation and	901667	\$37,000,000	\$27,534,209	P-\$21.6M	UCONN 2000 Bond Funds	08/03/11	January 2020	40%
Improvements	301007	<i>437,000,000</i>	ψ27,33 1,203	D-\$23.5M	2000 Bona ranas	04/29/15	3011001 y 2020	1070
				F-\$33.5M		02/21/18		
				RF\$37.0M		12/12/18		
Gampel Pavilion Dome Ceiling and Roof Repair	901888	\$10,450,000	\$10,237,027	RP-\$10M	UCONN 2000 Bond Funds	04/29/15	May 2019	99%
				D-\$10M		03/30/16		
				F-\$10M		01/25/17		
				RF-\$10.5M		08/01/18		
Stamford Parking Garage Demolition	300021	\$10,000,000	\$7,825,866	F-\$13M RF \$10M	UCONN 2000 Bond Funds	04/24/19-pending	September 2019	95%
University Athletics District Development	201696	\$96,600,000	\$11,875,363	RP-\$4.8M	UCONN 2000 Bond Funds	02/22/17	April 2021	1%
				RP-\$6.3M	University Funds	05/02/18		
				D-\$8M	Other -Gift Funds	08/01/18		
				F-\$25M	Revenue Bond Funds	12/12/18		
UCFM Code Remediation - Campus Wide	901840	\$3,300,000	\$669,343	RF- \$96.6M F-\$1.8M	LICONN 2000 Parad Francis	03/27/19 4/29/15	August 2019	0%
Laundry Alterations	901640	\$5,500,000	Ş009,343	r-\$1.6IVI RF-\$2.1M	UCONN 2000 Bond Funds	02/24/16	August 2019	0%
Edulidity Atterations								
LICONN 2000 Code Remodiation Wilhur Cross	201525	¢1.C40.000	¢1 C12 CC2	RF-\$3.3M	UCONN 2000 Bond Funds	04/24/19-pending	A	Dhasa 1 1000/
UCONN 2000 Code Remediation-Wilbur Cross Building	201525	\$1,640,000	\$1,613,663	F-\$767K RF-\$1.3M	University Funds	04/24/13 02/26/14	August 2019	Phase 1-100% Phase 2-99%
bulluling				RF-\$1.3M	Offiversity Farius	09/24/14		Phase 3- 0%
				RF-\$1.6M		09/27/17		
Recently Completed Projects <sup>(1)</sup>								
Bishop Center 1st Floor SFA Digital Media	300006	\$523,000	\$512,220	F	UCONN 2000 Bond Funds	09/26/18	November 2018	100%
Renovation		. ,	,		University Funds	, ,		
Central Campus Parking	300018	\$2,250,000	\$1,787,091	D-\$800k	UCONN 2000 Bond Funds	12/13/17	November 2018	100%
, G				F-\$2.3M	University Funds	02/21/18		
Engineering Building - Engineering & Science	901376	\$95,000,000	\$92,521,849	P-\$1.0M	UCONN 2000 Bond Funds	06/24/08	December 2018	100%
Building		. , ,	. , ,	RP-\$2.0M	Other Funds	02/18/10		
				RP-\$2.0M		09/21/10		
				RP-\$60.5M		08/03/11		
				RP-\$92.5M		09/25/13		
				RP-\$92.5M		03/26/14		
				D-\$92.5M		04/29/15		
				F-\$95M		06/24/15		
				RF-\$95M		09/27/17		
Engineering II Roof Replacement	902094	\$950,000	\$569,285	F	UCONN 2000 Bond Funds University Funds	05/02/18	September 2018	100%
Fairfield Circle Reconstruction	300026	\$900,000	\$556,436	D-\$900k	UCONN 2000 Bond Funds	12/13/17	August 2018	100%
				F-\$900k	University Funds	02/21/18		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects-continued (1)	•	. ibb. e. e. a. a. a. Bec	(10011)	<u> </u>	<u> </u>	. ,	·	· ·
Fine Arts Phase II - Music & Dramatic Arts	902011	\$2,100,000	\$2,052,082	D - \$2.1M	UCONN 2000 Bond Funds	06/29/16	September 2018	100%
Library Renovations Phases I & II				F - \$2.1M		08/02/17	·	
Hartford Business School Renovation	201700	\$4,500,000	\$4,373,842	D-\$3.8M	University Funds	02/22/17	January 2019	100%
				F-\$4.5M	,	04/26/17		
Hawley Armory Renovations-Veterans Affairs	300007	\$925,000	\$877,357	F-\$720K	UCONN 2000 GO Bond	12/13/17	November 2018	100%
and Military Programs				RF-\$845K	University Funds	06/27/18		
				RF-\$925K	•	09/26/18		
Kellogg Dairy Center Robotic Milkers Addition	201679	\$1,860,000	\$1,835,915	F-\$1.8M	University Funds	08/02/17	September 2018	100%
				RF-\$1.7M		06/27/18		
Law School Façade Restoration Phase II - Hosmer Hall	902125	\$1,200,000	\$730,366	F	UCONN 2000 Bond Funds	04/26/17	June 2018	100%
North Eagleville Road Area Infrastructure	901990	\$57,200,000	\$56,122,079	RP-\$1.5M	UCONN 2000 Bond Funds	08/05/15	Ph Illa-Sept. 2016	100%
Repair/Replacement and Upgrades-Phase III				D-\$4M	Other Funds	10/28/15	0/28/15 Ph IIIb-Nov 2018	100%
				F-\$20M		12/16/15		
				RF-\$49M		03/29/17		
				RF-\$56M		09/27/17		
				RF-\$57.2M		08/01/18		
Northwest Science Quad Infrastructure-Phase 1	902115	\$20,750,000	\$19,967,523	P-\$1M	UCONN 2000 Bond Funds	09/29/16	December 2018	100%
				D -\$20M		02/22/17		
				F-\$20M		04/26/17		
		4	4	RF-\$20.8M		08/01/18		
Residential Life Facilities- Alumni Quad Shower Renovations Phase III	300048	\$1,430,000	\$873,419	F	University Funds	02/21/18	August 2018	100%
Residential Life Facilities-Alumni Residence Hall Granite Restoration	902049	\$645,000	\$297,386	F	UCONN 2000 Bond Funds	02/21/18	August 2018	100%
Steam Line Repairs-Koons, Family Studies,	902118	\$2,785,000	\$2,484,640	F	UCONN 2000 Bond Funds	02/21/18	December 2018	100%
Manchester Hall	200075	¢700 000	¢542.605		University Funds	02/24/40	D	4000/
Steam Line Repairs-Vault 304 to Central Utility Plant	300075	\$700,000	\$513,695	F	University Funds	02/21/18	December 2018	100%
UCONN 2000 Code Remediation - South	201569	\$940,000	\$757,877	F-\$625K	UCONN 2000 Bond Funds	09/30/15	August 2017	Phase 1- 100%
Campus Laundry Alterations				RF-\$940K	University Funds	05/02/18	November 2018	Phase 2-100%
Wilbur Cross Reading Room Renovation	300001	\$3,200,000	\$2,623,252	F	UCONN 2000 Bond Funds University Funds	02/21/18	December 2018	100%
Design Budget Phase								
UCH-Dermatology Clinic Renovation - C Main	17-037	\$2,030,000	\$154,000	D	Uconn Health Capital Funds	(03/04/19)*	March 2020	
		, _,;ccs,;ccs	, ,,,,,			03/04/19		
UCH-Operating Room #1 (TG514) Fit-Out	18-017	\$1,370,000	\$140,590	D	Uconn Health Capital Funds	(03/27/19)*	November 2019	
						03/27/19		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase								
UCH-New Construction & Renovation - Campus	901808	\$3,600,000	\$3,600,000	F	UCONN 2000 Bond Funds	(11/12/13)*	May 2019	99%
Water Infrastructure Improvements				F	Jackson Labs	11/13/13		
Revised Final Phase								
UCH-Elevator 24 & 25 Sill Repairs	08-054	\$1,390,000	\$1,247,325	P-\$.6M	UCONN 2000 Bond Funds	(03/14/16)*	March 2019	99%
				P-\$.6M		03/30/16		
				D-\$1.1M		(03/06/17)*		
				D-\$1.1M		03/29/17		
				F-\$1.1M		(6/19/17)*		
				F-\$1.1M		06/28/17		
				RF-\$1.4M		(09/18/17)*		
				RF-\$1.4M		09/27/17		
UCH-Main Accumulation Building	17-007	\$4,050,000	\$3,804,852	P-\$2.8M	UCH Capital Funds	(11/30/16)*	March 2019	99%
	2, 00,	ψ ./σσσ/σσσ	φο/ου ./ου <u>-</u>	P-\$2.8M	UCONN 2000 Bond Funds	12/07/16		33/3
				D-\$4.4M	2000 2010 1 01103	(03/06/17)*		
				D-\$4.4M		03/29/17		
				F-\$4.4M		(06/19/17)*		
				F-\$4.4M		06/28/17		
				RF-\$3.9M		(09/18/17)*		
				RF-\$3.9M		09/27/17		
				RF-\$4M		(06/18/18)*		
				RF-\$4M		06/27/18		
UCH-New Construction and Renovation -	901737	\$97,014,604	\$89,773,217	P-\$86.7M	UCONN 2000 Bond Funds	(06/11/12)*	May 2019	97%
Clinic (C) Building Renovations	901737	337,014,004	303,773,217	P-\$86.7M	UCH Capital or Other Funds	06/28/12	Way 2019	3770
Cillic (C) Building Renovations				D-\$96.3M	OCH Capital of Other Fullus	(09/15/14)*		
				D-\$96.3M		09/24/14		
				RD-\$91.3M		(06/15/15)*		
				RD-\$91.3M		06/24/15		
				F-\$91.3M		(09/21/15)*		
				F-\$91.3M		09/30/15		
				RF-\$92.3M		(03/14/16)*		
				RF-\$92.3M		03/30/16		
				RF-\$92.5M		(06/19/17)*		
				RF-\$92.5M		06/28/17		
				RF-\$93.5M		12/04/17*		
				RF-\$93.5M		12/13/17		
				RF-\$95.5M		(09/17/18)*		
				RF-\$95.5M		09/26/18		
				RF-\$97.0M		(12/03/18)*		
				RF-\$97.0M		12/03/18		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/9/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects (1)								
UCH-Elevator 27/28 Modernization	16-601.04	\$725,000	\$643,032	Р	UCONN 2000 Bond Funds	(03/14/16)*	June 2018	100%
				P-\$.6M		03/30/16		
				F-\$.7M		(03/6/17)*		
				F-\$.7M		03/29/17		

P = Planning Budget RD = Revised Design Budget

RP = Revised Planning Budget F = Final Budget

D = Design Budget RF = Revised Final Budget

\* UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.