		Current BOT	Expenditures & Encumbrances		B. I IS . IS	BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Planning Budget Phase  Northwest Science Quad Infrastucture-Phase 3								
· ·	300103	\$700,000	\$488,434	Р	UCONN 2000 Bond Funds	10/31/18	2021	
Storrs LED (Sled) Lighting Upgrade	FO500025	\$996,000	\$899,800	P	University Funds	10/31/18	2021	
UCONN 2000 Code Remediation: Stamford Downtown Relocation	201523	\$2,000,000	\$1,181,962	Р	UCONN 2000 Bond Funds University Funds	10/28/15	TBD	
Water Pollution Control Facility Sludge Processing Plant and Grit Removal	902116	\$1,500,000	\$992,287	Р	University Funds	09/29/16	On Hold	
Revised Planning Budget Phase								
Boiler Plant Equipment Replacement and Utility Tunnel Connection	300151	\$1,250,000	\$0	RP	UCONN 2000 Bond Funds	04/24/19	2023	
Utility Framework-Utility System Modeling	902040	\$850,000	\$761,322	RP	UCONN 2000 Bond Funds	02/24/16	2020	
Design Budget Phase								
Academic and Research Facilities - STEM	901802	\$15,000,000	\$12,410,892	P-\$1M	UCONN 2000 Bond Funds	11/13/13	2022	
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19-pending		
Landscape Barn and Administrative Building Replacement	300147	\$1,400,000	\$2,794	D	UCONN 2000 Bond Funds	03/27/19	TBD	
Northwest Quad: Science 1-Site Improvements	300050	\$7,500,000	\$2,903,184	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	2022	
				D-\$7.5M		06/27/18		
						06/26/19-pending		
Supplemental Utility Plant	300025	\$5,000,000	\$4,201,562	P-\$5M	UCONN 2000 Bond Funds	06/26/19-pending	2021	
				D -\$5M				
Final Budget Phase								
Academic & Research Facilities-Homer Babbidge	300008	\$5,700,000	\$1,671,296	P-\$1.85M	UCONN 2000 Bond Funds	03/29/17	January 2020	0%
Library Renovations				D-\$5.7M		12/12/18		
				F-\$5.7M		03/27/19		
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,178,000	F	University Funds	05/02/18	February 2020	85%
Avery Point Academic Building Roof Replacement	300098	\$1,270,000	\$92,633	F	University Funds	08/01/18	August 2019	25%
Beach Hall Lab Renovations	300034	\$6,000,000	\$3,915,334	F	UCONN 2000 Bond Funds	08/01/18	August 2019	80%
Burton Family Football Complex Locker Replacement	FO500042	\$1,000,000	\$380,856	F	Gift Funds	03/27/19	July 2019	40%
Campus Wayfinding Improvements	300118	\$1,900,000	\$800,000	F	UCONN 2000 Bond Funds	12/12/18	November 2021	20%
CUP Equipment Replacement and Pumping	902109	\$23,000,000	\$14,332,764	D -\$1.3M	UCONN 2000 Bond Funds	10/26/16	April 2020	60%
Improvements				F-\$23M	University Funds	08/02/17		

		Current BOT	Expenditures & Encumbrances			BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued								
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$127,003	F	University Funds	02/21/18	September 2019	10%
Exigent Repair/Replacement of Steam & Condensate Piping-Infirmary Tunnel	300157	\$2,000,000		F	UCONN 2000 Bond Funds	06/26/19-pending	TBD	0%
Facilities Operations Roof Repair & Restoration	FO500003	\$626,500	\$542,729	F	University Funds	02/21/18	August 2019	98%
Farm Buildings Repair/Replacement - Spring Hill Farm ABSL 2 Facility	901774	\$3,800,000	\$3,490,759	F	UCONN 2000 Bond Funds University Funds	09/27/17	July 2019	99%
Fine Arts at Wadsworth	300054	\$700,000	\$0	F	University Funds	06/26/19-pending	December 2019	0%
Gampel Area Bollards	300067	\$1,250,000	\$1,049,537	F	UCONN 2000 Bond Funds	05/02/18	August 2019	15%
Gampel Pavilion Wireless Infrastructure Expansion	IT1050	\$550,000	\$0	F	UCONN 2000 Bond Funds	06/26/19-pending	September 2019	0%
Gelfenbien Dining Hall Dish Room Renovation	300080	\$840,000	\$562,631	F	University Funds	01/30/19	August 2019	20%
Hale Hall 15KV Electrical Service Repairs	FO500011	\$891,800	\$888,818	F	University Funds	05/02/18	July 2019	55%
Heating Plant Upgrade - Emergency Power System Upgrade	901697	\$2,500,000	\$507,562	RP-\$2.5M D-\$2.5M F-\$2.5M	UCONN 2000 Bond Funds	06/25/14 08/05/15 10/28/15	Hold	0%
Horsebarn Hill Pedestrian Safety Improvements	902121	\$1,750,000	\$145,586	D-\$800k F-\$1.75M	UCONN 2000 Bond Funds University Funds	03/27/19	August 2019	10%
Installation of Decentralized Heat at Warehouse and Facilities Operations Buildings	FO500001	\$700,000	\$590,581	F-\$700k	University Funds	06/28/17	August 2019	99%
Law School Library Cooling Tower Replacement	FO500019	\$600,000	\$451,400	F	University Funds	09/26/18	July 2019	5%
Litchfield and Windham Hall Electrical Service Repairs	FO500012	\$500,000	\$498,053	F	University Funds	05/02/18	July 2019	40%
Main Campus Parking Replacements	300023	\$12,000,000	\$8,485,415	P-\$500k	UCONN 2000 Bond Funds	06/28/17	August 2019	50%
				D-\$12M	University Funds	05/02/18		
				F-\$12M		08/01/18		
North and East Area Residence Halls - Security Camera System	300020	\$1,750,000	\$269,999	F	UCONN 2000 Bond Funds	05/02/18	January 2020	0%
Northeast Science Quad Site Improvements	300045	\$2,000,000	\$1,317,113	D-\$965k	UCONN 2000 Bond Funds	02/27/19	August 2019	10%
				F-\$2M	University Funds			
Public Safety Building Renovations	201703	\$4,550,000	\$363,339	F	University Funds	03/27/19	November 2020	0%
RCx Program Avery Point Marine Sciences Building	FO500047	\$526,950	\$0	F	University Funds	04/24/19	September 2019	10%
Residential Life Facilities - North Campus Residence Halls Roof Refurbishment Phase II	300124	\$1,576,000	\$4,979	F	UCONN 2000 Bond Funds	01/30/19	August 2019	15%
Residential Life Facilities - Restroom Rehabilitation	300112	\$2,200,000	\$118,825	F	University Funds	01/30/19	August 2019	20%
School of Pharmacy Medicinal Garden	300053	\$915,000	\$717,604	D	UCONN 2000 Bond Funds	05/02/18	July 2019	95%
				F		08/01/18		
Sherman Family Sports Complex Restoration	FO500034	\$1,070,000	\$779,780	F	University Funds	03/27/19	July 2019	20%
South Campus Commons Landscape and Pedestrian Improvements Plan	902084	\$3,500,000	\$1,578,041	D F	UCONN 2000 Bond Funds	06/29/16 02/22/17	November 2020	100%-Demo 0%-Landscape

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Southeast Campus Infrastructure Upgrades	300065	\$5,000,000	\$4,233,621	F	UCONN 2000 Bond Funds	01/30/19	January 2020	10%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$0	F	UCONN 2000 Bond Funds	04/24/19	September 2019	0%
Stamford Campus Surface Parking	300024	\$4,500,000	\$3,582,500	D-\$500k F-\$4.5M	UCONN 2000 Bond Funds	09/27/17 02/21/18	Fall 2019	85%
Student Union-QSR Dining Services Buildout	300106	\$700,000	\$42,226	F	University Funds	04/24/19	September 2019	0%
Student Recreation Center	901332	\$100,000,000	\$91,540,359	P-\$3.3M RP-\$100M RP-\$500K RP-\$2.5M RP-\$11.0M D-\$100.0M	University Funds Revenue Bonds	06/24/08 11/13/13 12/11/13 09/30/15 02/24/16 12/07/16	August 2019	80%
Technology Quadrant Phase III - Innovation Partnership Building	901661	\$162,300,000	\$155,629,159	F-\$100.0M P-\$172.5M RP-\$162.3M D-\$162.3M F-\$162.3M	State Bonds	04/26/17 06/23/11 03/26/14 08/06/14 12/10/14	July 2019	99%
United Technology Engineering Building - Freshman Design Teaching Laboratory	300089	\$525,000	\$365,415	F	UCONN 2000 Bond Funds	05/02/18	September 2019	Phase 1-100% Phase 2 - 25%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$767,050	F	UCONN 2000 Bond Funds	03/30/16	HOLD	10%
Werth Family Basketball Champions Center Hall of Fame	FO500024	\$3,465,000	\$3,280,844	F	University Funds Gift Funds	09/26/18	August 2019	85%
Whitney Dining Hall Renovation	201687	\$4,200,000	\$3,204,428	F	University Funds	01/30/19	August 2019	5%
W&T Lot Electrical and Parking Restoration	FO500030	\$2,844,000	\$164,030	F	University Funds	02/27/19	September 2019	0%
Revised Final Phase								
Academic & Research Facilities - Gant Building Renovations - STEM	901803	\$170,000,000	\$77,066,932	P-\$1M RP-\$5M D-\$15M F -\$85M RF- \$170M	UCONN 2000 Bond Funds University Funds	11/13/13 09/30/15 08/10/16 02/22/17 06/26/19-pending	December 2023	MOB-100% Phase 1-80% Phase 2-0% Phase 3-0%
Central Campus Infrastructure Upgrades	902075	\$30,000,000	\$28,762,223	P-\$15M F-\$15M RF- \$25M RF-\$30M RF-\$30M	UCONN 2000 Bond Funds Revenue Bonds University Funds	02/24/16 06/29/16 02/22/17 02/21/18 10/31/18	August 2019	95%
Emergency Generator Replacement @ High Head Pump Station	FO500006	\$1,106,040	\$966,040	F-\$960k RF-\$1.1M	University Funds	02/21/18 01/30/19	September 2019	10%
Energy Services Performance Contract-Phase I and II	902074	\$31,602,000	\$26,789,682	D-\$28.1M F-\$28.1M RF-\$31.6M	UCONN 2000 Bond Funds University Funds	12/16/15 02/24/16 02/22/17	July 2019	99%

			Expenditures &					Estimated
		Current BOT	Encumbrances			BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Phase-continued								
Fine Arts Phase II - Renovation and	901667	\$37,000,000	\$29,512,469	P-\$21.6M	UCONN 2000 Bond Funds	08/03/11	January 2020	45%
Improvements				D-\$23.5M		04/29/15		
				F-\$33.5M		02/21/18		
				RF\$37.0M		12/12/18		
Gampel Pavilion Dome Ceiling and Roof Repair	901888	\$11,800,000	\$10,237,018	RP-\$10M	UCONN 2000 Bond Funds	04/29/15	November 2019	95%
				D-\$10M		03/30/16		
				F-\$10M		01/25/17		
				RF-\$10.45M		08/01/18		
				RF-\$11.8M		06/26/19-pending		
Horsebarn Hill Sewage Pump Station Upgrade	FO500016	\$1,500,000	\$125,440	F-\$650k	University Funds	06/27/18	March 2020	0%
The second with second	. 0000010	<b>4 2 3 3 3 3 3 3 3 3 3 3</b>	Ψ===0,	RF-\$1.5M		06/26/19-pending		<b>3</b> /3
Stamford Parking Garage Demolition	300021	\$10,000,000	\$7,832,776	F-\$13M	UCONN 2000 Bond Funds	04/24/19	September 2019	95%
ů ů		, , ,	. , ,	RF \$10M			•	
University Athletics District Development	201696	\$96,600,000	\$15,952,933	RP-\$4.8M	UCONN 2000 Bond Funds	02/22/17	April 2021	12%
				RP-\$6.3M	University Funds	05/02/18		
				D-\$8M	Other -Gift Funds	08/01/18		
				F-\$25M	Revenue Bond Funds	12/12/18		
				RF- \$96.6M		03/27/19		
UCFM Code Remediation - Campus Wide Laundry	901840	\$3,300,000	\$669,415	F-\$1.8M	UCONN 2000 Bond Funds	4/29/15	August 2019	0%
Alterations				RF-\$2.1M		02/24/16		
				RF-\$3.3M		04/24/19		
UCONN 2000 Code Remediation-Wilbur Cross	201525	\$1,640,000	\$1,613,743	F-\$767K	UCONN 2000 Bond Funds	04/24/13	August 2019	Phase 1-100%
Building				RF-\$1.3M	University Funds	02/26/14		Phase 2-99%
				RF-\$1.3M		09/24/14		Phase 3- 0%
				RF-\$1.6M		09/27/17		
Recently Completed Projects <sup>(1)</sup>								
Babbidge Library Electrical Distribution System	901995	\$4,000,000	\$2,656,789	F	UCONN 2000 Bond Funds	04/26/17	April 2019	100%
Upgrade		. , ,	. , ,		University Funds	. ,	•	
Bishop Center 1st Floor SFA Digital Media	300006	\$523,000	\$512,220	F	UCONN 2000 Bond Funds	09/26/18	November 2018	100%
Renovation	300000	<b>4323,000</b>	7512,220	'		03/20/10	November 2010	10070
	200010	¢2.250.000	Ć1 001 FFC	D ¢800k	University Funds	12/12/17	Nevershor 2010	1000/
Central Campus Parking	300018	\$2,250,000	\$1,881,556	D-\$800k	UCONN 2000 Bond Funds	12/13/17	November 2018	100%
		1	4	F-\$2.3M	University Funds	02/21/18		
Engineering Building - Engineering & Science	901376	\$95,000,000	\$92,538,174	P-\$1.0M	UCONN 2000 Bond Funds	06/24/08	December 2018	100%
Building				RP-\$2.0M	Other Funds	02/18/10		
				RP-\$2.0M		09/21/10		
				RP-\$60.5M		08/03/11		
				RP-\$92.5M		09/25/13		
				RP-\$92.5M		03/26/14		
				D-\$92.5M		04/29/15		
				F-\$95M		06/24/15		
				RF-\$95M		09/27/17		

Engineering II Roof Replacement  Fairfield Circle Reconstruction  Fine Arts Phase II - Music & Dramatic Arts Library Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase	902094 300026 902011 300094 201700	\$950,000 \$900,000 \$2,100,000 \$2,000,000	\$570,030 \$556,436 \$2,052,082	F  D-\$900k F-\$900k D - \$2.1M F - \$2.1M	Budgeted Funding Source(s)  UCONN 2000 Bond Funds University Funds UCONN 2000 Bond Funds University Funds UCONN 2000 Bond Funds	Date(s)  05/02/18  12/13/17 02/21/18 06/29/16	Estimated Completion Date  September 2018  August 2018	Construction % Complete  100%
Engineering II Roof Replacement  Fairfield Circle Reconstruction  Fine Arts Phase II - Music & Dramatic Arts Library Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase 1	300026 902011 300094	\$900,000 \$2,100,000 \$2,000,000	\$556,436 \$2,052,082	D-\$900k F-\$900k D - \$2.1M F - \$2.1M	University Funds UCONN 2000 Bond Funds University Funds	12/13/17 02/21/18		
Engineering II Roof Replacement  Fairfield Circle Reconstruction  Fine Arts Phase II - Music & Dramatic Arts Library Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase 1	300026 902011 300094	\$900,000 \$2,100,000 \$2,000,000	\$556,436 \$2,052,082	D-\$900k F-\$900k D - \$2.1M F - \$2.1M	University Funds UCONN 2000 Bond Funds University Funds	12/13/17 02/21/18		
Fine Arts Phase II - Music & Dramatic Arts Library Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase 1	902011	\$2,100,000	\$2,052,082	F-\$900k D - \$2.1M F - \$2.1M	UCONN 2000 Bond Funds University Funds	02/21/18	August 2018	100%
Fine Arts Phase II - Music & Dramatic Arts Library Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase 1	902011	\$2,100,000	\$2,052,082	F-\$900k D - \$2.1M F - \$2.1M	University Funds	02/21/18	August 2018	100%
Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase  1	300094	\$2,000,000		D - \$2.1M F - \$2.1M				
Renovations Phases I & II  Freitas Ice Forum Renovation and Addition Phase  1	300094	\$2,000,000		F - \$2.1M	UCONN 2000 Bond Funds	06/20/16		
Freitas Ice Forum Renovation and Addition Phase  1			617,910			00/29/10	September 2018	100%
1			617,910	D		08/02/17		
Howtford Dusiness Cohool Demoustion	201700	4			UCONN 2000 Bond Funds	08/01/18	To Be Closed/	Withdrawn
Hartford Business School Renovation		\$4,500,000	\$4,373,842	D-\$3.8M	University Funds	02/22/17	January 2019	100%
				F-\$4.5M		04/26/17		
Hawley Armory Renovations-Veterans Affairs and	300007	\$925,000	\$877,357	F-\$720K	UCONN 2000 GO Bond	12/13/17	November 2018	100%
Military Programs				RF-\$845K	University Funds	06/27/18		
				RF-\$925K	<b>,</b>	09/26/18		
Kellogg Dairy Center Robotic Milkers Addition	201679	\$1,860,000	\$1,837,950	F-\$1.8M	University Funds	08/02/17	September 2018	100%
				RF-\$1.7M	•	06/27/18		
Law School Façade Restoration Phase II - Hosmer Hall	902125	\$1,200,000	\$730,366	F	UCONN 2000 Bond Funds	04/26/17	June 2018	100%
North Eagleville Road Area Infrastructure	901990	\$57,200,000	\$56,122,690	RP-\$1.5M	UCONN 2000 Bond Funds	08/05/15	Ph IIIa-Sept. 2016	100%
Repair/Replacement and Upgrades-Phase III				D-\$4M	Other Funds	10/28/15	Ph IIIb-Nov 2018	100%
				F-\$20M		12/16/15		
				RF-\$49M		03/29/17		
				RF-\$56M		09/27/17		
				RF-\$57.2M		08/01/18		
Northwest Science Quad Infrastructure-Phase 1	902115	\$20,750,000	\$19,981,149	P-\$1M	UCONN 2000 Bond Funds	09/29/16	December 2018	100%
				D -\$20M		02/22/17		
				F-\$20M		04/26/17		
				RF-\$20.8M		08/01/18		
Residential Life Facilities- Alumni Quad Shower Renovations Phase III	300048	\$1,430,000	\$873,419	F	University Funds	02/21/18	August 2018	100%
	902049	\$645,000	\$297,386	F	UCONN 2000 Bond Funds	02/21/18	August 2018	100%
Granite Restoration							-	
Southwest Campus Infrastructure Upgrade	902091	\$10,000,000	\$8,532,316	RP-\$1.2M	UCONN 2000 Bond Funds	09/29/16	April 2019	100%
				F-\$10M		08/01/18		
Steam Line Repairs-Koons, Family Studies,	902118	\$2,785,000	\$2,484,640	F	UCONN 2000 Bond Funds	02/21/18	December 2018	100%
Manchester Hall					University Funds			
Steam Line Repairs-Vault 304 to Central Utility Plant	300075	\$700,000	\$513,695	F	University Funds	02/21/18	December 2018	100%
	201569	\$940,000	\$757,779	F-\$625K	UCONN 2000 Bond Funds	09/30/15	August 2017	Phase 1- 100%
Laundry Alterations		<i>40.0,000</i>	Ŧ · 3. j. · · 3	RF-\$940K	University Funds	05/02/18	November 2018	Phase 2-100%
·	300001	\$3,200,000	\$2,625,016	F	UCONN 2000 Bond Funds	02/21/18	December 2018	100%
Timber Cross Redding Room Removation	300001	73,200,000	72,023,010	•	University Funds	02,21,10	December 2010	100/0

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Planning Budget Phase								
UCH-Main Building (L) Lab Renovations - 3rd Floor	19-007	\$8,907,000	\$355,360	Р	UConn Health Gift Funds	(06/18/19)* 06/26/19-pending	TBD	
Design Budget Phase								
UCH-Dermatology Clinic Renovation - C Main	17-037	\$2,030,000	\$154,000	D	Uconn Health Capital Funds	(03/04/19)* 03/04/19	March 2020	
Final Budget Phase								
UCH-New Construction & Renovation - Campus	901808	\$3,600,000	\$3,600,000	F	UCONN 2000 Bond Funds	(11/12/13)*	July 2019	99%
Water Infrastructure Improvements		, -,,	, -,,	F	Jackson Labs	11/13/13	, , , ,	
UCH-Operating Room #1 (TG514) Fit-Out	18-017	\$1,445,000	\$189,341	F-\$1.370M F-\$1.445M	Uconn Health Capital Funds	(06/18/19)* 06/26/19-pending	December 2019	0%
UCH-Pharmacy Area USP-800 Regulation Compliance	19-005	\$1,455,000	\$34,740	F	Uconn Health Capital Funds	(06/18/19)* 06/26/19-pending	December 2019	0%
Recently Completed Projects (1)	16 601 01	¢725.000	¢642.022		LICONIN 2000 B I.S I.	102 /4 4 /4 5 \*	1 2010	1000/
UCH-Elevator 27/28 Modernization	16-601.04	\$725,000	\$643,032	P P-\$.6M	UCONN 2000 Bond Funds	(03/14/16)* 03/30/16	June 2018	100%
				F-\$.7M		(03/6/17)*		
LICIL Flavorton 24 9 25 Cill Banarina	00.054	¢4 200 000	Ć4 252 444	F-\$.7M	LICONIN 2000 David Friends	03/29/17	Marrah 2010	1000/
UCH-Elevator 24 & 25 Sill Repairs	08-054	\$1,390,000	\$1,252,141	P-\$.6M P-\$.6M	UCONN 2000 Bond Funds	(03/14/16)* 03/30/16	March 2019	100%
				D-\$1.1M		(03/06/17)*		
				D-\$1.1M D-\$1.1M		03/29/17		
				F-\$1.1M		(6/19/17)*		
				F-\$1.1M		06/28/17		
				RF-\$1.4M		(09/18/17)*		
				RF-\$1.4M		09/27/17		
UCH-Main Accumulation Building	17-007	\$4,050,000	\$3,805,715	P-\$2.8M	UCH Capital Funds	(11/30/16)*	March 2019	100%
				P-\$2.8M	UCONN 2000 Bond Funds	12/07/16		
				D-\$4.4M		(03/06/17)*		
				D-\$4.4M		03/29/17		
				F-\$4.4M		(06/19/17)*		
				F-\$4.4M		06/28/17		
				RF-\$3.9M		(09/18/17)*		
				RF-\$3.9M		09/27/17		
				RF-\$4M		(06/18/18)*		
				RF-\$4M		06/27/18		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 5/30/19)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects- continued								
UCH-New Construction and Renovation -	901737	\$97,014,604	\$89,773,217	P-\$86.7M	UCONN 2000 Bond Funds	(06/11/12)*	May 2019	100%
Clinic (C) Building Renovations				P-\$86.7M	UCH Capital or Other Funds	06/28/12		
				D-\$96.3M		(09/15/14)*		
				D-\$96.3M		09/24/14		
				RD-\$91.3M		(06/15/15)*		
				RD-\$91.3M		06/24/15		
				F-\$91.3M		(09/21/15)*		
				F-\$91.3M		09/30/15		
				RF-\$92.3M		(03/14/16)*		
				RF-\$92.3M		03/30/16		
				RF-\$92.5M		(06/19/17)*		
				RF-\$92.5M		06/28/17		
				RF-\$93.5M		12/04/17*		
				RF-\$93.5M		12/13/17		
				RF-\$95.5M		(09/17/18)*		
				RF-\$95.5M		09/26/18		
				RF-\$97.0M		(12/03/18)*		
				RF-\$97.0M		12/03/18		

P = Planning Budget RD = Revised Design Budget

RP = Revised Planning Budget F = Final Budget

D = Design Budget RF = Revised Final Budget

<sup>\*</sup> UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.