Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Revised Planning Budget Phase								
Field House- Old Rec Center Renovation	300209	\$3,000,000	\$1,685,380	RP	University Funds	06/29/22	TBD	
Design Budget Phase								
Eversource Second Electrical Feed	300136	\$3,000,000	\$1,297,546	D-\$3M	UCONN 2000 Bond Funds	12/08/21	TBD	
Jones Annex Renovation	300203	\$940,000	\$388,894	D-\$940k	UCONN 2000 Bond Funds	09/28/22	TBD	
Revised Design Budget Phase								
Mirror Lake Improvements	300174	\$2,600,000	\$2,035,567	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21	TBD	
				RD-\$2.6M		03/30/22		
South Campus Infrastructure	300241	\$4,500,000	\$1,572,533	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	TBD	
				D-\$1.750M		06/29/22		
				RD-\$4.5M		09/28/22		
				·				
Final Budget Phase								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$162,887,301	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Fall 2022	93%
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Boiler Plant Equipment Replacement and Utility	300151	\$40,000,000	\$37,126,401	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Spring 2023	75%
Tunnel Connection	300131	740,000,000	\$37,120, <del>4</del> 01	D-\$2.3M	OCONN 2000 Bond Funds	08/14/19	Spring 2023	7370
rainier connection				F-\$40M		02/26/20		
Chemistry Building Roof Snow Guard	FO500093	\$916,000	\$829,805	F	University Funds	09/30/20	November 2022	98%
Replacement		1,	, ,		Sinversity Failus	,,		
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$169,592	F	University Funds	02/21/18	October 2023	25%
George J. Sherman Family Sports Complex Track	FO500118	\$763,000	\$740,388	F	University Funds	06/30/21	November 2022	99%
Resurfacing					,			
George J. Sherman Family Sports Complex Turf	FO500156	\$1,640,997		F	University Funds	6/26/2022-pending	July 2023	0%
Replacement					·			
Gilbert Road Site Preparation	300235	\$6,600,000	\$1,000,316	RD-\$1.25M	UCONN 2000 Bond Funds	06/29/22	TBD	0%
				F-\$6.6M				
I-Lot Improvements	300173	\$7,000,000	\$6,452,701	F	UCONN 2000 Bond Funds	04/28/21	Fall 2022	80%
Kinesiology Bldg. Human Anatomy Learning	300188	\$753,500	\$544,254	F	UCONN 2000 Bond Funds	12/09/20	December 2022	99%
Laboratory Renovation								
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$44,113,372	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	Fall 2022	85%
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		
Residential Life Facilities: Mansfield Apartments	300234	\$12,000,000	\$6,471,511	P-\$850k	UCONN 2000 Bond Funds	09/29/21	TBD	0%
Redevelopment - Part 1				D-\$4.6M		03/30/22		
				F-\$12.0M		06/29/22		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued		40.5.000.000	*** ***	- 40001	1100111 2000 5 15 1	10 100 101	- !!	
Residential Life Facilities: South Campus Residence Hall	300200	\$215,000,000	\$42,022,514	P-\$800k D-\$6.5M F-\$215M	UCONN 2000 Bond Funds	12/08/21 12/09/20 08/03/22	Fall 2024	0%
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$240,102	F	University Funds	06/29/22	August 2023	75%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,976,856	F	UCONN 2000 Bond Funds	04/24/19	Spring 2023	99%
Supplemental Utility Plant	300025	\$67,000,000	\$62,381,327	P-\$5M D -\$5M F-\$67M	UCONN 2000 Bond Funds	09/27/17 06/26/19 02/26/20	November 2022	95%
Tasker Roof Restoration	FO500082	\$662,040	\$404,990	F	University Funds	10/28/20	November 2022	98%
Torrey Life Sciences 2nd Floor Biology Renovation	300152	\$900,000	\$806,634	F	UCONN 2000 Bond Funds	12/11/19	November 2022	99%
UConn Hockey Arena	300133	\$70,000,000	\$51,913,366	RP- \$0.85M	University Funds	08/14/19	Fall 2022	65%
				D-\$2.85M	Revenue Bonds	01/29/20		
				RD-\$4.6M	Gift Funds	09/03/20		
				F-\$70M		04/28/21		
Werth Family Basketball Champions Center Dining Renovation	300237	\$1,268,000	\$841,879	F	University Funds	06/30/21	November 2022	99%
White Building Roof and Drainage System Replacement	FO500127	\$945,800	\$591,573	F	University Funds	06/29/22	December 2022	1%
Wired Access Layer Infrastructure Refresh - Phase II	Various	\$4,200,000	\$4,147,009	F	UCONN 2000 Bond Funds	06/24/20	November 2022	98%
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,964,321	F	UCONN 2000 Bond Funds	09/29/21	February 2023	60%
Wired Access Layer Infrastructure Refresh - Phase IV	Various	\$2,000,000	\$982,786	F	UCONN 2000 Bond Funds	06/29/22	August 2023	0%
Revised Final Phase								
Academic & Research Facilities - Gant Building Renovations - STEM	901803	\$170,000,000	\$151,748,810	P-\$1M RP-\$5M D-\$15M F -\$85M RF- \$170M	UCONN 2000 Bond Funds University Funds	11/13/13 09/30/15 08/10/16 02/22/17 06/26/19	2025	MOB-100% Phase 1-100% Phase 2-100% Phase 3-0%
Andover Infrastructure and Software Upgrade-	FO500073	\$3,346,000	\$3,221,926	F-\$2.6M	University Funds	09/30/20	COMPLETE	100%
Phase I, II, III				RF-\$3.346M		02/24/21	6/30/22	100%
						04/27/22	6/30/23	30%
Atwater Laboratory Emergency Power Installation	FO500058	\$682,700	\$671,111	F-\$535k RF-\$603k RF-\$682k	University funds	04/28/21 10/27/21 06/29/22	November 2022	80%
B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$6,262,582	F-\$5.5M RF-\$7.7M	UCONN 2000 Bond Funds University Funds	03/30/22 06/29/22	Spring 2022	25%

		Current BOT	Expenditures & Encumbrances	Dudget		DOT Budget Approval	Estimated	Estimated
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/13/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Construction % Complete
Revised Final Budget Phase - continued	i rojece ii	Albiotea Baaget	(/ 10 0 . 10 / 10 / 11	Tildse	Budgeted Fullaning Source(S)	Date(3)	completion bate	Complete
FacOps Bldg. Merger of Parking Services	TL2384	\$682,000	\$651,670	F-\$650k	University Funds	09/3/21	November 2022	99%
				RF-\$682k	, in the second of the second	04/27/22		
Main Campus SubStation Switchgear Relay	FO500090	\$640,000	\$640,000	F-\$565k	University Funds	02/26/20	November 2022	50%
Replacement AET 5P-14G SCADA				RF-\$592k		04/27/22		
		40.000.000	4. =00.100	RF-\$640k		06/29/22		
North & South Parking Garages Restoration, Phase I & II	FO500056	\$2,000,000	\$1,732,493	F-\$1.0M	University Funds	10/28/20	November 2022	Phase 1- 100%
	2004.50	42.000.000	42.404.255	RF-\$2.0M	11001111 2000 D. 15	06/30/21		Phase 2- 98%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,191,365	D-\$750k	UCONN 2000 Bond Funds	09/30/20	May 2023	2%
Intersection Improvements				F-\$800k RF-\$2.0M		10/27/21		
				KF-ŞZ.UIVI		04/27/22		
Public Safety Building Improvements	201703	\$7,750,000	\$7,029,556	F-\$4.55M	UCONN 2000 Bond Funds	3/27/19	Spring 2023	75%
				RF-\$7.0M	University Funds	12/09/20		
				RF-\$7.45M		09/29/21		
CLASSIED (CLED) Lishing Hassards	50500005	ά <b>7</b> .050.000	Ć7.764.047	RF-\$7.75M	Hat with Earth	06/29/22	1 2022	050/
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,764,917	F-\$5.35M RF-\$7.85M	University Funds	12/09/20	June 2023	85%
UCONN 2000 Code Remediation: Stamford	201523	\$22,000,000	\$17,690,524	P-\$2M	University Funds	10/28/15	Jan. 2021-Ph. 1	Phase 1: 100%
Downtown Relocation				RP-\$2.5M	UCONN 2000 Bond Funds	10/23/19	Dec. 2022-Ph. 2	Phase 2: 76%
				F-\$4M		02/26/20		
				RF-\$22M		02/24/21		
Recently Completed Projects <sup>(1)</sup>								
Agricultural Biotechnology Laboratory Phoenix Upgrade	FO500077	\$592,350	\$522,660	F	University Funds	09/30/20	January 2022	100%
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,186,275	F	University Funds	05/02/18	October 2021	100%
Heating Plant Upgrade - Emergency Power	901697	\$2,500,000	\$435,961	RP-\$2.5M	UCONN 2000 Bond Funds	06/25/14	Project Closed	0%
System Upgrade				D-\$2.5M		08/05/15		
				F-\$2.5M		10/28/15		
Horsebarn Hill Sewage Pump Station Upgrade	FO500016	\$1,500,000	\$1,404,745	F-\$650k	University Funds	06/27/18	July 2022	100%
				RF-\$1.5M		06/26/19		
NER East Steam Repair	300185	\$650,000	\$479,348	F	UCONN 2000 Bond Funds	04/28/21	April 2022	100%
North and East Area Residence Halls - Security Camera System	300020	\$1,750,000	\$1,471,333	F	UCONN 2000 Bond Funds	05/02/18	April 2022	100%
Residential Life Facilities- North Campus Residence Hall Renovations Phase 2	300164	\$2,170,000	\$1,817,004	F-\$2.17M	UCONN 2000 Bond Funds	02/26/20	January 2022	100%
North Campus Student Room Renovations Phase 3	300232	\$2,415,000	\$2,131,555	F	University Funds	03/30/22	August 2022	100%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects Continued (1)								
University Athletics District Development	201696	\$96,600,000	\$88,340,262	RP-\$4.8M RP-\$6.3M D-\$8M F-\$25M RF- \$96.6M	UCONN 2000 Bond Funds University Funds Other -Gift Funds Revenue Bond Funds	02/22/17 05/02/18 08/01/18 12/12/18 03/27/19	July 2021	100%
UPDC Relocation	300207	\$960,000	\$836,140	F-\$960k	UCONN 2000 Bond Funds	09/29/21	July 2022	100%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$759,444	F	UCONN 2000 Bond Funds	03/30/16	Project Closed	0%
Y & Z Parking Lots Repaving and Electrical Restoration	FO500076	\$2,377,000	\$1,933,845	F	University Funds	09/30/20	Complete	100%
Planning Budget Phase								
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$1,905,000	\$0	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
UCH - New England Sickle Cell Institute Renovation	21-063	\$3,000,000	\$142,150	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
Design Budget Phase								
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$935,000	\$38,500	D	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	December 2023	0%
UCH - Building D & Building N Roof Replacement	22-601.02	\$2,565,000	\$97,765	P-\$1.1M D-\$2.565M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22	November 2023	0%
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$103,400	P-\$630K D-\$2.16M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22	November 2023	0%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$850,000	\$0	D	UConn Health Capital Funds Restorix Health Inc Design & Construction Allowance	(06/13/22)* 06/29/22	July 2023	0%
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,166,000	\$421,081	P-\$3.7M D-\$6.166M	UConn Health Capital Funds	(06/13/22)* 06/29/22	December 2023	0%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$8,972,000	\$414,923	P-\$7.8M D-\$8.972M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22	March 2024	0%
Final Budget Phase								
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$8,380,000	\$0	F	UConn Health Capital Funds Landlord Tenant Fit-out Allowance	(06/13/22)* 06/29/22	April 2023	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/13/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase Continued								
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$1,930,000	\$76,973	P-\$1.16M D-\$1.445M F-\$1.930M	UCONN 2000 Bond Funds	(12/06/21)*     12/08/21     (06/13/22)*     06/29/22     (9/12/22)*     09/28/22	August 2023	0%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,042,000	\$48,120	D-\$790k F-\$1.042M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (09/12/22)* 09/28/22	May 2023	0%
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,000	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	March 2023	20%
Revised Final Phase								
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$3,930,000	\$3,482,835	P-\$3.875M D-\$3.875M F-\$4.297M RF-\$3.930M	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22	May 2023	5%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$35,600	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	August 2023	0%
Recently Completed Projects (1)								
UCH-Main Building (L) Lab Renovations-3rd Floor	19-007	\$7,800,000	\$6,577,666	D-\$7.8M F-\$7.8M	UConn Health Research IDC Capital UConn Health School of Medicine Dean's UConn Health School of Medicine Operating UConn Health Gift Funds	(09/16/19)* 10/23/19 (03/03/20)* 02/26/20	September 2021	100%
UCH- Musculoskeletal Institute Building (MSI)	20-052	\$1,762,500	\$1,744,068	F-\$1.6M RF- \$1.7M	Uconn Health Capital Funds Eversource Rebate- 50% Actual Cost	(03/09/21)* 02/24/21 (04/09/21)* 04/09/21	July 2021	100%
P = Planning Budget		RD = Revised Design B	udget					
RP = Revised Planning Budget		F = Final Budget	l					

D = Design Budget RF = Revised Final Budget

<sup>\*</sup> UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.