Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 11/15/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Revised Planning Budget Phase								
Field House- Old Rec Center Renovation	300209	\$3,000,000	\$1,846,863	RP	University Funds	06/29/22	TBD	
Design Budget Phase								
Eversource Second Electrical Feed	300136	\$3,000,000	\$1,297,546	D-\$3M	UCONN 2000 Bond Funds	12/08/21	TBD	
Jones Annex Renovation	300203	\$940,000	\$441,206	D-\$940k	UCONN 2000 Bond Funds	09/28/22	TBD	
Final Budget Phase								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$163,735,423	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Fall 2022	95%
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Avery Point Seawall Exigent Improvements	FO500157	\$3,063,069		F	UCONN 2000 Bond Funds	12/07/22-pending	Summer 2023	0%
Boiler Plant Equipment Replacement and Utility	300151	\$40,000,000	\$37,146,191	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Spring 2023	75%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
Chemistry Building Roof Snow Guard Replacement	FO500093	\$916,000	\$829,805	F	University Funds	09/30/20	January 2023	98%
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$253,650	F	University Funds	02/21/18	October 2023	25%
Gampel Pavilion Court Replacement	FO500158	\$688,480		F	University Funds	12/07/22-pending	July 2023	0%
George J. Sherman Family Sports Complex Track Resurfacing	FO500118	\$763,000	\$740,388	F	University Funds	06/30/21	January 2023	99%
George J. Sherman Family Sports Complex Turf Replacement	FO500156	\$1,640,997		F	University Funds	06/26/22	July 2023	0%
Gilbert Road Site Preparation	300235	\$6,600,000	\$3,218,819	RD-\$1.25M F-\$6.6M	UCONN 2000 Bond Funds	06/29/22	Spring 2023	10%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092		F	University Funds	12/07/22-pending	July 2023	0%
I-Lot Improvements	300173	\$7,000,000	\$6,452,701	F	UCONN 2000 Bond Funds	04/28/21	January 2023	85%
Kinesiology Bldg. Human Anatomy Learning Laboratory Renovation	300188	\$753,500	\$499,846	F	UCONN 2000 Bond Funds	12/09/20	December 2022	99%
Mirror Lake Improvements	300174	\$35,000,000	\$2,037,426	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21	TBD	0%
				RD-\$2.6M		03/30/22		
				F-\$35.0M		12/07/22-pending		
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$44,189,779	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	January 2023	95%
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		
Residential Life Facilities: Mansfield Apartments	300234	\$12,000,000	\$6,579,621	P-\$850k	UCONN 2000 Bond Funds	09/29/21	TBD	0%
	300234	712,000,000	70,373,021	D-\$4.6M	- CCCTTT 2000 DOTTA T ATTAC	03/30/22	100	
Redevelopment - Part 1						U3/3U///		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 11/15/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Residential Life Facilities: South Campus Residence Hall	300200	\$215,000,000	\$42,812,017	P-\$800k D-\$6.5M F-\$215M	UCONN 2000 Bond Funds	12/08/21 12/09/20 08/03/22	Fall 2024	5%
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$481,020	F	University Funds	06/29/22	August 2023	75%
South Campus Infrastructure	300241	\$11,000,000	\$3,131,145	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	TBD	0%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22-pending		
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,976,856	F	UCONN 2000 Bond Funds	04/24/19	Spring 2023	99%
Supplemental Utility Plant	300025	\$67,000,000	\$62,390,808	P-\$5M	UCONN 2000 Bond Funds	09/27/17	January 2023	95%
				D -\$5M		06/26/19		
				F-\$67M		02/26/20		
Tasker Roof Restoration	FO500082	\$662,040	\$404,990	F	University Funds	10/28/20	January 2023	98%
Torrey Life Sciences 2nd Floor Biology Renovation	300152	\$900,000	\$806,634	F	UCONN 2000 Bond Funds	12/11/19	January 2023	99%
UConn Hockey Arena	300133	\$70,000,000	\$51,973,576	RP- \$0.85M	University Funds	08/14/19	January 2023	75%
				D-\$2.85M	Revenue Bonds	01/29/20		
				RD-\$4.6M	Gift Funds	09/03/20		
				F-\$70M		04/28/21		
White Building Roof and Drainage System Replacement	FO500127	\$945,800	\$591,573	F	University Funds	06/29/22	January 2023	1%
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,972,469	F	UCONN 2000 Bond Funds	09/29/21	February 2023	75%
Wired Access Layer Infrastructure Refresh - Phase IV	Various	\$2,000,000	\$1,171,913	F	UCONN 2000 Bond Funds	06/29/22	August 2023	5%
Revised Final Phase								
Academic & Research Facilities - Gant Building	901803	\$170,000,000	\$151,749,376	P-\$1M	UCONN 2000 Bond Funds	11/13/13	2025	MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-100%
				D-\$15M		08/10/16		Phase 2-100% Phase 3-0%
				F -\$85M RF- \$170M		02/22/17 06/26/19		Phase 3-0%
Andover Infrastructure and Software Upgrade-	FO500073	\$3,346,000	\$3,221,302	F-\$2.6M	University Funds	09/30/20	COMPLETE	100%
Phase I, II, III		1 - 7 7	, , , , , , , ,	RF-\$3.346M	omversity ramas	02/24/21	6/30/22	100%
						04/27/22	6/30/23	50%
Atwater Laboratory Emergency Power	FO500058	\$682,700	\$671,111	F-\$535k	University funds	04/28/21	January 2023	98%
Installation				RF-\$603k		10/27/21		
				RF-\$682k		06/29/22		
B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$6,263,082	F-\$5.5M	UCONN 2000 Bond Funds	03/30/22	Summer 2023	50%
				RF-\$7.7M	University Funds	06/29/22		

	D :	Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase Revised Final Budget Phase - continued	Project #	Approved Budget	(As of 11/15/22	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Jorgensen Freight Elevator Modernization	FO500135	\$550,000	\$345,677	RF	Hairragaitry Francis	12/07/22-pending	March 2023	75%
Main Campus SubStation Switchgear Relay	FO500090	\$640,000	\$640,000	F-\$565k	University Funds	02/26/20	January 2023	50%
Replacement AET 5P-14G SCADA	FO300090	\$040,000	\$040,000		University Funds		January 2025	30%
Replacement ALT 3F-140 3CADA				RF-\$592k RF-\$640k		04/27/22 06/29/22		
North & South Parking Garages Restoration,	FO500056	\$3,000,000	\$1,732,493	F-\$1.0M	University Funds	10/28/20	January 2023	Phase 1- 100%
Phase I & II	10300030	γ3,000,000	71,732,433	RF-\$2.0M	Offiversity Furias	06/30/21	January 2023	Phase 2- 98%
Thuse Fee II				RF\$3.0M		12/07/22-pending		Phase 3-0%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,194,366	D-\$750k	UCONN 2000 Bond Funds	09/30/20	June 2023	15%
Intersection Improvements	300103	73,000,000	\$2,134,300	F-\$800k	OCCIVIV 2000 Bolla Fallas	10/27/21	June 2025	1370
intersection improvements				RF-\$2.0M		04/27/22		
Public Safety Building Improvements	201703	\$7,750,000	\$7,072,913	F-\$4.55M	UCONN 2000 Bond Funds	3/27/19	Summer 2023	75%
				RF-\$7.0M	University Funds	12/09/20		
				RF-\$7.45M		09/29/21		
		4	4	RF-\$7.75M		06/29/22		
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,765,117	F-\$5.35M RF-\$7.85M	University Funds	12/09/20	June 2023	85%
UCONN 2000 Code Remediation: Stamford	201523	\$22,000,000	\$17,736,389	P-\$2M	University Funds	10/28/15	Jan. 2021-Ph. 1	Phase 1: 100%
Downtown Relocation				RP-\$2.5M	UCONN 2000 Bond Funds	10/23/19	Spring 2023-Ph. 2	Phase 2: 76%
				F-\$4M		02/26/20		
				RF-\$22M		02/24/21		
Recently Completed Projects ⁽¹⁾								
Agricultural Biotechnology Laboratory Phoenix Upgrade	FO500077	\$592,350	\$522,660	F	University Funds	09/30/20	January 2022	100%
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,186,275	F	University Funds	05/02/18	October 2021	100%
Heating Plant Upgrade - Emergency Power	901697	\$2,500,000	\$435,961	RP-\$2.5M	UCONN 2000 Bond Funds	06/25/14	Project Closed	0%
System Upgrade		, ,,	,,	D-\$2.5M	Coomin 2000 Bena Fanas	08/05/15	.,	
, 10				F-\$2.5M		10/28/15		
Horsebarn Hill Sewage Pump Station Upgrade	FO500016	\$1,500,000	\$1,404,745	F-\$650k	University Funds	06/27/18	July 2022	100%
		, ,,	1 , - , -	RF-\$1.5M	•	06/26/19	,	
FacOps Bldg. Merger of Parking Services	TL2384	\$682,000	\$651,670	F-\$650k	University Funds	09/3/21	November 2022	100%
Tables blog. Merger of Larking Services	1 12307	7002,000	Q031,070	RF-\$682k	Offiversity Fullus	04/27/22	NOVELLIDE ZOZZ	100/0
NER East Steam Repair	300185	\$650,000	\$479,348	F	UCONN 2000 Bond Funds	04/28/21	April 2022	100%
North and East Area Residence Halls - Security Camera System	300020	\$1,750,000	\$1,471,333	F	UCONN 2000 Bond Funds	05/02/18	April 2022	100%
Residential Life Facilities- North Campus Residence Hall Renovations Phase 2	300164	\$2,170,000	\$1,817,004	F-\$2.17M	UCONN 2000 Bond Funds	02/26/20	January 2022	100%
North Campus Student Room Renovations Phase 3	300232	\$2,415,000	\$2,131,555	F	University Funds	03/30/22	August 2022	100%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 11/15/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction 9 Complete
Recently Completed Projects Continued ⁽¹⁾								
University Athletics District Development	201696	\$96,600,000	\$88,333,512	RP-\$4.8M RP-\$6.3M D-\$8M	UCONN 2000 Bond Funds University Funds Other -Gift Funds	02/22/17 05/02/18 08/01/18	July 2021	100%
				F-\$25M	Revenue Bond Funds	12/12/18		
				RF- \$96.6M		03/27/19		
UPDC Relocation	300207	\$960,000	\$836,140	F-\$960k	UCONN 2000 Bond Funds	09/29/21	July 2022	100%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$759,444	F	UCONN 2000 Bond Funds	03/30/16	Project Closed	0%
Werth Family Basketball Champions Center Dining Renovation	300237	\$1,268,000	\$842,306	F	University Funds	06/30/21	November 2022	100%
Wired Access Layer Infrastructure Refresh - Phase II	Various	\$4,200,000	\$4,157,626	F	UCONN 2000 Bond Funds	06/24/20	November 2022	100%
Y & Z Parking Lots Repaving and Electrical Restoration	FO500076	\$2,377,000	\$1,933,845	F	University Funds	09/30/20	Complete	100%
lanning Budget Phase								
UCH - Central Sterile Washer & Sterilizer	21-034	\$1,905,000	\$0	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
Replacement UCH - New England Sickle Cell Institute Renovation	21-063	\$3,000,000	\$142,150	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
Pesign Budget Phase								
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$935,000	\$38,500	D	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	December 2023	0%
UCH - Building D & Building N Roof Replacement	22-601.02	\$2,565,000	\$97,765	P-\$1.1M D-\$2.565M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22	November 2023	0%
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$103,400	P-\$630K D-\$2.16M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22	November 2023	0%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$850,000	\$0	D	UConn Health Capital Funds Restorix Health Inc Design & Construction Allowance	(06/13/22)* 06/29/22	July 2023	0%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$10,200,000	\$421,081	P-\$7.8M D-\$8.972M F-\$8.972M F-\$10.2M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22-pending	March 2024	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 11/15/22	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$2,765,211	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22-pending	December 2023	0%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000		F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22-pending	December 2023	0%
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$8,380,000	\$0	F	UConn Health Capital Funds Landlord Tenant Fit-out Allowance	(06/13/22)* 06/29/22	September 2023	0%
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$1,930,000	\$79,973	P-\$1.16M D-\$1.445M F-\$1.93M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (9/12/22)* 09/28/22 (09/12/22)* 09/28/22	August 2023	0%
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,090	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	January 2023	50%
Revised Final Phase								
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$3,930,000	\$3,664,109	P-\$3.875M D-\$3.875M F-\$4.297M RF-\$3.93M	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22	May 2023	5%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,197,000	\$48,120	D-\$790k F-\$1.042M RF-\$1.197M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22-pending	May 2023	0%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$35,600	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	August 2023	0%
Recently Completed Projects ⁽¹⁾								
UCH-Main Building (L) Lab Renovations-3rd Floor	19-007	\$7,800,000	\$6,577,666	D-\$7.8M F-\$7.8M	UConn Health Research IDC Capital UConn Health School of Medicine Dean's UConn Health School of Medicine Operating UConn Health Gift Funds	(09/16/19)* 10/23/19 (03/03/20)* 02/26/20	September 2021	100%
UCH- Musculoskeletal Institute Building (MSI)	20-052	\$1,762,500	\$1,744,068	F-\$1.6M RF- \$1.7M	Uconn Health Capital Funds Eversource Rebate- 50% Actual Cost	(03/09/21)* 02/24/21 (04/09/21)* 04/09/21	July 2021	100%

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 11/15/22	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
			· 1 ·					

P = Planning Budget RD = Revised Design Budget

RP = Revised Planning Budget F = Final Budget

D = Design Budget RF = Revised Final Budget

^{*} UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

⁽¹⁾ Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.