Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Revised Planning Budget Phase								
Field House- Old Rec Center Renovation	300209	\$3,000,000	\$1,846,863	RP	University Funds	06/29/22	TBD	
Design Budget Phase								
Eversource Second Electrical Feed	300136	\$3,000,000	\$1,297,546	D-\$3M	UCONN 2000 Bond Funds	12/08/21	TBD	
Jones Annex Renovation	300203	\$940,000	\$441,206	D-\$940k	UCONN 2000 Bond Funds	09/28/22	TBD	
inal Budget Phase								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$163,735,423	P-\$1M	LICONN 2000 Band Funds	11/13/13	Spring 2023	97%
Research Center	301002	7220,000,000	7103,733,423		UCONN 2000 Bond Funds		3pmig 2023	3770
nescuren center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Avery Point Seawall Exigent Improvements	300253	\$3,063,069		F	UCONN 2000 Bond Funds	12/07/22	Spring 2023	0%
Boiler Plant Equipment Replacement and Utility	300151	\$40,000,000	\$37,146,191	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Spring 2023	82%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
Branford House Exterior Repairs, Phases 1 & 2	FO500106	\$800,000	\$371,003	F	University Funds	02/22/23-pending	September 2023	0%
Chemistry Building Roof Snow Guard	FO500093	\$916,000	\$829,805	F	University Funds	09/30/20	March 2023	98%
Replacement								
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$161,593	F	University Funds	02/21/18	October 2023	25%
Gampel Pavilion Court Replacement	300255	\$688,480		F	University Funds	12/07/22	July 2023	0%
George J. Sherman Family Sports Complex Turf Replacement	FO500156	\$1,640,997	\$1,491,815	F	University Funds	06/26/22	July 2023	0%
Gilbert Road Site Preparation	300235	\$6,600,000	\$3,218,819	RD-\$1.25M	UCONN 2000 Bond Funds	06/29/22	Summer 2023	20%
				F-\$6.6M				
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092		F	University Funds	12/07/22	July 2023	0%
I-Lot Improvements	300173	\$7,000,000	\$6,544,975	F	UCONN 2000 Bond Funds	04/28/21	March 2023	95%
Kinesiology Bldg. Human Anatomy Learning	300188	\$753,500	\$499,846	F	UCONN 2000 Bond Funds	12/09/20	March 2023	99%
Laboratory Renovation								
Mirror Lake Improvements	300174	\$35,000,000	\$2,046,111	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21	TBD	0%
				RD-\$2.6M		03/30/22		
				F-\$35.0M		12/07/22		
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$44,722,917	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	March 2023	98%
		, ,,,,,,,,,,	, , ,	D-\$7.5M	COSTAT ESSO BOTTA T UTTAS	06/27/18		
				F-\$56M		04/29/20		
Residential Life Facilities: Mansfield Apartments	300234	\$12,000,000	\$8,317,171	P-\$850k	UCONN 2000 Bond Funds	09/29/21	TBD	0%
	300234	\$12,000,000	,517,171	D-\$4.6M	OCOMIN 2000 Bolla Fallas	03/30/22	100	0/0
Redevelopment - Part 1				D 37.01VI		03/30/22		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Residential Life Facilities: South Campus Residence Hall	300200	\$215,000,000	\$43,125,648	P-\$800k D-\$6.5M F-\$215M	UCONN 2000 Bond Funds	12/08/21 12/09/20 08/03/22	Fall 2024	10%
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$758,438	F	University Funds	06/29/22	August 2023	75%
South Campus Infrastructure	300241	\$11,000,000	\$3,562,925	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	TBD	0%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,976,880	F	UCONN 2000 Bond Funds	04/24/19	Spring 2023	99%
Supplemental Utility Plant	300025	\$67,000,000	\$62,478,634	P-\$5M	UCONN 2000 Bond Funds	09/27/17	March 2023	96%
				D -\$5M		06/26/19		
				F-\$67M		02/26/20		
Tasker Roof Restoration	FO500082	\$662,040	\$404,990	F	University Funds	10/28/20	March 2023	98%
UConn Hockey Arena	300133	\$70,000,000	\$55,674,746	RP- \$0.85M	University Funds	08/14/19	March 2023	96%
				D-\$2.85M	Revenue Bonds	01/29/20		
				RD-\$4.6M	Gift Funds	09/03/20		
				F-\$70M		04/28/21		
White Building Roof and Drainage System Replacement	FO500127	\$945,800	\$591,573	F	University Funds	06/29/22	March 2023	95%
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,973,465	F	UCONN 2000 Bond Funds	09/29/21	April 2023	80%
Wired Access Layer Infrastructure Refresh - Phase IV	Various	\$2,000,000	\$1,173,975	F	UCONN 2000 Bond Funds	06/29/22	August 2023	20%
Revised Final Phase								
Academic & Research Facilities - Gant Building Renovations - STEM	901803	\$268,000,000	\$151,801,396	P-\$1M RP-\$5M	UCONN 2000 Bond Funds University Funds	11/13/13 09/30/15	2025	MOB-100% Phase 1-100%
				D-\$15M F -\$85M RF-\$170M RF- \$268M		08/10/16 02/22/17 06/26/19 2/22/2023- pending		Phase 2-100% Phase 3-0%
Andover Infrastructure and Software Upgrade-	FO500073	\$3,346,000	\$3,221,302	F-\$2.6M	University Funds	09/30/20	COMPLETE	100%
Phase I, II, III				RF-\$3.346M		02/24/21	6/30/22	100%
						04/27/22	6/30/23	50%
Atwater Laboratory Emergency Power	FO500058	\$682,700	\$675,551	F-\$535k	University funds	04/28/21	March 2023	98%
Installation				RF-\$603k		10/27/21		
				RF-\$682k		06/29/22		
B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$6,338,529	F-\$5.5M	UCONN 2000 Bond Funds	03/30/22	Summer 2023	75%
				RF-\$7.7M	University Funds	06/29/22		
Jorgensen Freight Elevator Modernization	FO500135	\$550,000	\$519,560	RF	University Funds	12/07/22	March 2023	75%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Revised Final Budget Phase - continued								
Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA	FO500090	\$640,000	\$640,000	F-\$565k RF-\$592k RF-\$640k	University Funds	02/26/20 04/27/22 06/29/22	March 2023	80%
North & South Parking Garages Restoration, Phase I & II	FO500056	\$3,000,000	\$1,732,493	F-\$1.0M RF-\$2.0M RF\$3.0M	University Funds	10/28/20 06/30/21 12/07/22	March 2023	Phase 1- 100% Phase 2- 98% Phase 3-0%
North Eagleville Road and Discovery Drive Intersection Improvements	300169	\$3,000,000	\$2,194,572	D-\$750k F-\$800k RF-\$2.0M	UCONN 2000 Bond Funds	09/30/20 10/27/21 04/27/22	Fall 2023	15%
Public Safety Building Improvements	201703	\$7,750,000	\$7,225,045	F-\$4.55M RF-\$7.0M RF-\$7.45M RF-\$7.75M	UCONN 2000 Bond Funds University Funds	3/27/19 12/09/20 09/29/21 06/29/22	Summer 2023	80%
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,735,435	F-\$5.35M RF-\$7.85M	University Funds	12/09/20	June 2023	90%
UCONN 2000 Code Remediation: Stamford Downtown Relocation	201523	\$22,000,000	\$17,790,014	P-\$2M RP-\$2.5M F-\$4M RF-\$22M	University Funds UCONN 2000 Bond Funds	10/28/15 10/23/19 02/26/20 02/24/21	Jan. 2021-Ph. 1 Fall 2023-Ph. 2	Phase 1: 100% Phase 2: 84%
Recently Completed Projects ⁽¹⁾								
Agricultural Biotechnology Laboratory Phoenix Upgrade	FO500077	\$592,350	\$522,660	F	University Funds	09/30/20	January 2022	100%
Athletic Facilities Storrs LED Lighting Upgrade	FO500014	\$1,377,772	\$1,186,275	F	University Funds	05/02/18	October 2021	100%
FacOps Bldg. Merger of Parking Services	TL2384	\$682,000	\$679,349	F-\$650k RF-\$682k	University Funds	09/3/21 04/27/22	November 2022	100%
George J. Sherman Family Sports Complex Track Resurfacing	FO500118	\$763,000	\$740,388	F	University Funds	06/30/21	January 2023	100%
Heating Plant Upgrade - Emergency Power System Upgrade	901697	\$2,500,000	\$435,961	RP-\$2.5M D-\$2.5M F-\$2.5M	UCONN 2000 Bond Funds	06/25/14 08/05/15 10/28/15	Project Closed	0%
Horsebarn Hill Sewage Pump Station Upgrade	FO500016	\$1,500,000	\$1,404,745	F-\$650k RF-\$1.5M	University Funds	06/27/18 06/26/19	July 2022	100%
NER East Steam Repair	300185	\$650,000	\$479,348	F	UCONN 2000 Bond Funds	04/28/21	April 2022	100%
North and East Area Residence Halls - Security Camera System	300020	\$1,750,000	\$1,471,333	F	UCONN 2000 Bond Funds	05/02/18	April 2022	100%
North Campus Student Room Renovations Phase 3	300232	\$2,415,000	\$2,134,414	F	University Funds	03/30/22	August 2022	100%
Residential Life Facilities- North Campus Residence Hall Renovations Phase 2	300164	\$2,170,000	\$1,817,004	F-\$2.17M	UCONN 2000 Bond Funds	02/26/20	January 2022	100%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Recently Completed Projects Continued (1)								
Torrey Life Sciences 2nd Floor Biology Renovation	300152	\$900,000	\$806,634	F	UCONN 2000 Bond Funds	12/11/19	January 2023	100%
University Athletics District Development	201696	\$96,600,000	\$88,333,846	RP-\$4.8M	UCONN 2000 Bond Funds	02/22/17	July 2021	100%
				RP-\$6.3M	University Funds	05/02/18		
				D-\$8M	Other -Gift Funds	08/01/18		
				F-\$25M	Revenue Bond Funds	12/12/18		
				RF- \$96.6M		03/27/19		
UPDC Relocation	300207	\$960,000	\$869,461	F-\$960k	UCONN 2000 Bond Funds	09/29/21	July 2022	100%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$759,444	F	UCONN 2000 Bond Funds	03/30/16	Project Closed	0%
Werth Family Basketball Champions Center Dining Renovation	300237	\$1,268,000	\$866,844	F	University Funds	06/30/21	November 2022	100%
Wired Access Layer Infrastructure Refresh - Phase II	Various	\$4,200,000	\$4,125,232	F	UCONN 2000 Bond Funds	06/24/20	November 2022	100%
Y & Z Parking Lots Repaving and Electrical Restoration	FO500076	\$2,377,000	\$1,933,845	F	University Funds	09/30/20	Complete	100%
Planning Budget Phase		4				1 - 1 - 1 - 1 - 1 · ·		
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$1,905,000	\$0	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
UCH - New England Sickle Cell Institute Renovation	21-063	\$3,000,000	\$142,150	Р	UConn Health Capital Funds	(06/13/22)* 06/29/22		
Design Budget Phase								
UCH - 16 Munson Road Emergency Lighting &	21-010	\$935,000	\$38,500	D	UCONN 2000 Bond Funds	(12/06/21)*	December 2023	0%
Egress Upgrades					UConn Health Capital Funds	12/08/21		
UCH - Building D & Building N Roof	22-601.02	\$2,565,000	\$97,765	P-\$1.1M	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	0%
Replacement				D-\$2.565M		12/08/21		
						(06/13/22)*		
						06/29/22		
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$103,400	P-\$630K	UCONN 2000 Bond Funds	(12/06/21)*	November 2023	0%
				D-\$2.16M		12/08/21		
						(06/13/22)*		
UCH - Canzonetti (F) Building Wound Care	22-019	\$850,000	\$0	D	UConn Health Capital Funds	06/29/22 (06/13/22)*	November 2023	0%
Center Renovation	22-013		υ		Restorix Health Inc Design & Construction Allowance	06/29/22	November 2023	0/0

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase								
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$3,226,051	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	March 2024	0%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000	\$791,608	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22	December 2023	0%
UCH-Main Building (L) Lab Renovations - 2nd	22-013	\$10,200,000	\$421,081	P-\$7.8M	UCONN 2000 Bond Funds	(12/06/21)*	March 2024	0%
Floor	22-013	\$10,200,000	\$421,U01	D-\$8.972M F-\$10.2M	UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	12/06/21/ 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22	IVIdICII 2024	0/6
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$8,380,000	\$0	F	UConn Health Capital Funds Landlord Tenant Fit-out Allowance	(06/13/22)* 06/29/22	September 2023	0%
UCH-HIM Workplace Improvements	21-019	\$763,000		F	UCONN 2000 Bond Funds	(03/13/23)* 02/22/23-pending	August 2023	
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,090	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	May 2023	50%
Revised Final Phase								
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$3,930,000	\$3,782,059	P-\$3.875M D-\$3.875M F-\$4.297M RF-\$3.93M	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22	May 2023	20%
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$1,615,000	\$79,973	P-\$1.16M D-\$1.445M F-\$1.93M RF-\$1.62M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (9/12/22)* 09/28/22 (09/12/22)* 09/28/22 (0313/23)* 02/22/23-pending	August 2023	0%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,197,000	\$48,120	D-\$790k F-\$1.042M RF-\$1.197M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	August 2023	0%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$35,600	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	August 2023	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 1/30/23	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction 9 Complete
Recently Completed Projects ⁽¹⁾								
UCH-Main Building (L) Lab Renovations-3rd	19-007	\$7,800,000	\$6,571,494	D-\$7.8M	UConn Health Research IDC Capital	(09/16/19)*	September 2021	100%
Floor				F-\$7.8M	UConn Health School of Medicine Dean's	10/23/19		
					UConn Health School of Medicine Operating	(03/03/20)*		
					UConn Health Gift Funds	02/26/20		
UCH- Musculoskeletal Institute Building (MSI)	20-052	\$1,762,500	\$1,744,068	F-\$1.6M	Uconn Health Capital Funds	(03/09/21)*	July 2021	100%
				RF- \$1.7M	Eversource Rebate- 50% Actual Cost	02/24/21		
						(04/09/21)*		
						04/09/21		

P = Planning Budget RD = Revised Design Budget

RP = Revised Planning Budget F = Final Budget

D = Design Budget RF = Revised Final Budget

^{*} UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

⁽¹⁾ Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.