

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING - June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Planning Budget Phase</b>								
Energy Services Performance Contract	FO502072	\$500,000	\$0	P	University Funds	12/06/23		
<b>Design Budget Phase</b>								
PBB Research Support Expansion	300249	\$1,000,000	\$259,130	D-\$5.4M	UCONN 2000 Bond Funds	06/26/24-pending		
School of Nursing Building	300260	\$5,400,000	\$2,223,447	P-\$2M D-\$5.4M	UCONN 2000 Bond Funds	06/28/23 10/25/23		
<b>Final Budget Phase</b>								
Academic and Research Facilities - STEM Research Center	901802	\$220,000,000	\$172,664,927	P-\$1M RP-\$5M RP-\$15M D-\$15M F-\$220M	UCONN 2000 Bond Funds	11/13/13 06/29/16 09/27/17 06/26/19 04/29/20	Summer 2024	99%
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,535,611	F	UCONN 2000 Bond Funds	12/07/22	July 2024	99%
Branford House Exterior Repairs, Phases 1 & 2	FO500106	\$800,000	\$798,615	F	University Funds	02/22/23	July 2024	99%
Babbidge Library Stairs and Doors	FO502282	\$771,760	\$63,600	F	University Funds	06/26/24-pending	Fall 2024	0%
Buckley Hall Abatement	FO502330	\$624,000	\$392,532	F	University Funds	04/17/24	Summer 2024	75%
Buckley Hall Refurbishment-Flooring	FO502339	\$499,000	\$476,797	F	University Funds	04/17/24	Summer 2024	
Buckley Hall Refurbishment - Painting	FO502341	\$99,000	\$91,800	F	University Funds	04/17/24	Summer 2024	
Buckley Hall LED Lighting Upgrade	FO502343	\$278,000	\$258,268	F	University Funds	04/17/24	Summer 2024	
IPB Renovations for Center for Clean Energy Engineering (C2E2)	300264/	\$24,000,000	\$1,628,924	P-\$1.4M F-\$5.4M F - \$24.0M	UCONN 2000 Bond Funds	10/25/23 12/06/23 06/26/24-pending	October 2025	5%
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$446,980	F	University Funds	02/21/18	December 2024	25%
Electric Vehicle Charging Infrastructure & Service Upgrades	FO502039	\$957,200	\$293,368	F	University Funds	09/27/23	September 2024	0%
University 2nd Electrical Feed	300136	\$15,000,000	\$12,682,752	D-\$3M F-\$15M	UCONN 2000 Bond Funds	12/08/21 09/27/23	Fall 2026	0%
Field House- Old Rec Center Renovation	300209	\$15,500,000	\$8,492,189	RP-\$3M D-\$4.5M RD-\$8.5M F-\$15.5M	UCONN 2000 Bond Funds University Funds	06/29/22 06/28/23 12/06/23 04/17/24	Summer 2027	0%
Gampel Pavilion Court Replacement	300255	\$688,480	\$671,686	F	University Funds	12/07/22	July 2024	99%
Gampel Pavilion Enhancements	300271	\$10,000,000	\$171,700	F	State GO Bonds	04/17/24		
Gilbert Road Site Preparation	300235	\$6,600,000	\$4,749,915	RD-\$1.25M F-\$6.6M	UCONN 2000 Bond Funds	06/29/22	Fall 2024	Phase 1: 100% Phase 2: 40%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$801,774	F	University Funds	12/07/22	July 2024	99%
Hydrogen Fuel Dispenser	FO502031	\$835,500	\$643,499	F	University Funds	09/27/23	November 2024	0%
Jones Annex Renovation	300203/ TL2540	\$4,940,000	\$1,302,382	D-\$940k F-\$4.94M	UCONN 2000 Bond Funds	09/28/22 12/06/23	July 2025	2%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Final Budget Phase - continued</b>								
Mirror Lake Improvements	300174	\$11,500,000	\$2,992,748	D-\$1.6M RD-\$2.6M RD- \$4.0M F- \$11.5M	UCONN 2000 Bond Funds	10/27/21 03/30/22 04/19/23 06/26/24-pending	Fall 2025	0%
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$53,034,512	RP-\$1M D-\$7.5M F-\$56M	UCONN 2000 Bond Funds	02/21/18 06/27/18 04/29/20	July 2024	99%
Residential Life Facilities: South Campus Residence Hall	300200	\$215,000,000	\$194,676,618	P-\$800k D-\$6.5M F-\$215M	UCONN 2000 Bond Funds	12/08/21 12/09/20 08/03/22	Fall 2024	88%
Sprague Hall Abatement	FO502344	\$318,000	\$220,386	F	University Funds	04/17/24	Summer 2024	0%
Sprague Hall Refurbishment - Painting	FO502345	\$260,000	\$153,288	F	University Funds	04/17/24	Summer 2024	0%
Sprague Hall Refurbishment - Flooring	FO502351	\$517,478	\$498,592	F	University Funds	04/17/24	Summer 2024	0%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,978,879	F	UCONN 2000 Bond Funds	04/24/19	Summer 2024	99%
Von Der Mehden Recital Hall Roof Restoration	FO501881	\$720,000	\$588,868	P-1.01M F-\$720k	University Funds	10/25/23 04/17/24	Summer 2024	0%
Wilbur Cross Cupola Repair	FO500161	\$932,000	\$846,900	F	University Funds	10/25/23	August 2024	0%
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,988,422	F	UCONN 2000 Bond Funds	09/29/21	July 2024	99%
Wired Access Layer Infrastructure Refresh - Phase IV	Various	\$2,000,000	\$1,989,917	F	UCONN 2000 Bond Funds	06/29/22	July 2024	99%
Wired Access Layer Infrastructure - Cabling Phase V	Various	\$2,000,000	\$1,801,851	F	UCONN 2000 Bond Funds	06/28/23	September 2024	39%
Wired Access Layer Infrastructure - Cabling FY24	Various	\$2,000,000		F	UCONN 2000 Bond Funds	06/26/24-pending		0%
Werth Residence Hall High Humidity Mitigation	300251	\$8,500,000	\$933,606	RP-\$925 D-\$1.5M F-\$8.5M	UCONN 2000 Bond Funds University Funds	12/06/23 02/28/24 06/26/24-pending	Fall 2025	0%
XL Center-Academic Space Renovation	300270	\$1,039,000	\$118,961	F	State GO Bond Funds	04/17/24	Fall 2024	0%
<b>Revised Final Phase</b>								
Academic & Research Facilities - Gant Building Renovations - STEM	901803	\$268,000,000	\$154,028,148	P-\$1M RP-\$5M D-\$15M F -\$85M RF-\$170M	UCONN 2000 Bond Funds University Funds	11/13/13 09/30/15 08/10/16 02/22/17 06/26/19	TBD	MOB-100% Phase 1-100% Phase 2-100% Phase 3-0%
Andover Infrastructure and Software Upgrade- Phase I, II, III	FO500073	\$4,355,439	\$3,814,157	F-\$2.6M F-\$3.346M RF-\$3.48M RF-3.48M RF - 4.355M	University Funds	09/30/20 02/24/21 04/27/22 06/28/23 10/25/23 06/26/24-pending	COMPLETE COMPLETE COMPLETE July 2024	Phase - 1 100% Phase - 2 100% Phase -3 100% Phase - 4 30%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Revised Final Budget Phase - continued</b>								
Boiler Plant Equipment Replacement and Utility Tunnel Connection	300151	\$43,000,000	\$38,799,167	RP-\$1.25M D-\$2.3M F-\$40M RF-\$43M	UCONN 2000 Bond Funds	04/24/19 08/14/19 02/26/20 06/28/23	December 2024	94%
Freitas Renovation	300252	\$3,000,000	\$2,711,653	F-\$2.5M RF-\$3.0M	Gift Funds	04/19/23 02/28/24	Fall 2024	Phase 1: 100% Phase 2: 40%
Garrigus Suites Environmental Systems Upgrade	FO502396	\$620,000	\$586,490	F-\$620k	University Funds	04/17/24	Fall 2024	0%
North & South Parking Garages Restoration, Phase I & II	FO500056	\$4,000,000	\$3,171,175	F-\$1.0M RF-\$2.0M RF\$3.0M RF-\$4.0M	University Funds	10/28/20 06/30/21 12/07/22 12/06/23	July 2023 May 2024 May 2024 August 2024	Phase 1- 100% Phase 2- 98% Phase 3-95% Phase 4 - 0%
North Eagleville Road and Discovery Drive Intersection Improvements	300169	\$3,000,000	\$2,236,665	D-\$750k F-\$800k RF-\$2.0M	UCONN 2000 Bond Funds	09/30/20 10/27/21 04/27/22	Summer 2024	95%
South Campus Infrastructure-Phase I, II, III	300241	\$89,500,000	\$82,616,138	RP-\$1.25M D-\$1.750M RD- \$4.5M F-\$11.0M RF-\$44M RF-\$82M RF-\$89.5M	UCONN 2000 Bond Funds	03/30/22 06/29/22 09/28/22 12/07/22 04/19/23 06/28/23 09/27/23	Winter 2026	40%
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,849,226	F-\$5.35M RF-\$7.85M	University Funds	12/09/20	July 2024	95%
<b>Recently Completed Projects <sup>(1)</sup></b>								
Atwater Laboratory Emergency Power Installation	FO500058	\$682,700	\$674,851	F-\$535k RF-\$603k RF-\$682k	University funds	04/28/21 10/27/21 06/29/22	Complete	100%
B4 Steam Vault and Line Exigent Repair	300247	\$7,700,000	\$7,447,889	F-\$5.5M RF-\$7.7M	UCONN 2000 Bond Funds University Funds	03/30/22 06/29/22	Complete	100%
Chemistry Building Roof Snow Guard Replacement	FO500093	\$916,000	\$730,275	F	University Funds	09/30/20	Complete	100%
Fenton River Well Field and Road Replacement	901653	\$1,700,000	\$1,550,117	F	UCONN 2000 Bond Funds	04/19/23	Complete	100%
George J. Sherman Family Sports Complex Turf Replacement	FO500156	\$1,640,997	\$1,491,815	F	University Funds	06/26/22	Complete	100%
UConn Hockey Arena	300133	\$70,000,000	\$69,235,447	RP- \$0.85M D-\$2.85M RD-\$4.6M F-\$70M	University Funds Revenue Bonds Gift Funds	08/14/19 01/29/20 09/03/20 04/28/21	Complete	98%
Kinesiology Bldg. Human Anatomy Learning Laboratory Renovation	300188	\$753,500	\$517,055	F	UCONN 2000 Bond Funds	12/09/20	Complete	100%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Recently Completed Projects -continued<sup>(1)</sup></b>								
Main Campus SubStation Switchgear Relay Replacement AET 5P-14G SCADA	FO500090	\$640,000	\$614,796	F-\$565k RF-\$592k RF-\$640k	University Funds	02/26/20 04/27/22 06/29/22	Complete	100%
Public Safety Building Improvements	201703	\$7,750,000	\$7,475,155	F-\$4.55M RF-\$7.0M RF-\$7.45M RF-\$7.75M	UCONN 2000 Bond Funds University Funds	03/27/19 12/09/20 09/29/21 06/29/22	Complete	100%
Residential Life Facilities: Mansfield Apartments Redevelopment - Part 1	300234	\$12,000,000	\$10,505,128	P-\$850k D-\$4.6M F-\$12.0M	UCONN 2000 Bond Funds	09/29/21 03/30/22 06/29/22	Complete	Demo: 100%
School of Engineering Backfill Renovations	TL2405	\$1,771,410	\$1,740,907	F	University Funds	06/29/22	Complete	100%
Supplemental Utility Plant	300025	\$67,000,000	\$63,500,750	P-\$5M D-\$5M	UCONN 2000 Bond Funds	09/27/17 06/26/19	Complete	100%
UCONN 2000 Code Remediation: Stamford Downtown Relocation	201523	\$22,000,000	\$19,864,265	P-\$2M RP-\$2.5M F-\$4M RF-\$22M	University Funds UCONN 2000 Bond Funds	10/28/15 10/23/19 02/26/20 02/24/21	Complete Complete	Phase 1: 100% Phase 2: 100%
White Building Roof and Drainage System Replacement	FO500127	\$945,800	\$938,488	F	University Funds	06/29/22	Complete Complete	Phase 1 - 100% Phase 2 - 100%
<b>Planning Budget Phase</b>								
UCH - ASB Data Center Generator and Power Improvements	23-601.04	\$3,150,000		P	UCONN 2000 Bond Funds	(06/10/24)* 06/26/24-pending		
UCH - CT-7 Inpatient and Research Renovations	23-007	\$1,675,000		P	UCONN 2000 Bond Funds UConn Health Capital Funds UConn Health Operating Funds UConn Foundation	(06/10/24)* 06/26/24-pending		
UCH - Hybrid OR#2 Fit-Out	23-035	\$7,100,000	\$198,000	P	UConn Health Capital Funds	(06/12/23)* 06/28/23		
UCH - Interventional Radiology Equipment Replacement & Renovation	20-001	\$4,700,000	\$14,643	P	UConn Health Capital Funds	(06/12/23)* 06/28/23		
UCH - IT Disaster Recovery Room	23-601.06	\$1,370,000	\$12,500	P	UCONN 2000 Bond Funds FY23 State GO Bond Funds	(06/10/24)* 06/26/24-pending		
UCH- Labor & Delivery Infant Protection System Replacement	21-022	\$760,000		P	UConn Health Capital Funds	(03/11/24)* 02/28/24		
UCH-University Tower (UT) 7th Floor Pharmacy Fit-Out	23-024	\$10,250,000	\$114,308	P	UCONN 2000 Bond Funds UConn Health Capital Funds	(09/11/23)* 09/27/23		
<b>Design Budget Phase</b>								
UCH - Cryo Electron Microscope Installation	22-055	\$960,000	\$158,560	P-\$960k D-\$960k	UConn Health Research IDC Capital	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23		

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Design Budget Phase - continued</b>								
UCH - Main Building (L) Lab Renovations - 1st Floor	24-035	\$11,900,000		D	FY23 State GO Bond Funds UConn Health Research IDC Capital UConn Health Operating Funds	(06/10/24)* 06/26/24-pending		
UCH - Parking Lots L1 & A5 Repavement	22-601.08	\$1,020,000	\$117,445	D- \$1.02M	FY23 State GO Bond Funds	(06/10/24)* 06/26/24-pending		
UCH - Southington Clinic Expansion	23-045	\$1,325,000		D	UConn Health Capital Funds	(03/11/24)* 02/28/24		
UCH - Surgery Center Operating Room #6 Renovations	24-018	\$1,750,000		D	UConn Health Capital Funds	(06/10/24)* 06/26/24-pending		
UCH-Tomotherapy Unit Replacement	20-058	\$4,985,000	\$734,564	P-\$5.22M D-\$4.985M	UConn Health Capital Funds	(06/12/23)* 04/19/23 (03/11/24)* 02/28/24		
<b>Final Budget Phase</b>								
UCH - Anatomic Pathology & Autopsy Renovation	21-059	\$1,175,000	\$92,170	F-\$1.175M	UConn Health Capital Funds	(03/13/23)* 12/06/23	December 2024	5%
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$1,091,463	P-\$630K D-\$2.16M F-\$2.16M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (06/12/23)* 06/28/23	May 2025 Bldg.K Only	99%
UCH- Building F & Building M Roof Replacement	22-601.05	\$1,615,000	\$42,136	D F-\$1.615M	UCONN 2000 Bond Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24-pending	December 2024	0%
UCH - Cadaver Lab Renovation & Air Handling Unit Replacement	23-601.12	\$2,960,000	\$79,250	D-\$1.8M F-\$2.96	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	August 2024	30%
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$5,457,651	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	December 2024	60%
UCH -Cell & Genome Science Building Data Center Cooling Upgrades	23-601.07	\$840,000	\$758,555	D-\$650k F-\$840k	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	September 2024	10%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000	\$1,108,582	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22	July 2024	99%
UCH - Connecticut Tower (CT) 7th Floor Med-Surg/Observation Unit Renovation	23-027	\$2,500,000	\$1,916,762	P-\$2.5M F-\$2.5M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (03/11/24)* 02/28/24	July 2024	90%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Final Budget Phase - continued</b>								
UCH-Fluroscopy Equipment Replacement and Renovation	21-009	\$745,000	\$658,392	F	UConn Health Capital Funds	(09/11/23)* 09/27/23	August 2024	30%
UCH - Garage 1, 2 & 3 Electric Vehicle Charger Installation	21-066	\$550,000	\$74,218	F	UConn Health Energy Conservation Pool CT DEEP Grant Eversource Rebate	(03/11/24)* 02/28/24	December 2024	0%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$10,200,000	\$5,640,136	P-\$7.8M D-\$8.972M F-\$10.2M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22	July 2024	80%
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$1,900,000	\$38,500	D-\$935k F-\$1.9M	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (09/11/23)* 09/27/23	TBD	0%
UCH - Musculoskeletal Institute Rehabilitation Expansion	23-029	\$1,010,000	\$670,771	P-\$640k D-\$640k F-\$1.01M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	August 2024	15%
UCH - New England Sickle Cell Institute Renovation	21-063	\$4,865,000	\$142,150	P-\$3M D-\$4.865M F-\$4.865M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23	September 2024	30%
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$4,250,000	\$332,581	P-\$3.3M D-\$3.3M F-\$4.25M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	June 2025	0%
UCH - Outpatient Pavilion X-Ray & Blood Draw Relocation	22-046	\$1,925,000	\$196,430	P-\$650k D-\$850k F-\$1.925M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	March 2025	0%
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$897,452	D-\$1.8M F-\$1.8M	UConn Health Capital Funds	(03/13/23)* 02/22/23 (06/12/23)* 06/28/23	June 2024	99%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Revised Final Phase</b>								
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$2,835,000	\$2,766,115	P-\$1.9M D-\$3.985M F-\$4.97M RF-\$2.835M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/13/23)* 12/06/23	January 2025	5%
UCH - KB034-036 Research Lab Renovation	24-011	\$1,975,000	\$62,500	F RF-\$1.975	UCONN 2000 Bond Funds UConn Health Operating Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24-pending	February 2025	0%
UCH - Psychiatry Seclusion Suite & Nurse Station Security Renovation	21-050	\$1,197,000	\$976,904	D-\$790k F-\$1.042M RF-\$1.197M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	July 2024	99%
UCH - TB-121 Blood Bank Relocation	23-010	\$1,075,000	\$43,000	F-\$765k RF-\$880k RF-\$1.075M	UConn Health Capital Funds CIRP	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/13/23)* 12/06/23	August 2024	30%
<b>Recently Completed Projects <sup>(1)</sup></b>								
UCH - Building D & Building N Roof Replacement	22-601.02	\$2,500,000	\$2,180,615	P-\$1.1M D-\$2.565M F-\$2.5M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (06/12/23)* 06/28/23	Complete	100%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$1,225,000	\$0	D-\$850k F-\$1.225M	UConn Health Capital Funds Restorix Health Inc Design & Construction Allowance	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23	Complete	100%
UCH - 5 Munson Road Clinical Fit-Out	22-042	\$9,344,000	\$5,762,078	F-\$8.4M RF-\$9.3M	UConn Health Capital Funds Landlord Tenant Fit-out Allowance	(06/13/22)* 06/29/22 (09/11/23)* 09/27/23	Complete	100%

**CONSTRUCTION PROJECTS STATUS REPORT**  
**BOARD OF TRUSTEES MEETING -June 26, 2024**

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 6/14/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
<b>Recently Completed Projects-continued <sup>(1)</sup></b>								
UCH-16 Munson Road Parking Lot Paving	22-601.03	\$2,075,000	\$1,384,680	P-\$1.16M D-\$1.445M F-\$1.93M RF-\$1.61M RF-\$2.1M	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (09/12/22)* 09/28/22 (09/12/22)* 09/28/22 (03/13/23)* 02/22/23 (09/11/23)* 09/27/23	Complete	100%
UCH - Muscular Skeletal Institute Chiller Replacement	23-601.20	\$570,000	\$445,636	F	UCONN 2000 Bond Funds	(09/11/23)* 09/27/23	Complete	100%
UCH-HIM Workplace Improvements	21-019	\$763,000	\$662,275	F	UCONN 2000 Bond Funds	(03/13/23)* 02/22/23	Complete	100%
UCH-836 Hopmeadow Street, Simsbury Clinical Practice Relocation	21-036	\$4,729,000	\$4,662,866	P-\$3.875M D-\$3.875M F-\$4.297M RF-\$47.3	UConn Health Capital Funds Landlord Tenant Fit Out Allowance	(09/20/21)* 09/29/21 (12/06/21)* 12/08/21 (06/13/22)* 04/27/22 (09/11/23)* 09/27/23	Complete	100%
UCH - Replace Building F & H Hot Water Tanks	19-603.11	\$845,000	\$433,636	F-547k RF-\$845k	UCONN 2000 Bond Funds	(12/06/21)* 12/08/21 (09/12/22)* 09/28/22	Complete	100%
UCH - Replace Chilled Water Pump CHWP#4	21-018	\$642,000	\$295,090	F	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21	Complete	100%
P = Planning Budget		RD = Revised Design Budget						
RP = Revised Planning Budget		F = Final Budget						
D = Design Budget		RF = Revised Final Budget						
* UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval								
<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.								