		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 9/9/24)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Planning Budget Phase	50502072	¢500,000	ćo		Heirografia - Frontis	42/06/22		
Energy Services Performance Contract	FO502072	\$500,000	\$0	Р	University Funds	12/06/23		
Design Budget Phase								
PBB Research Support Expansion	300249	\$1,000,000	\$359,130	D-\$5.4M	UCONN 2000 Bond Funds	06/26/24		
School of Nursing Building	300260	\$5,400,000	\$3,836,519	P-\$2M	UCONN 2000 Bond Funds	06/28/23		
				D-\$5.4M		10/25/23		
Final Budget Phase								
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,514,098	F	UCONN 2000 Bond Funds	12/07/22	October 2024	99%
Babbidge Library Stairs and Doors	FO502282	\$835,360	\$625,000	F	University Funds	06/26/24	Fall 2024	0%
Buckley Hall Abatement	FO502330	\$624,000	\$394,939	<u> </u>	University Funds	04/17/24	Fall 2024	95%
Buckley Hall Refurbishment-Flooring	FO502339	\$499,000	\$476,797	<u>F</u>	University Funds	04/17/24	Fall 2024	95%
Buckkley Hall Refurbishment - Painting	FO502341	\$99,000	\$97,489	<u> </u>	University Funds	04/17/24	Fall 2024	95%
Buckley Hall LED Lighting Upgrade	FO502343	\$278,000	\$258,268	F	University Funds	04/17/24	Fall 2024	95%
IPB Renovations for Center for Clean Energy	300264/	\$20,000,000	\$1,741,296	P-\$1.4M	UCONN 2000 Bond Funds	10/25/23	October 2025	25%
Engineering (C2E2)				F-\$5.4M		12/06/23		
				F - \$24.0M		06/26/24		
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$827,075	F	University Funds	02/21/18	December 2024	50%
Electric Vehicle Charging Infrastructure &	FO502039	\$957,200	\$313,690	F	University Funds	09/27/23	October 2024	25%
Service Upgrades								
University 2nd Electrical Feed	300136	\$15,000,000	\$12,756,052	D-\$3M	UCONN 2000 Bond Funds	12/08/21	Spring 2027	0%
				F-\$15M		09/27/23		
Field House- Old Rec Center Renovation	300209	\$15,500,000	\$13,959,310	RP-\$3M	UCONN 2000 Bond Funds	06/29/22	Summer 2027	0%
				D-\$4.5M	University Funds	06/28/23		
				RD-\$\$8.5M	ovo.otty vallas	12/06/23		
				F-\$15.5M		04/17/24		
Gampel Pavilion Court Replacement	300255	\$688,480	\$678,854	F	University Funds	12/07/22	October 2024	99%
Gampel Pavilion Enhancements	300233	\$10,000,000	\$9,947,576	F	State GO Bonds	04/17/24	September 2025	25%
Gampel Ground Floor KSI Heat Laboratory	TL2582	\$975,000	\$28,420	F	University Funds	09/25/24-pending	September 2025	2370
George C. White Building Roof & Drainage	FO500127	\$985,800	\$978,388	F	University Funds	09/25/24-pending		75%
System	. 0300127	4303,000	<i>\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\</i>	·	Offiversity Furius	03/23/2 / periamg		7370
Gilbert Road Site Preparation	300235	\$6,600,000	\$4,752,611	RD-\$1.25M	UCONN 2000 Bond Funds	06/29/22	Winter 2025	Phase 1: 100%
Silbert Rodd Site i reparation	300233	70,000,000	γ-1,7 <i>52</i> ,011	F-\$6.6M	OCONN 2000 Bond runus	00/23/22	Willie 2023	Phase 2: 75%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$801,774	F	University Funds	12/07/22	October 2024	99%
Greet Held House Indoor Hack Resultating	10300133	4007,032	7001,774	·	Offiversity Furius	12/07/22	October 2024	3370
Hydrogen Fuel Dispenser	FO502031	\$835,500	\$643,499	F	University Funds	09/27/23	November 2024	0%
Jones Annex Renovation	300203/	\$4,940,000	\$1,367,511	D-\$940k	UCONN 2000 Bond Funds	09/28/22	July 2025	2%
	TL2540			F-\$4.94M		12/06/23		
Mirror Lake Improvements	300174	\$11,500,000	\$9,551,570	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21	Fall 2025	0%
				RD-\$2.6M		03/30/22		
				RD- \$4.0M		04/19/23		
				F- \$11.5M		06/26/24		
				1 - 511.0101		00/20/24		

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 9/9/24)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued	1 Toject #	Approved Badget	(13 01 3/3/24)	Tilase	baugetea randing source(s)	Dutc(3)	Completion Bate	complete
Residential Life Facilities: South Campus	300200	\$215,000,000	\$197,210,106	P-\$800k	UCONN 2000 Bond Funds	12/08/21	Fall 2024	98%
Residence Hall	200200	4 0,000,000	<i>4-011</i> ,2-01-00	D-\$6.5M	333 2333 23 1 443	12/09/20	202 .	30,5
				F-\$215M		08/03/22		
Sprague Hall Abatement	FO502344	\$318,000	\$228,284	F	University Funds	04/17/24	Fall 2024	95%
Sprague Hall Refurbishment - Painting	FO502345	\$260,000	\$153,288	F	University Funds	04/17/24	Fall 2024	95%
Sprague Hall Refurbishment - Flooring	FO502351	\$517,478	\$498,592	F	University Funds	04/17/24	Fall 2024	95%
Stamford Abutting Property Remediation	300149	\$2,500,000	\$1,978,879	F	UCONN 2000 Bond Funds	04/24/19	Fall 2024	99%
UConn Tennis Facility	300257	\$3,450,000	\$136,235	F	UCONN 2000 Bond Funds	09/25/24-pending	Summer 2025	0%
					Gift Funds			
Von Der Mehden Recital Hall Roof Restoration	FO501881	\$720,000	\$688,812	P-1.01M	University Funds	10/25/23	Fall 2024	95%
		<u> </u>		F-\$720k		04/17/24		
Waterbury at 36 North Main	300275	\$1,250,000		F	UCONN 2000 Bond Funds	09/25/24-pending	Spring 2025	65%
Wilbur Cross Cupola Repair	FO500161	\$932,000	\$822,643	F	University Funds	10/25/23	Fall 2024	75%
Wired Access Layer Infrastructure - Cabling	Various	\$2,000,000	\$1,856,354	F	UCONN 2000 Bond Funds	06/28/23	October 2024	93%
Phase V								
Wired Access Layer Infrastructure - Cabling FY24	Various	\$2,000,000	\$400,639	F	UCONN 2000 Bond Funds	06/26/24	September 2025	6%
Werth Residence Hall High Humidity Mitigation	300251	\$8,500,000	\$1,033,606	RP-\$925	UCONN 2000 Bond Funds	12/06/23	Fall 2025	0%
				D-\$1.5M	University Funds	02/28/24		
				F-\$8.5M		06/26/24		
XL Center-Academic Space Renovation	300270	\$1,039,000	\$567,454	F	State GO Bond Funds	04/17/24	Fall 2024	85%
Revised Final Phase								
Academic & Research Facilities - Gant Building	901803	\$268,000,000	\$154,185,850	P-\$1M	UCONN 2000 Bond Funds	11/13/13		MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-100%
				D-\$15M		08/10/16		Phase 2-100%
				F -\$85M		02/22/17	TBD	Phase 3-0%
				RF-\$170M		06/26/19		
Andover Infrastructure and Software Upgrade-	FO500073	\$4,355,439	\$4,303,064	F-\$2.6M	University Funds	09/30/20	COMPLETE	Phase - 1 100%
Phase I, II, III				F-\$3.346M	,	02/24/21	COMPLETE	Phase - 2 100%
				RF-\$3.48M		04/27/22	COMPLETE	Phase -3 100%
				RF-3.48M		06/28/23	October 2024	Phase - 4 30%
				RF - 4.355M		10/25/23		
						06/26/24		
Boiler Plant Equipment Replacement and Utility	300151	\$43,000,000	\$39,590,764	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Winter 2025	94%
Tunnel Connection	550151	Q 10,000,000	Ç55,550,70 1	D-\$2.3M	OCCIVIN 2000 Boild Fullus	08/14/19	VV.III.CT 2023	3-170
				F-\$40M		02/26/20		
				r-\$40101 RF-\$43M		06/28/23		
Branford House Exterior Repairs, Phases 1 & 2	FO500106/	\$838,000	\$825,749	F-\$800k	Habitan B. F. H.	02/22/23	October 2024	99%
bramoru nouse exterior Repairs, Phases 1 & 2	TL2582	\$038,000	\$625,749		University Funds		October 2024	33%
Freitas Renovation	300252	\$3,000,000	\$2,919,076	RF-\$838K F-\$2.5M	Cift Funds	09/25/24-pending 04/19/23	Fall 2024	Phase 1: 100%
Tiellas Reliuvation	300232	\$3,000,000	\$2,919,070	F-\$2.5IVI RF-\$3.0M	Gift Funds	02/28/24	Fall 2024	Phase 1: 100% Phase 2: 97%
Garrigus Suites Environmental Systems Upgrade	FO502396	\$620,000	\$586,490	F-\$620k	University Eunds	04/17/24	Fall 2024	0%
Garrigus Suites Environmental Systems Opgrade	10302330	3020,000	2300,430	1-3020K	University Funds	04/1//24	I all 2024	070

		Current BOT	Expenditures & Encumbrances	Dudget		DOT Dudget Approval	Estimated	Estimated
Project Name by Construction Phase	Droiget #	Approved Budget	(As of 9/9/24)	Budget Phase	Pudgeted Funding Source(s)	BOT Budget Approval		Construction %
Revised Final Budget Phase - continued	Project #	Approved Budget	(AS 01 9/9/24)	Pilase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
North & South Parking Garages Restoration,	FO500056	\$4,000,000	\$3,052,631	F-\$1.0M	University Funds	10/28/20	July 2023	Phase 1- 100%
Phase I & II	. 0300030	ψ 1,000,000	Ų3,03 <u>2,</u> 031	RF-\$2.0M	Offiversity Funds	06/30/21	May 2024	Phase 2- 98%
				RF\$3.0M		12/07/22	May 2024	Phase 3-95%
				RF-\$4.0M		12/06/23	October 2024	Phase 4 - 0%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,283,922	D-\$750k	UCONN 2000 Bond Funds	09/30/20	Fall 2024	98%
Intersection Improvements	300103	73,000,000	<i>\$2,203,322</i>	F-\$800k	CCCNN 2000 Bona ranas	10/27/21	1411 2024	3070
The second of th				RF-\$2.0M		04/27/22		
		400 -00 000	400 005 100					.=./
South Campus Infrastructure-Phase I, II, III	300241	\$89,500,000	\$82,995,136	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	Winter 2026	45%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
				RF-\$44M		04/19/23		
				RF-\$82M		06/28/23		
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,849,226	RF-\$89.5M F-\$5.35M	University Funds	09/27/23 12/09/20	October 2024	95%
Storrs LED (SLED) Lighting Opgrade	FU300023	\$7,630,000	\$7,649,220	RF-\$7.85M	Offiversity Funds	12/09/20	October 2024	93/0
				π φ7.03.01				
2 1 2 1 1 1 1 (1)								
Recently Completed Projects (1)	004000	¢220.000.000	6472.075.507	D ¢414		44/42/42	6	4.000/
Academic and Research Facilities - STEM	901802	\$220,000,000	\$173,075,507	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Summer 2024	100%
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$52,999,140	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	Summer 2024	100%
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,988,422	F	UCONN 2000 Bond Funds	09/29/21	October 2024	100%
Wired Access Layer Infrastructure Refresh -	Various	\$2,000,000	\$1,989,917	F	UCONN 2000 Bond Funds	06/29/22	October 2024	100%
Phase IV								
Planning Budget Phase	24.222	40 00-				100/00/00/0		
UCH-BB013 Animal Research MRI Renovation	24-023	\$2,570,000		Р	State GO Bond Funds	(09/09/24)*		
					UConn Health Research IDC Capital	09/25/24-pending		
UCH - CT-7 Inpatient and Research Renovations	23-007	\$1,675,000		P	UConn Health Operating Funds UCONN 2000 Bond Funds	(06/10/24)*		
OCT - CT-7 inpatient and Research Renovations	23-007	\$1,075,000		P	UConn Health Capital Funds	06/26/24		
					UConn Health Operating Funds	00/20/24		
					UConn Foundation			
UCH-Emergency Department Low Acuity	23-025	\$1,260,000		Р	UConn Health Capital Funds	(09/09/24)*		
Expansion		. , ,				09/25/24-pending		
UCH - Interventional Radiology Equipment	20-001	\$4,700,000	\$14,643	Р	UConn Health Capital Funds	(06/12/23)*		
Replacement & Renovation						06/28/23		

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 9/9/24)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Planning Budget Phase - continued			(1		_ = ===================================	,,	
UCH- Labor & Delivery Infant Protection System	21-022	\$760,000		Р	UConn Health Capital Funds	(03/11/24)*		
Replacement		,,				02/28/24		
UCH-SODM 24/7 Student Random Access Lab	24-032	\$830,000		Р	UConn Health Capital Funds	(09/09/24)*		
Renovation		, ,			· ·	09/25/24-pending		
UCH-University Tower (UT) 7th Floor Pharmacy	23-024	\$10,250,000	\$114,308	Р	UCONN 2000 Bond Funds	(09/11/23)*		
Fit-Out		, -,,	, , , , , , , , , , , , , , , , , , , ,		UConn Health Capital Funds	09/27/23		
					•			
Design Budget Phase								
UCH - ASB Data Center Generator and Power	23-601.04	\$3,180,000	\$137,250	P	UCONN 2000 Bond Funds	(06/10/24)*		
Improvements	20 002.0	φο,200,000	¥107,100	D-\$960k	State GO Bond Funds	06/26/24		
mprovements				D-\$3.15M		(09/09/24)*		
				F-\$3.18M		09/25/24-pending		
UCH - Hybrid OR#2 Fit-Out	23-035	\$7,100,000	\$198,000	P-\$7.1M	UConn Health Capital Funds	(06/12/23)*		
	20 000	Ψ.,=00,000	¥ 23 3,0 3 5	D-\$7.1M	o com mount capital i anas	06/28/23		
				- +		(09/09/24)*		
						09/25/24-pending		
UCH - IT Critical Equipment Redundancy Room	23-601.06	\$1,370,000	\$12,500	P-\$1.37M	UCONN 2000 Bond Funds	(06/10/24)*		
,,,,,,		<i>+=,</i>	¥/	D-\$1.37M	FY23 State GO Bond Funds	06/26/24		
				- 7		(09/09/24)*		
						09/25/24-pending		
UCH - Main Building (L) Lab Renovations - 1st	24-035	\$11,900,000		D	FY23 State GO Bond Funds	(06/10/24)*		
Floor		+//			UConn Health Research IDC Capital	06/26/24		
					UConn Health Operating Funds	33, 23, 2 :		
UCH - Parking Lots L1 & A5 Repavement	22-601.08	\$1,020,000	\$117,445	D- \$1.02M	FY23 State GO Bond Funds	(06/10/24)*		
our ranking tota Et a via Reparement	22 001.00	41,020,000	Ψ117,113	D	1123 state do Bona Fanas	06/263/24		
UCH - Surgery Center Operating Room #6	24-018	\$1,750,000		D	UConn Health Capital Funds	(06/10/24)*		
Renovations	2.020	Ψ=,,,σσ,σσσ		_	o com mount capital i anas	06/26/24		
UCH-Tomotherapy Unit Replacement	20-058	\$4,985,000	\$879,464	P-\$5.22M	UConn Health Capital Funds	(06/12/23)*		
Con remembrapy come nephacement	20 000	ψ .,500,000	4070,101	D-\$4.985M	o com mount capital i anas	04/19/23		
				Σ ψ 1.505.W		(03/11/24)*		
						02/28/24		
						, , = 0, = 0		
Final Budget Phase								
UCH - Anatomic Pathology & Autopsy	21-059	\$1,175,000	\$956,982	F-\$1.175M	UConn Health Capital Funds	(03/13/23)*	February 2025	5%
Renovation		+=,=.0,000	7555,552	, , 2, 2, 5, 11	Committed the Capital Fullus	12/06/23	, 2020	0,,
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$1,200,720	P-\$630K	UCONN 2000 Bond Funds	(12/06/21)*	May 2025	0%
och building E & building K Roof Replacement	22 001.01	72,100,000	71,200,720	D-\$2.16M	OCOMY 2000 Bolla Fallas	12/08/21	Bldg.K Only	070
				F-\$2.16M		(06/13/22)*	Diag.it Offiy	
				1 92.10141		06/29/22		
						(06/12/23)*		
						06/28/23		
UCH- Building F & Building M Roof Replacement	22-601.05	\$1,615,000	\$42,136	D	UCONN 2000 Bond Funds	(03/11/24)*	January 2025	0%
Con Sanding F & Sanding W Noor Replacement	22 001.03	71,013,000	ψ-τ2,±30	F-\$1.615M	OCCITIT 2000 Bolla Fallas	02/28/24	Bldg. F Only	370
				1 91.013101		(06/10/24)*	Didg. 1 Offiy	
						06/26/24		
						00/20/24		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 9/9/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued			(,	
UCH - Cadaver Lab Renovation & Air Handling Unit Replacement	23-601.12	\$2,960,000	\$79,250	D-\$1.8M F-\$2.96	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	October 2024	97%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$1,330,000	\$0	D-\$850k F-\$1.225M RF-\$1.33M	UConn Health Capital Funds Restorix Health Inc Design & Construct Allow	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/09/24)* 09/25/24-pending	May 2025	
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$5,535,475	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	December 2024	70%
UCH -Cell & Genome Science Building Data Center Cooling Upgrades	23-601.07	\$840,000	\$767,817	D-\$650k F-\$840k	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	November 2024	50%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000	\$1,108,582	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22	October 2024	99%
UCH - Connecticut Tower (CT) 7th Floor Med- Surg/Observation Unit Renovation	23-027	\$2,500,000	\$1,927,034	P-\$2.5M F-\$2.5M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (03/11/24)* 02/28/24	October 2024	99%
UCH - Cryo Electron Microscope Installation	22-055	\$2,086,000	\$158,560	P-\$960k D-\$960k F-\$2.086M	UConn Health Research IDC Capital	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (09/09/24)* 09/25/24-pending	April 2026	0%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$10,200,000	\$5,641,349	P-\$7.8M D-\$8.972M F-\$10.2M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22	October 2024	98%
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$1,900,000	\$38,500	D-\$935k F-\$1.9M	UCONN 2000 Bond Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (09/11/23)* 09/27/23	TBD	0%
UCH - Musculoskeletal Institute Rehabilitation Expansion	23-029	\$1,010,000	\$723,737	P-\$640k D-\$640k F-\$1.01M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	October 2024	95%

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 9/9/24)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued								
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$4,250,000	\$351,501	P-\$3.3M D-\$3.3M F-\$4.25M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	July 2025	0%
UCH - Outpatient Pavilion X-Ray & Blood Draw Relocation	22-046	\$1,925,000	\$196,430	P-\$650k D-\$850k F-\$1.925M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	May 2025	0%
UCH - Southington Clinic Expansion	23-045	\$1,900,000		D-\$1.32M F-\$1.9M	UConn Health Capital Funds	(03/11/24)* 02/28/24 (09/09/24)* 09/25/24-pending	March 2025	0%
Revised Final Phase								
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$2,835,000	\$2,801,151	P-\$1.9M D-\$3.985M F-\$4.97M RF-\$2.835M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/13/23)* 12/06/23	April 2025	5%
UCH-Fluroscopy Equipment Replacement and Renovation	21-009	\$1,020,000	\$659,192	F-\$745k RF-\$1.02M	UConn Health Capital Funds	(09/11/23)* 09/27/23 (09/09/24)* 09/25/24-pending	January 2025	30%
UCH - Garage 1, 2 & 3 Electric Vehicle Charger Installation	21-066	\$620,000	\$274,423	F-\$550k RF-\$620k	UConn Health Energy Conservation Pool CT DEEP Grant Eversource Rebate	(03/11/24)* 02/28/24 (09/09/24)* 09/25/24-pending	August 2025	0%
UCH - KB034-036 Research Lab Renovation	24-011	\$1,975,000	\$62,500	F RF-\$1.975	UCONN 2000 Bond Funds UConn Health Operating Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24	July 2025	0%
UCH - New England Sickle Cell Institute Renovation	21-063	\$5,270,000	\$142,348	P-\$3M D-\$4.865M F-\$4.865M RF-\$5.27M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (09/09/24)* 09/25/24-pending	November 2024	70%

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 9/9/24)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Budget Phase - continued								
UCH - Psychiatry Seclusion Suite & Nurse Station	21-050	\$1,310,000	\$1,093,512	D-\$790k	UConn Health Capital Funds	(06/13/22)*	December 2024	99%
Security Renovation				F-\$1.042M		06/29/22		
				RF-\$1.197M		(12/05/22)*		
				RF-\$1.31M		12/07/22		
						(09/09/24)* 09/25/24-pending		
UCH - TB-121 Blood Bank Relocation	23-010	\$1,125,000	\$43,896	F-\$765k	UConn Health Capital Funds	(06/12/23)*	September 2025	98%
OCH - 10-121 BIOOG Bank Relocation	23-010	71,123,000	Ş 4 3,630	RF-\$880k	CIRP	06/28/23	September 2025	3670
				RF-\$1.075M	Cita	(09/11/23)*		
				RF-\$1.125M		09/27/23		
				ү-:		(03/13/23)*		
						12/06/23		
						(09/09/24)*		
						09/25/24-pending		
Recently Completed Projects ⁽¹⁾								
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$900,814	D-\$1.8M	UConn Health Capital Funds	(03/13/23)*	July 2024	100%
•				F-\$1.8M	·	02/22/23	•	
						(06/12/23)*		
						06/28/23		
P = Planning Budget		RD = Revised Design Bu	dget		-			
RP = Revised Planning Budget		F = Final Budget						
D = Design Budget		RF = Revised Final Budg						
* UConn Health Board of Directors Reviewed and R								
(1) Completed projects assume "Completed, Commi	ssioned and Od	cupied". Projects continu	ue to be included in	this report for 1	year after completion to accommodate initial finar	ncial closeout adjustments.		