Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/18/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Planning Budget Phase	110ject#	Approved Budget	(A3 01 10/10/24)	DuugetTilase	budgeted Fullding Source(s)	Date(3)	Completion Date	Complete
Energy Services Performance Contract	FO502072	\$500,000	\$0	Р	University Funds	12/06/23		
Revised Planning Budget Phase								
Gampel Pavilion Renovation	300284	\$1,600,000	\$0	RP	UCONN 2000 Bond Funds	10/30/24		
Design Budget Phase								
PBB Research Support Expansion	300249	\$1,000,000	\$359,130	D	UCONN 2000 Bond Funds	06/26/24		
Reflection Garden	300267	\$800,000	\$65,850	D	University Funds Gift Funds	12/11/24-pending		
Final Budget Phase								
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,514,098	F	UCONN 2000 Bond Funds	12/07/22	January 2025	99%
Buckley Hall Abatement	FO502330	\$624,000	\$394,939	F	University Funds	04/17/24	Winter 2025	95%
Buckley Hall Refurbishment-Flooring	FO502339	\$499,000	\$466,878	F	University Funds	04/17/24	Winter 2025	95%
Buckkley Hall Refurbishment - Painting	FO502341	\$99,000	\$97,489	F	University Funds	04/17/24	Winter 2025	95%
Buckley Hall LED Lighting Upgrade	FO502343	\$278,000	\$258,268	F	University Funds	04/17/24	Winter 2025	95%
Coventry Boathouse	300246	\$2,650,000	\$316,364	F	UCONN 2000 Bond Funds University Funds	12/11/24-pending	Summer 2026	0%
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$836,656	F	University Funds	02/21/18	January 2025	50%
Electric Vehicle Charging Infrastructure & Service Upgrades	e FO502039	\$957,200	\$377,498	F	University Funds	09/27/23	January 2025	50%
University 2nd Electrical Feed	300136	\$15,000,000	\$12,756,052	D-\$3M F-\$15M	UCONN 2000 Bond Funds	12/08/21 09/27/23	Spring 2027	0%
Gampel Pavilion Court Replacement	300255	\$688,480	\$678,689	F	University Funds	12/07/22	January 2025	99%
Gampel Pavilion Enhancements	300271	\$10,000,000	\$9,982,088	F	State GO Bonds	04/17/24	September 2025	25%
Gampel Ground Floor KSI Heat Laboratory	TL2582	\$975,000	\$460,920	F	University Funds	09/25/24	March 2025	5%
George C. White Building Roof & Drainage System	FO500127	\$985,800	\$978,388	F	University Funds	09/25/24	October 2025	75%
Gilbert Road Site Preparation	300235	\$6,600,000	\$4,811,958	RD-\$1.25M F-\$6.6M	UCONN 2000 Bond Funds	06/29/22	Sprng 2025	Phase 1: 100% Phase 2: 85%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$801,774	F	University Funds	12/07/22	January 2025	99%
Hartford Café	300262	\$110,000	\$145,178	F	University Funds	12/11/24-pending	Fall 2025	0%
Hydrogen Fuel Dispenser	FO502031	\$835,500	\$643,499	F	University Funds	09/27/23	December 2025	0%
IPB Renovations for Center for Clean Energy	300264/	\$20,000,000	\$16,706,489	P-\$1.4M	UCONN 2000 Bond Funds	10/25/23	October 2025	30%
Engineering (C2E2)				F-\$5.4M		12/06/23		
				F - \$20.0M		06/26/24		
Jones Annex Renovation	300203/	\$4,940,000	\$2,512,185	D-\$940k	UCONN 2000 Bond Funds	09/28/22	August 2025	10%
	TL2540			F-\$4.94M		12/06/23		
Mirror Lake Improvements	300174	\$11,500,000	\$10,153,908	D-\$1.6M	UCONN 2000 Bond Funds	10/27/21	Winter 2026	0%
				RD-\$2.6M		03/30/22		
				RD- \$4.0M		04/19/23		
				F- \$11.5M		06/26/24		

Droiget Name by Construction Phase	Droject #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/18/24)	Budget Phase	Pudgeted Funding Source(c)	BOT Budget Approval	Estimated Completion Date	Estimated Construction % Complete
Project Name by Construction Phase Final Budget Phase - continued	Project #	Approved Budget	(AS 01 10/16/24)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Northwest Residential Area-Thermal Comfort Improvements	300280	\$6,750,000	\$224,765	D-\$800k F-\$6.75M	University Funds	10/30/24 12/11/24-pending	Fall 2025	0%
Residential Life Facilities: South Campus Residence Hall	300200	\$215,000,000	\$198,039,407	P-\$800k D-\$6.5M F-\$215M	UCONN 2000 Bond Funds	12/08/21 12/09/20 08/03/22	Winter 2025	99%
School of Nursing Building	300260	\$100,000,000	\$5,335,070	P-\$2M D-\$5.4M F\$-100.0M	UCONN 2000 Bond Funds State GO Bond Funds Gift Funds	06/28/23 10/25/23 10/30/24	Winter 2025	0%
Sprague Hall Abatement	FO502344	\$318,000	\$228,284	F	University Funds	04/17/24	Winter 2025	95%
Sprague Hall Refurbishment - Painting	FO502345	\$260,000	\$152,640	F	University Funds	04/17/24	Winter 2025	95%
Sprague Hall Refurbishment - Flooring	FO502351	\$529,478	\$525,475	F	University Funds	04/17/24	Winter 2025	95%
Stamford Abutting Property Remediation UConn Tennis Facility	300149 300257	\$2,500,000 \$3,450,000	\$1,988,187 \$3,097,716	F F	UCONN 2000 Bond Funds UCONN 2000 Bond Funds Gift Funds	04/24/19 09/25/24	Winter 2025 Fall 2025	99%
Von Der Mehden Recital Hall Roof Restoration	FO501881	\$720,000	\$688,812	P-1.01M F-\$720k	University Funds	10/25/23 04/17/24	Winter 2025	95%
Waterbury at 36 North Main	300275	\$1,250,000	\$284,850	F	UCONN 2000 Bond Funds	09/25/24	Spring 2025	90%
Werth Residence Hall High Humidity Mitigation	300251	\$8,500,000	\$1,033,606	RP-\$925 D-\$1.5M F-\$8.5M	UCONN 2000 Bond Funds University Funds	12/06/23 02/28/24 06/26/24	Fall 2025	0%
Whitney Road Steam Improvements E-8 to Q-8	300281	\$8,500,000	\$96,869	F	UCONN 2000 Bond Funds	12/11/24-pending	Winter 2026	0%
Wilbur Cross Cupola Repair	FO500161	\$932,000	\$851,269	F	University Funds	10/25/23	Winter 2025	95%
Wired Access Layer Infrastructure - Cabling FY24	Various	\$2,000,000	\$574,639	F	UCONN 2000 Bond Funds	06/26/24	September 2025	10%
XL Center-Academic Space Renovation	300270	\$1,039,000	\$827,015	F	State GO Bond Funds	04/17/24	Winter 2025	99%
Revised Final Phase								
Academic & Research Facilities - Gant Building Renovations - STEM	901803	\$268,000,000	\$154,228,083	P-\$1M RP-\$5M	UCONN 2000 Bond Funds University Funds	11/13/13 09/30/15		MOB-100% Phase 1-100%
				D-\$15M F -\$85M RF-\$170M		08/10/16 02/22/17 06/26/19	TBD	Phase 2-100% Phase 3-0%
Andover Infrastructure and Software Upgrade-	FO500073	\$4,355,439	\$4,303,064	F-\$2.6M	University Funds	09/30/20	COMPLETE	Phase - 1 100%
Phase I, II, III				F-\$3.346M		02/24/21	COMPLETE	Phase - 2 100%
				RF-\$3.48M		04/27/22	COMPLETE	Phase -3 100%
				RF - 4.355M		06/28/23 10/25/23 06/26/24	January 2025	Phase - 4 30%
Babbidge Library Stairs and Doors	FO502282	\$1,004,300	\$625,000	F-\$772k RF-\$1.0M	University Funds	06/26/24 12/11/24-pending	Winter 2025	Phase 1: 100% Phase 2: 0%

			Expenditures &					Estimated
		Current BOT	Encumbrances			BOT Budget Approval	Estimated	Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/18/24)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Budget Phase - continued	,		· · · · ·		<u> </u>	· · · · · · · · · · · · · · · · · · ·		
Boiler Plant Equipment Replacement and Utility	300151	\$43,000,000	\$39,769,107	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Summer 2025	95%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
				RF-\$43M		06/28/23		
Branford House Exterior Repairs, Phases 1 & 2	FO500106	\$838,000	\$832,962	F-\$800k	University Funds	02/22/23	January 2025	99%
				RF-\$838K		09/25/24		
Field House- Old Rec Center Renovation	300209	\$90,000,000	\$14,447,359	RP-\$3M	UCONN 2000 Bond Funds	06/29/22	Fall 2025-Ph.1	Phase 1-10%
				D-\$4.5M	UCONN 2000 Bond Funds	06/28/23	Fall 2027-Ph. 2	Phase 2- 0%
				RD-\$\$8.5M	University Funds	12/06/23		
				F-\$15.5M	Gift Funds	04/17/24		
				RF-\$90.0M		10/30/24		
Freitas Renovation	300252	\$3,250,000	\$3,039,794	F-\$2.5M	Gift Funds	04/19/23	Winter 2025	Phase 1: 100%
				RF-\$3.0M		02/28/24		Phase 2: 99%
Garrigus Suites Environmental Systems Upgrade	FO502396	\$620,000	\$588,840	F-\$620k	University Funds	04/17/24	Winter 2025	0%
North & South Parking Garages Restoration,	FO500056	\$4,000,000	\$3,052,631	F-\$1.0M	University Funds	10/28/20	July 2023	Phase 1- 100%
Phase I & II				RF-\$2.0M		06/30/21	May 2024	Phase 2- 98%
				RF\$3.0M		12/07/22	May 2024	Phase 3-95%
				RF-\$4.0M		12/06/23	January 2025	Phase 4 - 0%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,357,748	D-\$750k	UCONN 2000 Bond Funds	09/30/20	Winter 2025	98%
Intersection Improvements				F-\$800k		10/27/21		
				RF-\$2.0M		04/27/22		
South Campus Infrastructure-Phase I, II, III	300241	\$89,500,000	\$830,408,997	RP-\$1.25M	UCONN 2000 Bond Funds	03/30/22	Winter 2026	65%
				D-\$1.750M		06/29/22		
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
				RF-\$44M		04/19/23		
				RF-\$82M		06/28/23		
				RF-\$89.5M		09/27/23		
Recently Completed Projects ⁽¹⁾								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$173,201,405	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Summer 2024	100%
Research Center				RP-\$5M		06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$53,118,728	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	Summer 2024	100%
,				D-\$7.5M	222 2000 20 1 41140	06/27/18		
				F-\$56M		04/29/20		
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,849,226	F-\$5.35M	University Funds	12/09/20	October 2024	100%
, , , , , , , , , , , , , , , , , , , ,				RF-\$7.85M				
Wired Access Layer Infrastructure Refresh - Phase III	Various	\$4,000,000	\$3,934,657	F	UCONN 2000 Bond Funds	09/29/21	October 2024	100%

Draiget Nama by Construction Phase	Draiget #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/18/24)	Dudget Phase	Dudgeted Funding Course(s)	BOT Budget Approval	Estimated Completion Date	Estimated Construction %
Project Name by Construction Phase Recently Completed Projects - Continued (1)	Project #	Approved Budget	(AS 01 10/16/24)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Wired Access Layer Infrastructure Refresh -	Various	\$2,000,000	\$1,989,917	F	LICONIN 2000 Dear of Freedo	06/20/22	October 2024	100%
Phase IV	various	\$2,000,000	\$1,969,917	r	UCONN 2000 Bond Funds	06/29/22	October 2024	100%
Wired Access Layer Infrastructure - Cabling	Various	\$2,000,000	\$1,856,354	F	UCONN 2000 Bond Funds	06/28/23	November 2024	100%
Phase V	various	\$2,000,000	Ÿ1,636,33 ·	•	Ocean 2000 Bond Fands	00, 20, 20	Hovember 202 i	100/0
Planning Budget Phase								
UCH-BB013 Animal Research MRI Renovation	24-023	\$2,570,000	\$81,545	Р	State GO Bond Funds	(09/09/24)*		
					UConn Health Research IDC Capital	09/25/24		
					UConn Health Operating Funds			
UCH - CT-7 Inpatient and Research Renovations	23-007	\$1,675,000		Р	UCONN 2000 Bond Funds	(06/10/24)*		
					UConn Health Capital Funds	06/26/24		
					UConn Health Operating Funds			
		-	-		UConn Foundation			
UCH-Emergency Department Low Acuity	23-025	\$1,260,000	\$98,500	Р	UConn Health Capital Funds	(09/09/24)*		
Expansion	24.022	Å750.000	4244.242			09/25/24		
UCH- Labor & Delivery Infant Protection System	21-022	\$760,000	\$314,210	Р	UConn Health Capital Funds	(03/11/24)*		
Replacement UCH - Main Building (L) Lab Renovations - 1st	24-035	\$11,900,000		P	EV22 Chaha CO Band Evada	02/28/24 (06/10/24)*		
Floor	24-033	\$11,900,000		r	FY23 State GO Bond Funds	• • • •		
11001					UConn Health Research IDC Capital UConn Health Operating Funds	06/26/24		
UCH-SODM 24/7 Student Random Access Lab	24-032	\$830,000		P	UConn Health Capital Funds	(09/09/24)*		
Renovation	24 032	7030,000		'	Ocom ricular capitar ranas	09/25/24		
UCH-Torrington Clinical Practice Relocation	24-028	\$4,800,000		Р	UConn Health Capital Funds	(12/09/24)*		
<u> </u>		. , ,			·	12/11/24-pending		
UCH - Surgery Center Operating Room #6	24-018	\$1,750,000		Р	UConn Health Capital Funds	(06/10/24)*		
Renovations						06/26/24		
UCH-University Tower (UT) 7th Floor Pharmacy	23-024	\$10,250,000	\$114,308	Р	UCONN 2000 Bond Funds	(09/11/23)*		
Fit-Out					UConn Health Capital Funds	09/27/23		
Design Budget Phase								
UCH - ASB Data Center Generator and Power	23-601.04	\$3,150,000	\$137,250	Р	UCONN 2000 Bond Funds	(06/10/24)*		
Improvements				D-\$960k	State GO Bond Funds	06/26/24		
				D-\$3.15M		(09/09/24)*		
				F-\$3.15M		09/25/24		
UCH - Interventional Radiology Equipment	20-001	\$4,700,000	\$34,000	P-\$4.7M	UConn Health Capital Funds	(06/12/23)*		
Replacement & Renovation				D-\$4.7M		06/28/23		
						(12/09/24)*		
LICH IT Critical Equipment Pedundancy Poom	22 601 06	¢1 270 000	¢E4 E00	D ¢1 27M	LICONIN 2000 Pand Funds	12/11/24-pending		
UCH - IT Critical Equipment Redundancy Room	23-601.06	\$1,370,000	\$54,500	P-\$1.37M D-\$1.37M	UCONN 2000 Bond Funds FY23 State GO Bond Funds	(06/10/24)* 06/26/24		
				D 91.371VI	1 123 State GO Dona Fullus	(09/09/24)*		
						09/25/24		
UCH - Parking Lots L1 & A5 Repavement	22-601.08	\$1,020,000	\$117,445	D- \$1.02M	FY23 State GO Bond Funds	(06/10/24)*		
		, , , , , , , , ,	, , , , ,			06/263/24		
UCH-Tomotherapy Unit Replacement	20-058	\$4,985,000	\$879,527	P-\$5.22M	UConn Health Capital Funds	(06/12/23)*		
				D-\$4.985M		04/19/23		
						(03/11/24)*		
						02/28/24		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 10/18/24)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
,			(2 2 7 7					
Final Budget Phase								
UCH - Anatomic Pathology & Autopsy Renovation	21-059	\$1,175,000	\$877,101	F-\$1.175M	UConn Health Capital Funds	(03/13/23)* 12/06/23	February 2025	
							Phase 1	30%
							Phase 2	0%
UCH - Building E & Building K Roof Replacement	22-601.01	\$2,160,000	\$1,280,602	P-\$630K	UCONN 2000 Bond Funds	(12/06/21)*	November 2025	
				D-\$2.16M		12/08/21	Building E	100%
				F-\$2.16M		(06/13/22)*	Building K	0%
						06/29/22		
						(06/12/23)*		
						06/28/23		
UCH- Building F & Building M Roof Replacement	22-601.05	\$1,615,000	\$1,005,739	D	UCONN 2000 Bond Funds	(03/11/24)*	January 2025	
				F-\$1.615M		02/28/24	Bldg. F Only	99%
						(06/10/24)*	Bldg. M	0%
						06/26/24		
UCH - Cardio Catheterization (Cath) & Electro	22-017	\$6,430,000	\$5,624,718	P-\$3.7M	UConn Health Capital Funds	(06/13/22)*	January 2025	85%
Physiology (EP) Lap Renovation				D-\$6.166M		06/29/22		
				F-\$6.430M		(12/05/22)*		
						12/07/22		
UCH -Cell & Genome Science Building Data	23-601.07	\$840,000	\$768,151	D-\$650k	UCONN 2000 Bond Funds	(06/12/23)*	January 2025	85%
Center Cooling Upgrades				F-\$840k		06/28/23		
						(09/11/23)*		
				<u> </u>		09/27/23		
UCH - Cryo Electron Microscope Installation	22-055	\$2,086,000	\$159,760	P-\$960k	UConn Health Research IDC Capital	(06/12/23)*	TBD	0%
				D-\$960k		06/28/23		
				F-\$2.086M		(09/11/23)*		
						09/27/23		
						(09/09/24)*		
			4	- 4		09/25/24		
UCH - Hybrid OR#2 Fit-Out	23-035	\$6,750,000	\$3,049,964	P-\$7.1M	UConn Health Capital Funds	(06/12/23)*	June 2025	0%
				D-\$7.1M		06/28/23		
				F-\$6.75M		(09/09/24)*		
						09/25/24		
						(12/09/24)*		
LICIL 16 Muneau Deed Francisco Linking C	24.040	¢4.000.000	620.500	D COSEL	LICONIN 2000 B I.S	12/11/24-pending	TDD	00/
UCH - 16 Munson Road Emergency Lighting &	21-010	\$1,900,000	\$38,500	D-\$935k	UCONN 2000 Bond Funds	(12/06/21)*	TBD	0%
Egress Upgrades				F-\$1.9M	UConn Health Capital Funds	12/08/21		
						(09/11/23)*		
LICH Outpatient Pavilian 2rd Floor Packfill	22.060	\$4.250.000	\$256.660	D ¢2 2N4	LIConn Hoalth Conital Funda	09/27/23	July 2025	
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$4,250,000	\$356,669	P-\$3.3M	UConn Health Capital Funds	(06/12/23)*	July 2025	00/
				D-\$3.3M F-\$4.25M		06/28/23 (09/11/23)*	Phase 1	0% 0%
				Γ-34.25IVI		(09/11/23)** 09/27/23	Phase 2	U70
						(03/11/24)*		
						02/28/24		

		Current BOT	Expenditures & Encumbrances			BOT Budget Approval	Estimated	Estimated Construction 9
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/18/24)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued								
UCH - Outpatient Pavilion X-Ray & Blood Draw Relocation	22-046	\$1,925,000	\$196,430	P-\$650k D-\$850k F-\$1.925M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	May 2025	0%
UCH - Southington Clinic Expansion	23-045	\$1,900,000	\$57,000	D-\$1.32M F-\$1.9M	UConn Health Capital Funds	(03/11/24)* 02/28/24 (09/09/24)* 09/25/24	May 2025	0%
Revised Final Phase								
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$6,340,000	\$5,741,983	P-\$1.9M D-\$3.985M F-\$4.97M RF-\$6.34M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/13/23)* 12/06/23	May 2025 Phase 1 Phase 2	60% 0%
UCH-Fluroscopy Equipment Replacement and Renovation	21-009	\$1,020,000	\$806,433	F-\$745k RF-\$1.02M	UConn Health Capital Funds	(09/11/23)* 09/27/23 (09/09/24)* 09/25/24	April 2025	45%
UCH - Garage 1, 2 & 3 Electric Vehicle Charger	21-066	\$620,000	\$275,191	F-\$550k	UConn Health Energy Conservation Pool	(03/11/24)*	July 2025	
Installation				RF-\$620k	CT DEEP Grant	02/28/24	Garage 1	0%
					Eversource Rebate	(09/09/24)*	Garage 2	80%
						09/25/24	Garage 3	30%
UCH - KB034-036 Research Lab Renovation	24-011	\$1,975,000	\$62,500	F RF-\$1.975	UCONN 2000 Bond Funds UConn Health Operating Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24	July 2025	0%
UCH - New England Sickle Cell Institute Renovation	21-063	\$5,800,000	\$4,594,452	P-\$3M D-\$4.865M F-\$4.865M RF-\$5.27M RF-\$5.8M	UCONN 2000 Bond Funds UConn Health Capital Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (09/09/24)* 09/25/24 (12/09/24)* 12/11/24-pending	January 2025	85%

		Current BOT	Expenditures & Encumbrances			BOT Budget Approval	Estimated	Estimated Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 10/18/24)	Budget Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
ecently Completed Projects ⁽¹⁾								
UCH - Cadaver Lab Renovation & Air Handling	23-601.12	\$2,960,000	\$2,527,950	D-\$1.8M	UCONN 2000 Bond Funds	(06/12/23)*	December 2024	100%
Unit Replacement				F-\$2.96		06/28/23		
						(09/11/23)*		
						09/27/23		
$\label{eq:conditional} \mbox{UCH - Canzonetti (F) Building Wound Care Center}$	22-019	\$1,330,000	\$1,141,539	D-\$850k	UConn Health Capital Funds	(06/13/22)*	May 2024	100%
Renovation				F-\$1.225M	Restorix Health Inc Design & Construct Allow	06/29/22		
				RF-\$1.33M		(06/12/23)*		
						06/28/23		
						(09/09/24)*		
						09/25/24		
UCH-CGSB & ARB Autoclave and Washer	22-012	\$1,200,000	\$1,109,593	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)*	November 2024	100%
Replacement Washer	22 012	71,200,000	ψ1,103,333	1 71.2111	ocomi Health Research IDC Capital	12/07/22	November 2024	10070
UCH - Connecticut Tower (CT) 7th Floor Med-	23-027	\$2,500,000	\$1,962,924	P-\$2.5M	UConn Health Capital Funds	(06/12/23)*	November 2024	100%
Surg/Observation Unit Renovation	25 027	\$2,500,000	71,302,324	F-\$2.5M	ocom nearth capital runus	06/28/23	November 2024	10070
Surgy Observation onte Nemovation				1 72.5111		(03/11/24)*		
						02/28/24		
UCH-Main Building (L) Lab Renovations - 2nd	22-013	\$10,200,000	\$5,775,817	P-\$7.8M	UCONN 2000 Bond Funds	(12/06/21)*	November 2024	100%
Floor		,,,	70/110/021	D-\$8.972M	UConn Health Research IDC Capital	12/08/21		
				F-\$10.2M	UCH School of Medicine Operating Funds	(06/13/22)*		
					UConn Health Capital Funds	06/29/22		
					·	(12/05/22)*		
						12/07/22		
UCH - Musculoskeletal Institute Rehabilitation	23-029	\$1,010,000	\$739,977	P-\$640k	UConn Health Capital Funds	(06/12/23)*	November 2024	100%
Expansion				D-\$640k		06/28/23		
				F-\$1.01M		(09/11/23)*		
						09/27/23		
						(03/11/24)*		
						02/28/24		
UCH - Psychiatry Seclusion Suite & Nurse Station	21-050	\$1,310,000	\$1,102,131	D-\$790k	UConn Health Capital Funds	(06/13/22)*	December 2024	100%
Security Renovation				F-\$1.042M		06/29/22		
				RF-\$1.197M		(12/05/22)*		
				RF-\$1.31M		12/07/22		
						(09/09/24)*		
UCH - TB-121 Blood Bank Relocation	23-010	\$1,125,000	\$1,033,972	F-\$765k	UConn Health Capital Funds	09/25/24 (06/12/23)*	November 2024	100%
OCT - 15-121 Blood Bank Nelocation	25-010	\$1,123,000	71,033,372	RF-\$880k	CIRP	06/28/23	November 2024	100%
				RF-\$1.075M	CITA	(09/11/23)*		
				RF-\$1.125M		09/27/23		
				π γ2.223π		(03/13/23)*		
						12/06/23		
						(09/09/24)*		
						09/25/24		
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$1,007,419	D-\$1.8M	UConn Health Capital Funds	(03/13/23)*	July 2024	100%
				F-\$1.8M	-	02/22/23		
						(06/12/23)*		
						06/28/23		
= Planning Budget		RD = Revised Design Bud	lget					
P = Revised Planning Budget		F = Final Budget	\ +					
= Design Budget		RF = Revised Final Budge or Board of Trustees Appro						