		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/7/25)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Planning Budget Phase								
Avery Point Housing Development	300306	\$750,000	0	Р	University Funds	04/23/25-pending		
Energy Services Performance Contract	FO502072	\$500,000	\$0	Р	University Funds	12/06/23		
Design Budget Phase								
Gampel Pavilion Renovation	300284	\$9,000,000	\$1,276,047	RP-\$1.6M	UCONN 2000 Bond Funds	10/30/24		
		+-//	<i>+-,-: •,•</i>	D-\$9.0M	0001111 2000 Bolla 1 alias	02/26/25		
PBB Research Support Expansion	300249	\$1,000,000	\$624,527	D \$5.0	UCONN 2000 Bond Funds	06/26/24		
inal Budget Phase	200200	ć2 07F 000	602.000	F	LICONIN 2000 Devid Francis	02/25/25	August 2025	Dhan - 1, 00/
Alumni Residence Halls Roof Replacement	300298	\$2,075,000	\$83,068	F	UCONN 2000 Bond Funds	02/26/25	August 2025	Phase 1: 0%
Avery Point Parking Lots A&B Upgrades	FO502081	\$1,000,000	\$0	F	University Funds University Funds	02/26/25	November 2025	0%
Babbidge Library HVAC Equipment Upgrade	FO501861	\$820,000	\$394,761	F	University Funds	02/26/25	December 2025	25%
Phase 1 & 2	10301001	\$620,000	\$35 <del>4</del> ,701	'	Offiversity Funds	02/20/23	December 2025	2370
Buckley Hall LED Lighting Upgrade	FO502343	\$278,000	\$258,268	F	University Funds	04/17/24	Summer 2025	95%
Coventry Boathouse	300246	\$2,650,000	\$318,546	F	UCONN 2000 Bond Funds	12/11/24	TBD	0%
					University Funds			
Dining Hall Facilities Ventilation Upgrades	FO500010	\$892,700	\$836,656	F	University Funds	02/21/18	Summer 2025	75%
Electric Vehicle Charging Infrastructure & Service Upgrades	FO502039	\$957,200	\$384,276	F	University Funds	09/27/23	September 2025	50%
University 2nd Electrical Feed	300136	\$15,000,000	\$12,800,892	D-\$3M F-\$15M	UCONN 2000 Bond Funds	12/08/21 09/27/23	Spring 2027	0%
Gampel Pavilion Enhancements	300271	\$10,000,000	\$9,423,392	F	State GO Bonds	04/17/24	September 2025	75%
Gampel Ground Floor KSI Heat Laboratory	TL2582	\$975,000	\$823,152	F	University Funds	09/25/24	June 2025	50%
George C. White Building Roof & Drainage System	FO500127	\$985,800	\$973,958	F	University Funds	09/25/24	October 2025	75%
Gilbert Road Site Preparation	300235	\$6,600,000	\$4,828,470	RD-\$1.25M F-\$6.6M	UCONN 2000 Bond Funds	06/29/22	Sprng 2025	Phase 1: 100% Phase 2: 85%
Greer Field House Indoor Track Resurfacing	FO500159	\$807,092	\$801,774	F	University Funds	12/07/22	May 2025	99%
Hartford Café	300262	\$1,100,000	\$836,446	F	University Funds	12/11/24	Fall 2025	5%
Housing Refresh Program Summer 2025	FO502796	\$12,000,000	\$2,505,421	F	University Funds	02/26/25	August 2025	0%
Hydrogen Fuel Dispenser	FO502031	\$835,500	\$716,699	F	University Funds	09/27/23	December 2025	0%
IPB Renovations for Center for Clean Energy	300264/	\$20,000,000	\$17,076,051	P-\$1.4M	UCONN 2000 Bond Funds	10/25/23	October 2025	50%
Engineering (C2E2)				F-\$5.4M		12/06/23		
	200200	44.005.000	Å10.015	F - \$20.0M	11001111 2000 5	06/26/24		DI 4.55
McMahon Residence Hall & Dining Facility Roof	300299	\$1,965,000	\$46,815	F-\$1.965M	UCONN 2000 Bond Funds	02/26/25	August 2025	Phase 1: 0%
Replacements Mirror Lake Improvements	300174	\$11,500,000	\$10,158,648	D-\$1.6M	University Funds UCONN 2000 Bond Funds	10/27/21	Winter 2026	15%
wintor take improvements	300174	\$11,500,000	\$10,138,048	D-\$1.6M RD-\$2.6M	OCOININ 2000 BOITA FUTIAS	03/30/22	willter 2020	15%
				RD-\$2.6W RD- \$4.0M		04/19/23		
				F- \$11.5M		04/19/25		
Nathan L Whetten Graduate Center 3rd Floor Renovation	TL2572	\$648,000	\$546,691	F- \$11.5IVI	University Funds	02/26/25	May 2025	90%
Northwest Residential Area-Thermal Comfort	300280	\$6,750,000	\$1,208,566	D-\$800k	University Funds	10/30/24	Fall 2025	0%
Improvements				F-\$6.75M		12/11/24		

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/7/25)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Final Budget Phase - continued  Peace Garden	300267	\$12,400,000	\$115,747	D-\$800k	University Funds	12/11/24	Fall 2025	0%
reace dal dell	300207	\$12,400,000	3113,747	F-\$1.24M	Gift Funds	04/23/25-pending	FdII 2023	0%
School of Nursing Building	300260	\$100,000,000	\$5,800,060	P-\$2M	UCONN 2000 Bond Funds	06/28/23	Winter 2027	5%
3		,,,	, -,,	D-\$5.4M	State GO Bond Funds	10/25/23		
				F\$-100.0M	Gift Funds	10/30/24		
Sprague Hall Refurbishment - Flooring	FO502351	\$529,478	\$525,475	F	University Funds	04/17/24	Winter 2025	95%
Storrs Campus-UST Replacement	FO502851	\$580,000	\$0	F-\$580k	University Funds	04/23/25-pending	Summer 2025	0%
UConn Tennis Facility	300257	\$3,450,000	\$3,146,136	F	UCONN 2000 Bond Funds Gift Funds	09/25/24	Fall 2025	20%
Von Der Mehden Recital Hall Roof Restoration	FO501881	\$720,000	\$685,267	P-1.01M	University Funds	10/25/23	Winter 2025	95%
				F-\$720k		04/17/24		
Waterbury at 36 North Main	300275	\$1,250,000	\$726,426	F	UCONN 2000 Bond Funds	09/25/24	Spring 2025	99%
Whitney Road Steam Improvements E-8 to Q-8	300281	\$8,500,000	\$7,846,223	F	UCONN 2000 Bond Funds	12/11/24	Fall 2025	10%
Wired Access Layer Infrastructure - Cabling FY24	Various	\$2,000,000	\$900,399	F	UCONN 2000 Bond Funds	06/26/24	September 2025	35%
Revised Final Phase								
Academic & Research Facilities - Gant Building	901803	\$191,500,000	\$157,641,908	P-\$1M	UCONN 2000 Bond Funds	11/13/13		MOB-100%
Renovations - STEM				RP-\$5M	University Funds	09/30/15		Phase 1-100%
				D-\$15M		08/10/16		Phase 2-100%
				F -\$85M		02/22/17	TBD	Phase 3-0%
				RF-\$170M		06/26/19		
	50500070	Å4.255.420	44.245.264	RF-\$191.5M		02/26/25	0014DL5T5	DI 11000/
Andover Infrastructure and Software Upgrade-	FO500073	\$4,355,439	\$4,315,364	F-\$2.6M	University Funds	09/30/20	COMPLETE	Phase - 1 100%
Phase I, II, III				F-\$3.346M		02/24/21	COMPLETE	Phase - 2 100%
				RF-\$3.48M		04/27/22	COMPLETE	Phase -3 100%
				RF-3.48M		06/28/23	COMPLETE	Phase - 4 100%
				RF - 4.355M		10/25/23	December 2025	Phase -5 0%
						06/26/24		
Babbidge Library Stairs and Doors	FO502282	\$1,004,300	\$913,000	F-\$772k	University Funds	06/26/24	Winter 2025	Phase 1: 95%
				RF-\$1.0M		12/11/24	August 2025	Phase 2: 0%
Boiler Plant Equipment Replacement and Utility	300151	\$43,000,000	\$40,120,957	RP-\$1.25M	UCONN 2000 Bond Funds	04/24/19	Summer 2025	95%
Tunnel Connection				D-\$2.3M		08/14/19		
				F-\$40M		02/26/20		
				RF-\$43M		06/28/23		
Branford House Exterior Repairs, Phases 1, 2 &	FO500106	\$1,350,000	\$867,897	F-\$800k	University Funds	02/22/23	Summer 2025	Phase1-100%
3				RF-\$838K		09/25/24		Phase 2-100%
				RF-\$1.35M		02/26/25		Phase3-0%
Field House- Old Rec Center Renovation	300209	\$90,000,000	\$15,284,873	RP-\$3M	UCONN 2000 Bond Funds	06/29/22	Fall 2025-Ph.1	Phase 1-15%
				D-\$4.5M	UCONN 2000 Bond Funds	06/28/23	Winter 2027-Ph. 2	Phase 2- 0%
				RD-\$\$8.5M	University Funds	12/06/23		
				F-\$15.5M	Gift Funds	04/17/24		
				RF-\$90.0M		10/30/24		

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/7/25)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Revised Final Budget Phase - continued					<u> </u>	· · · · · · · · · · · · · · · · · · ·		
Gampel Pavilion Generator Replacement	FO500063	\$595,000	\$374,479	RF-\$595k	University Funds	02/26/25	April 2025	25%
Jones Annex Renovation	300203/	\$9,500,000	\$2,644,057	D-\$940k	University Funds	09/28/22	December 2025	15%
	TL2540			F-\$4.94M		12/06/23		
				RF-\$9.5M		04/23/25-pending		
Music Building Roof Replacement	FO500131	\$759,000	\$61,071	F-\$664.4k	University Funds	02/26/25	August 2025	Phase 1: 0%
	50500056	44.000.000	42.004.000	RF-\$759k		04-23-25-pending		DI 1 1000/
North & South Parking Garages Restoration,	FO500056	\$4,000,000	\$2,991,868	F-\$1.0M	University Funds	10/28/20	July 2023	Phase 1- 100%
Phase I & II				RF-\$2.0M		06/30/21	May 2024	Phase 2- 98%
				RF\$3.0M		12/07/22	May 2024	Phase 3-95%
C) C LAL W D L D W W	200110	42.050.000	do 470.000	RF-\$4.0M		12/06/23	May 2025	Phase 4 - 99%
Stamford Abutting Property Remediation	300149	\$2,850,000	\$2,473,669	F-\$2.5M	UCONN 2000 Bond Funds	04/24/19	Summer 2025	99%
South Campus Infrastructure-Phase I, II, III	300241	\$89,500,000	\$83,534,428	RF-\$2.85 RP-\$1.25M	UCONN 2000 Bond Funds	04/23/25-pending 03/30/22	Winter 2026	75%
South Campus illi astructure-riiase i, ii, iii	300241	\$69,500,000	\$05,554,420	D-\$1.750M	OCONN 2000 Bond Funds	06/29/22	Willter 2020	75%
				RD- \$4.5M		09/28/22		
				F-\$11.0M		12/07/22		
				RF-\$44M		04/19/23		
				RF-\$82M		06/28/23		
				RF-\$89.5M		09/27/23		
Werth Residence Hall High Humidity Mitigation	300251	\$11,100,000	\$10,853,910	RP-\$925	UCONN 2000 Bond Funds	12/06/23	Fall 2025	0%
, ,		. , ,	. , ,	D-\$1.5M	University Funds	02/28/24		
				F-\$8.5M		06/26/24		
				RF-\$11.1M		02/26/25		
Recently Completed Projects <sup>(1)</sup>								
Academic and Research Facilities - STEM	901802	\$220,000,000	\$173,493,443	P-\$1M	UCONN 2000 Bond Funds	11/13/13	Summer 2024	100%
Research Center		+==0,0,0	7=10,100,110	RP-\$5M	OCONN 2000 Bond runus	06/29/16		
				RP-\$15M		09/27/17		
				D-\$15M		06/26/19		
				F-\$220M		04/29/20		
Avery Point Seawall Exigent Improvements	300253	\$3,063,069	\$2,514,098	F	UCONN 2000 Bond Funds	12/07/22	January 2025	100%
, ,	FO502330		\$398,099	F		04/17/24		100%
Buckley Hall Abatement Buckley Hall Refurbishment-Flooring	FO502330 FO502339	\$624,000 \$467,018	\$398,099 \$467,018	F	University Funds University Funds	04/17/24	Summer 2024 Summer 2024	100%
Buckley Hall Refurbishment - Painting	FO502333	\$97,489	\$97,489	' F	University Funds	04/17/24	Summer 2024	100%
Freitas Renovation	300252	\$3,250,000	\$3,163,327	F-\$2.5M	Gift Funds	04/19/23	Winter 2025	Phase 1: 100%
		, -,,,	, , -	RF-\$3.0M	0	02/28/24	<del>-</del>	Phase 2: 100%
Gampel Pavilion Court Replacement	300255	\$678,689	\$678,689	F	University Funds	12/07/22	March 2025	100%
Garrigus Suites Environmental Systems Upgrade	FO502396	\$588,840	\$588,840	F-\$620k	University Funds	04/17/24	January 2025	100%
North Eagleville Road and Discovery Drive	300169	\$3,000,000	\$2,371,374	D-\$750k	UCONN 2000 Bond Funds	09/30/20	Winter 2025	100%
Intersection Improvements				F-\$800k		10/27/21		
				RF-\$2.0M		04/27/22		

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated	Estimated Construction %
oject Name by Construction Phase	Project #	Approved Budget	(As of 4/7/25)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
cently Completed Projects-continued <sup>(1)</sup>								
Northwest Quad: Science 1-Site Improvements	300050	\$56,000,000	\$52,964,165	RP-\$1M	UCONN 2000 Bond Funds	02/21/18	Summer 2024	100%
				D-\$7.5M		06/27/18		
				F-\$56M		04/29/20		
Residential Life Facilities: South Campus	300200	\$215,000,000	\$197,490,262	P-\$800k	UCONN 2000 Bond Funds	12/08/21	Winter 2025	100%
Residence Hall				D-\$6.5M		12/09/20		
				F-\$215M		08/03/22		
Sprague Hall Abatement	FO502344	\$318,000	\$228,965	F	University Funds	04/17/24	Summer 2024	100%
Sprague Hall Refurbishment - Painting	FO502345	\$260,000	\$152,640	F	University Funds	04/17/24	Summer 2024	100%
Storrs LED (SLED) Lighting Upgrade	FO500025	\$7,850,000	\$7,849,226	F-\$5.35M	University Funds	12/09/20	October 2024	100%
				RF-\$7.85M				
Wilbur Cross Cupola Repair	FO500161	\$932,000	\$865,624	F	University Funds	10/25/23	January 2025	100%
Wired Access Layer Infrastructure Refresh -	Various	\$4,000,000	\$3,934,657	F	UCONN 2000 Bond Funds	09/29/21	October 2024	100%
Phase III								
Wired Access Layer Infrastructure Refresh -	Various	\$2,000,000	\$1,989,917	F	UCONN 2000 Bond Funds	06/29/22	October 2024	100%
Phase IV								
Wired Access Layer Infrastructure - Cabling	Various	\$4,000,000	\$2,574,161	F	UCONN 2000 Bond Funds	06/28/23	November 2024	100%
Phase V								
XL Center-Academic Space Renovation	300270	\$1,039,000	\$884,719	F	State GO Bond Funds	04/17/24	Winter 2025	100%

nning Budget Phase							
UCH - CT-7 Inpatient and Research Renovations	23-007	\$1,675,000	\$73,750	Р	UCONN 2000 Bond Funds	(06/10/24)*	
					UConn Health Capital Funds	06/26/24	
					UConn Health Operating Funds		
					UConn Foundation		
UCH- Labor & Delivery Infant Protection System	21-022	\$760,000	\$314,210	Р	UConn Health Capital Funds	(03/11/24)*	
Replacement						02/28/24	
UCH - Main Building (L) Lab Renovations - 1st	24-035	\$11,900,000	\$0	Р	FY23 State GO Bond Funds	(06/10/24)*	
Floor					UConn Health Research IDC Capital	06/26/24	
					UConn Health Operating Funds		
UCH-SODM 24/7 Student Random Access Lab	24-032	\$830,000	\$0	Р	UConn Health Capital Funds	(09/09/24)*	
Renovation						09/25/24	
UCH-Torrington Clinical Practice Relocation	24-028	\$4,800,000	\$236,537	Р	UConn Health Capital Funds	(12/09/24)*	
						12/11/24	
UCH - Surgery Center Operating Room #6	24-018	\$1,750,000	\$0	Р	UConn Health Capital Funds	(06/10/24)*	
Renovations						06/26/24	
UCH - TM416 MRI Upgrade and Mobile Unit	25-013	\$1,560,000	\$0	Р	UConn Health Capital Funds	(06/09/25)*	
						04/23/25-pending	
UCH-University Tower (UT) 7th Floor Pharmacy	23-024	\$10,250,000	\$114,308	Р	UCONN 2000 Bond Funds	(09/11/23)*	
Fit-Out					UConn Health Capital Funds	09/27/23	
rsign Budget Phase							
UCH-BB013 Animal Research MRI Renovation	24-023	\$620,000	\$81,545	P-\$2.57M	State GO Bond Funds	(09/09/24)*	
				D-\$620k	UConn Health Research IDC Capital	09/25/24	
					UConn Health Operating Funds	(06/09/25)*	
						04/23/25-pending	

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/7/25)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Design Budget Phase -continued								
UCH-Emergency Department Low Acuity Expansion	23-025	\$1,350,000	\$98,500	P-\$1.26M D-\$1.35M	UConn Health Capital Funds	(09/09/24)* 09/25/24		
						(06/09/25)* 04/23/25-pending		
inal Budget Phase								
UCH - Anatomic Pathology & Autopsy Renovation	21-059	\$1,175,000	\$898,634	F-\$1.175M	UConn Health Capital Funds	(03/13/23)* 12/06/23	February May 2025	Phase 1 - 100% Phase 2 - 60%
UCH - ASB Data Center Generator and Power Improvements	23-601.04	\$3,180,000	\$137,250	P D-\$960k D-\$3.15M F-\$3.18M	UCONN 2000 Bond Funds State GO Bond Funds	(06/10/24)* 06/26/24 (09/09/24)* 09/25/24 (03/10/25)* 02/26/25	September 2025	0%
UCH- Building F & Building M Roof Replacement	22-601.05	\$1,615,000	\$1,006,888	D F-\$1.615M	FY23 State GO Bond Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24	July 2025 August 2025	Bldg F 99% Bldg M-0%
UCH -Cell & Genome Science Building Data Center Cooling Upgrades	23-601.07	\$840,000	\$822,289	D-\$650k F-\$840k	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	May 2025	99%
UCH - Cryo Electron Microscope Installation	22-055	\$2,086,000	\$186,760	P-\$960k D-\$960k F-\$2.086M	UConn Health Research IDC Capital	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (09/09/24)* 09/25/24	TBD	0%
UCH - Hybrid OR#2 Fit-Out	23-035	\$6,750,000	\$4,703,005	P-\$7.1M D-\$7.1M F-\$6.75M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/09/24)* 09/25/24 (12/09/24)* 12/11/24	July 2025	10%
UCH - Interventional Radiology Equipment Replacement & Renovation	20-001	\$8,700,000	\$1,957,378	P-\$4.7M D-\$4.7M F-\$8.7M	UConn Health Capital Funds FY23 State GO Bond Funds	(06/12/23)* 06/28/23 (12/09/24)* 12/11/24 (03/10/25)* 02/26/25	May 2026	1%
UCH - IT Critical Equipment Redundancy Room	23-601.06	\$1,600,000	\$54,500	P-\$1.37M D-\$1.37M F-\$1.6M	UCONN 2000 Bond Funds	(06/10/24)* 06/26/24 (09/09/24)* 09/25/24 (03/10/25)* 02/26/25	June 2026	0%

Project Name by Construction Phase Final Budget Phase - continued	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/7/25)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
UCH-Linac Unit Replacement	20-058	\$5,580,000	\$879,995	P-\$5.22M D-\$4.985M F-\$5.58M	UConn Health Capital Funds	(06/12/23)* 04/19/23 (03/11/24)* 02/28/24 (03/10/25)* 02/26/25	September 2025	0%
UCH - 16 Munson Road Emergency Lighting & Egress Upgrades	21-010	\$1,900,000	\$116,000	D-\$935k F-\$1.9M	UCONN 2000 Bond Funds FY23 State GO Bond Funds	(12/06/21)* 12/08/21 (09/11/23)* 09/27/23	TBD	0%
UCH - Outpatient Pavilion 3rd Floor Backfill	22-060	\$4,250,000	\$2,053,982	P-\$3.3M D-\$3.3M F-\$4.25M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	May 2025 July 2025	Phase 1-10% Phase 2 - 0%
UCH - Outpatient Pavilion X-Ray & Blood Draw Relocation	22-046	\$1,925,000	\$1,323,576	P-\$650k D-\$850k F-\$1.925M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	June 2025	30%
UCH - Parking Lots L1 & A5 Repavement	22-601.08	\$1,190,000	\$117,445	D- \$1.02M F-\$1.19M	FY23 State GO Bond Funds	(06/10/24)* 06/263/24 (06/09/25)* 04/23/25-pending	August 2025	0%
UCH - Southington Clinic Expansion	23-045	\$1,900,000	\$1,307,197	D-\$1.32M F-\$1.9M	UConn Health Capital Funds	(03/11/24)* 02/28/24 (09/09/24)* 09/25/24	July 2025	5%
UCH-Underground Fuel Tank C1 Removal & Replacement	24-601.03	\$925,000	\$744,377	F-\$925k	UCONN 2000 Bond Funds	(03/10/25)* 02/26/25	June 2025	15%
Revised Final Phase								
UCH - Building E & Building K Roof Replacement	22-601.01	\$4,560,000	\$1,295,056	P-\$630K D-\$2.16M F-\$2.16M RF-\$4.56M	UCONN 2000 Bond Funds FY23 State Go Bond Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (03/10/25)* 02/26/25	September 2024 May 2026	Bldg. E 100% Bldg. K - 0%
UCH - Central Sterile Washer & Sterilizer Replacement	21-034	\$7,605,000	\$6,221,178	P-\$1.9M D-\$3.985M F-\$4.97M RF-\$6.34M RF-\$7.605M	UCONN 2000 Bond Funds UConn Health Capital Funds FY23 State GO Bond Funds	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/13/23)* 12/06/23 (03/10/25)* 02/26/25	March 2025 September 2025	Phase 1-100% Phase 2-20%

Project Name by Construction Phase  Revised Final Budget Phase - continued	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/7/25)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
UCH-Fluroscopy Equipment Replacement and Renovation	21-009	\$1,020,000	\$831,529	F-\$745k RF-\$1.02M	UConn Health Capital Funds	(09/11/23)* 09/27/23 (09/09/24)* 09/25/24	May 2025	80%
UCH - Garage 1, 2 & 3 Electric Vehicle Charger Installation	21-066	\$620,000	\$565,630	F-\$550k RF-\$620k	UConn Health Energy Conservation Pool CT DEEP Grant Eversource Rebate	(03/11/24)* 02/28/24 (09/09/24)* 09/25/24	May 2025 March 2025 March 2025	Garage 2 -100% Garage 3 - 100%
UCH - KB034-036 Research Lab Renovation	24-011	\$1,975,000	\$444,099	F RF-\$1.975	UCONN 2000 Bond Funds UConn Health Operating Funds	(03/11/24)* 02/28/24 (06/10/24)* 06/26/24	September 2025	5%
Recently Completed Projects <sup>(1)</sup>								
UCH - Cadaver Lab Renovation & Air Handling Unit Replacement	23-601.12	\$2,960,000	\$2,552,160	D-\$1.8M F-\$2.96	UCONN 2000 Bond Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23	December 2024	100%
UCH - Canzonetti (F) Building Wound Care Center Renovation	22-019	\$1,330,000	\$1,199,874	D-\$850k F-\$1.225M RF-\$1.33M	UConn Health Capital Funds Restorix Health Inc Design & Construct Allow	(06/13/22)* 06/29/22 (06/12/23)* 06/28/23 (09/09/24)* 09/25/24	May 2024	100%
UCH - Cardio Catheterization (Cath) & Electro Physiology (EP) Lap Renovation	22-017	\$6,430,000	\$5,655,730	P-\$3.7M D-\$6.166M F-\$6.430M	UConn Health Capital Funds	(06/13/22)* 06/29/22 (12/05/22)* 12/07/22	February 2025	100%
UCH-CGSB & ARB Autoclave and Washer Replacement	22-012	\$1,200,000	\$1,109,593	F-\$1.2M	UConn Health Research IDC Capital	(12/05/22)* 12/07/22	November 2024	100%
UCH - Connecticut Tower (CT) 7th Floor Med- Surg/Observation Unit Renovation	23-027	\$2,500,000	\$1,966,493	P-\$2.5M F-\$2.5M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (03/11/24)* 02/28/24	November 2024	100%
UCH-Main Building (L) Lab Renovations - 2nd Floor	22-013	\$10,200,000	\$5,799,110	P-\$7.8M D-\$8.972M F-\$10.2M	UCONN 2000 Bond Funds UConn Health Research IDC Capital UCH School of Medicine Operating Funds UConn Health Capital Funds	(12/06/21)* 12/08/21 (06/13/22)* 06/29/22 (12/05/22)* 12/07/22	November 2024	100%
UCH - Musculoskeletal Institute Rehabilitation Expansion	23-029	\$1,010,000	\$813,701	P-\$640k D-\$640k F-\$1.01M	UConn Health Capital Funds	(06/12/23)* 06/28/23 (09/11/23)* 09/27/23 (03/11/24)* 02/28/24	November 2024	100%

			Expenditures &					Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Estimated	Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/7/25)	Phase	Budgeted Funding Source(s)	Date(s)	Completion Date	Complete
Recently Completed Projects - Continued <sup>(1)</sup>								
UCH - New England Sickle Cell Institute	21-063	\$5,800,000	\$5,128,778	P-\$3M	UCONN 2000 Bond Funds	(06/13/22)*	March 2025	100%
Renovation				D-\$4.865M	UConn Health Capital Funds	06/29/22		
				F-\$4.865M		(06/12/23)*		
				RF-\$5.27M		06/28/23		
				RF-\$5.8M		(09/11/23)*		
						09/27/23		
						(09/09/24)*		
						09/25/24		
						(12/09/24)*		
						12/11/24		
UCH - Psychiatry Seclusion Suite & Nurse	21-050	\$1,310,000	\$1,167,760	D-\$790k	UConn Health Capital Funds	(06/13/22)*	December 2024	100%
Station Security Renovation				F-\$1.042M		06/29/22		
				RF-\$1.197M		(12/05/22)*		
				RF-\$1.31M		12/07/22		
						(09/09/24)*		
						09/25/24		
UCH - TB-121 Blood Bank Relocation	23-010	\$1,125,000	\$1,103,345	F-\$765k	UConn Health Capital Funds	(06/12/23)*	November 2024	100%
				RF-\$880k	CIRP	06/28/23		
				RF-\$1.075M		(09/11/23)*		
				RF-\$1.125M		09/27/23		
						(03/13/23)*		
						12/06/23		
						(09/09/24)*		
						09/25/24		
UCH-Transitional Nursery Renovation	21-016	\$1,800,000	\$1,006,893	D-\$1.8M	UConn Health Capital Funds	(03/13/23)*	July 2024	100%
				F-\$1.8M		02/22/23		
						(06/12/23)*		
						06/28/23		
P = Planning Budget		RD = Revised Design B	udget					
RP = Revised Planning Budget		F = Final Budget						

D = Design Budget

RF = Revised Final Budget

<sup>\*</sup> UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.