

Office of the Executive Vice President for Administration and Chief Financial Officer Scott A. Jordan Executive Vice President for Administration and Chief Financial Officer

September 30, 2020

TO: Members of the Board of Trustees

FROM: Scott A. Jordan

Executive Vice President for Administration and Chief Financial Officer

RE: FY20 Capital Expenditures

#### **RECOMMENDATION:**

That the Board of Trustees acknowledge the capital expenditures of \$214,897,906 (Storrs and Regional Campuses: \$205,278,000 and UConn Health: \$9,619,906) for Fiscal Year 2020.

#### **BACKGROUND:**

In keeping with the process outlined in the General Guidelines for Implementing the Corrective Action Plan for UConn's Construction Program approved on August 2, 2005, the University has been reporting actual expenditures for the Deferred Maintenance/Code Compliance/ADA Compliance/Infrastructure Improvements & Renovation Lump Sum and Utility, Administrative and Support Facilities (Deferred Maintenance) project line. After fiscal year close, the final list of expenditures was submitted to the Board for information.

Since FY17, the University has submitted an all-funds capital budget to the Board. Therefore, in an effort to continue this transparency, the report of capital expenditures will no longer be limited to Deferred Maintenance bond fund spending. The new report includes all capital project expenditures for FY20 detailed by UCONN 2000 project lines and fund sources.

It is important to recognize that depending on the start and duration of a project, capital expenditures may occur over multiple years, and therefore the expenditures in the following report do not necessarily equal the capital budget for a specific year.

Attachment



# FY20 Capital Program

#### **BUDGET**

\$197M GO Bonds
4M Revenue Bonds
49M University Funds
\$250M Total FY20 Budget



#### **PROJECTS FUNDED**

\$212M GO Bonds
2M Revenue Bonds
17M University Funds
\$231M FY20 Total Funded

#### **PROJECTS INITIATED**

109 New Projects Initiated

138 New Accounts

112 Project MOUs Processed (scope/schedule/budget)



#### **EXPENSES**

\$137M GO Bonds
56M Revenue Bonds / Other
22M University Funds

\$215M Total FY20 Expenses

#### **ACTIVE PROJECTS**

Most capital projects span multiple fiscal years. As of 6/30/20, there were 220 active projects with budgets totaling \$1.3B and expenditures of \$1.0B.



#### **CLOSED PROJECTS**

77 projects with budgets totaling \$472M were financially closed in FY20. At closeout, \$11.7M (2%) was reallocated to other operating & capital initiatives.

|  |                        |               |                                  |                    | Fiscal Year to Date Expenditures By Funding Source |                  |               |               |
|--|------------------------|---------------|----------------------------------|--------------------|--|------------------|---------------|---------------|
| Project Name   | Current Funded         | Total Project | Project Status                   | Total Fiscal Year  | UCONN 2000   | University       | Revenue Bonds | Other Funding |
| 7  | Budget*                | Expenditures  |                                  | Expenditures       | Bonds  | Operating        |               |               |
|  |                        | Storrs and Ro | egional Campuses                 |                    |  |                  |               |               |
| and Research Facilities  |                        |               |                                  |                    |  |                  |               |               |
| Academic & Research Facilities - Gant Building Renovations - STEM                        | 140,227,606            |               | Construction                     | 37,343,043         | 37,343,043   |                  |               |               |
| Academic & Research Facilities - Homer Babbidge Library Renovation                       | 5,700,000              |               | Construction                     | 413,875            | 413,875  |                  |               |               |
| Academic & Research Facilities - STEM Research Center Science 1                          | 51,000,000             |               | Construction                     | 3,892,661          | 3,892,661  |                  |               |               |
| Maintenance/Code Compliance/ADA Compliance/Infrastructure Improve                        | monte & Donovation Lun |               | d Research Facilities Tota       |                    | 41,649,579   | -                | -             | -             |
| ABL Argus Software & Hardware Retrofit   | 350,000                |               | Construction                     | 136,300            |  | 136.300          |               |               |
| ABL Clean Steam Generator Replacement  | 150,000                | -             | Construction                     | -                  |  | 100,000          |               |               |
| ACE Water Heater Replacements  | 225,000                | 183,600       | Construction                     | 183,600            |  | 183,600          |               |               |
| Alumni Quad Life Safety System Replacement   | 270,000                | 260,555       | Substantially Complete           | 260,555            |  | 260,555          |               |               |
| Andover Infrastructure & Software Upgrade  | 400,000                | -             | Planning/Design                  | -                  |  |                  |               |               |
| Arjona 203 Wall Installation   | 30,000                 | -             | Planning/Design                  | -                  |  |                  |               |               |
| Atwater A206 & A210 BSC Replacement  | 3,464                  |               | Completed                        | 3,464              |  | 3,464            |               |               |
| Atwater Electrical Generator Replacement  Atwater Facade Repair                          | 250,000<br>100,000     |               | Planning/Design Planning/Design  | 22,500<br>15,084   |  | 22,500<br>15,084 |               |               |
| Austin Building Interior Locks   | 45,000                 | 15,064        | Planning/Design                  | 13,064             |  | 15,064           |               |               |
| Avery Point - Academic Building Chemistry Lab Renovation                                 | 300,000                |               | Substantially Complete           | 207,075            |  | 207,075          |               |               |
| Avery Point Academic Building Roof Replacement   | 1,270,000              |               | Construction                     | 502,268            |  | 502,268          |               |               |
| Avery Point Community & Professional Building Restrooms Renovation                       | 433,000                |               | Construction                     | 285,870            |  | 285,870          |               |               |
| Avery Point Community & Professional Building Interior Upgrades                          | 213,180                | 213,180       | Completed                        | 12,900             |  | 12,900           |               |               |
| Avery Point Marine Sciences Building Retro Commissioning                                 | 526,950                | 376,093       | Construction                     | 376,093            |  | 376,093          |               |               |
| Avery Point Sea Lab Floor Repair   | 30,000                 |               | Planning/Design                  |                    |  |                  |               |               |
| Babbidge Library Electrical Distribution System Upgrade                                  | 2,783,000              | 2,715,681     | Substantially Complete           | 200,276            | 200,276  |                  |               |               |
| Babbidge Library Window Cleaning   | 39,622                 | - 0.404       | Planning/Design                  | 2.257              |  | 2,357            |               |               |
| Ballard Institute and Museum of Puppetry HVAC Upgrade Beach Hall Air Conditioning Repair | 9,424<br>65,000        | 9,424         | Completed Planning/Design        | 2,357              |  | 2,357            |               |               |
| Beach Hall Geosciences Rock Prep Lab Renovation  | 25,000                 |               | Construction                     |                    |  |                  |               |               |
| Beach Hall Lab Renovations   | 5,400,000              |               | Substantially Complete           | 469,925            | 469,925  |                  |               |               |
| Beach Hall-Renovation Rooms 319/321 SLHS   | 26,616                 |               | Completed                        | 7,253              | ,  | 7,253            |               |               |
| Benton Art Museum Patio and Fountain Restoration   | 150,000                | 17,000        | Planning/Design                  | 17,000             |  | 17,000           |               |               |
| Bio 4 Annex Sustainability Office Relocation   | 142,000                |               | Substantially Complete           | 135,617            |  | 123,823          |               | 11,           |
| Biology / Physics Interior Locks   | 99,000                 | -             | Planning/Design                  | -                  |  |                  |               |               |
| Bishop Center 105-108 Offices  | 75,000                 | -             | Planning/Design                  | - 07.770           |  | 07.770           |               |               |
| Bishop Center Roof - Electrical & HVAC Upgrade Boiler Plant Equipment Replacement        | 400,000<br>316.136     |               | Construction<br>Completed        | 97,778<br>16.686   | 16.686   | 97,778           |               |               |
| Boiler Plant Equipment Replacement and Utility Tunnel Connection                         | 20.000.000             |               | Completed                        | 1.478.672          | 1.478.672  |                  |               |               |
| Bronwell 201, 318, 319, 322 Renovation (TL2339)  | 155,000                | 1,470,072     | Construction                     | 1,470,072          | 1,470,072  |                  |               |               |
| Bronwell Switchgear Service Replacement  | 100,000                | 7,917         | Planning/Design                  | 7,917              |  | 7,917            |               |               |
| Buckley Hall Life Safety System Replacement  | 205,003                |               | Completed                        | 205,003            |  | 205,003          |               |               |
| Budds Building 212/213 Interior Door Removal   | 3,500                  | 931           | Construction                     | 931                |  | 931              |               |               |
| Buddy Benches  | 5,000                  | -             | Planning/Design                  | -                  |  |                  |               |               |
| Burton Family Football Complex Locker Replacement  | 882,822                |               | Completed                        | 485,726            |  |                  |               | 485,          |
| Burton Hydrotherapy Mechanical Room Restoration  | 250,000                |               | Planning/Design                  | 1,116              |  | 1,116            |               |               |
| C2E2 Clean Room Renovation Campus Drainage Master Plan                                   | 51,500<br>365,000      |               | Completed Planning/Design        | 51,500             |  | 1,500            |               | 50,           |
| Campus Insulation Program  | 482.000                |               | Substantially Complete           | 278.581            |  | 278,581          |               |               |
| Campus Wayfinding and Gateways - FO Phase 1  | 381,487                |               | Completed                        | 18,515             |  | 18,515           |               |               |
| Campus Wayfinding and Gateways - FO Phase 2  | 347,638                |               | Completed                        | 17,382             |  | 17.382           |               |               |
| Campus Wayfinding Improvements   | 1,900,000              |               | Substantially Complete           | 884,321            | 884,321  | ,                |               |               |
| Castleman 117 Computer Teaching Lab Renovation (TL2354)                                  | 160,000                | -             | Construction                     | -                  |  |                  |               |               |
| Castleman 205 SoE Renovations (TL2328)   | 175,000                |               | Construction                     | 79                 | 79   |                  |               |               |
| Castleman 306 Conference Room Renovation   | 69,300                 |               | Substantially Complete           | 57,842             |  | 57,842           |               |               |
| Castleman Engineering Building Chiller Replacement                                       | 400,000                |               | Substantially Complete           | 329,706            | 200.000  | 329,706          |               |               |
| Central Campus Infrastructure  | 5,000,000              |               | Substantially Complete Completed | 830,062            | 830,062  | 539              | 1             |               |
| Central Campus Parking Central Warehouse Parking Services Interior Renovation            | 1,878,962<br>267,339   |               | Completed                        | 139,239<br>195,175 | 138,700  | 195,175          | 1             |               |
| Central Warehouse Parking Services Interior Renovation Chemistry R316 Renovations        | 35,100                 |               | Construction                     | 23.800             |  | 23.800           | 1             |               |
| Chemistry Roof Snow Guard Repair   | 37,500                 | 23,600        | Planning/Design                  | 23,000             |  | 23,000           | 1             | 1             |
| Clay Tile Sewer Pipe Relining Phase 3  | 446,905                | 446,905       | Completed                        | 421,911            |  | 421,911          | 1             |               |
| Clay Tile Sewer Pipe Relining Phase 4  | 485,000                |               | Substantially Complete           | 397,442            |  | 397,442          |               |               |
|  | 71,132                 |               | Completed                        | 48,416             |  | 48,416           |               |               |
| CPCA Work Station Configuration CRT Jorgensen Sound System Upgrade                       | 180,500                |               | Planning/Design                  |                    |  |                  |               |               |

| Project Name  |
|---|
| Decentralized Heat at Warehouse and Facilities Operations                             |
| Depot C Building Sign Services Renovation   |
| Depot Campus Hardscape Improvements   |
| Dining Hall Facilities Ventilation Upgrades   |
| East Campus Exterior Door Security Upgrades   |
| East Central Campus Utility Upgrade   |
| Energy Services Performance Contract - Phase I (a.k.a. ESCO)                          |
| Engineering II 108C New Faculty Lab   |
| Engineering II 202 Upgrades   |
| Engineering II 303 New Faculty Renovation   |
| Engineering II Large Passenger Elevator Modernization Engineering II Roof Replacement |
| Engineering II-Rm 324 Chem Bio-molecular Engineering                                  |
| Engineering Science Building - M. Hann Clean Room                                     |
| Environmental Health & Safety Building Office Renovation                              |
| EV Charger Installation - Lot E   |
| Eversource Second Electrical Feed - Planning  |
| Exigent Repair - Replacement of Steam & Cond Piping                                   |
| Fac Ops & Building Services - General DM  |
| Facilities Code Remediation   |
| Facilities Operations Roof Repair and Restoration                                     |
| Fairfield Way Entry Gates   |
| Fairfield-SU-Hawley-Academic-Babbidge Bollard Install                                 |
| Fenton River Well Field & Road Repair   |
| Fine Arts - 2nd Floor Fit Out   |
| Fine Arts Air Conditioning  |
| Fine Arts at Kirby Mills Renovation   |
| Fine Arts Dark Room   |
| Freitas Ice Rink Mechanical Repairs   |
| Gampel Area Bollards  |
| Gampel Electrical Generator Replacement   |
| Gampel Pavilion Dome Ceiling and Roof Repair  |
| Gampel Pavilion Enabling Power Upgrade  |
| Gampel Room 106 KSI Renovation  |
| Gampel Room 135A Platform Demo  |
| Gant North - Minor Upgrades for IMS New Faculty Hires                                 |
| Gelfenbien and North Dining Hall Dish Room Renovation                                 |
| Gelfenbien Commons Equipment Access   |
| Gelfenbien Patio Landscaping Improvements   |
| George J. Sherman Family-Sports Complex Field Restoration                             |
| Hale Hall 15KV Electrical Service Repairs   |
| Hartford - Student Academic Achievement Center Renovation                             |
| Hartford Graphic Art & Interior Signage   |
| Heating Plant Upgrade - Emergency Power System Upgrade                                |
| HEEP Pavilion and Pollinator Garden   |
| High Head Emergency Generator System Replacement                                      |
| Homer Babbidge Library SoE Computational Labs (TL2329)                                |
| Horse Unit & Lorentzon Stables Refurbishment  |
| Horse Unit 2 Paddock Fence Repair   |
| Horsebarn Hill Pedestrian Safety Improvements   |
| Horsebarn Hill Sewage Pump Station Upgrade  |
| Human Development Center SLHS Renovations   |
| Human Performance Lab Prep Room<br>I-Lot Improvements                                 |
| ITEB 114 CSE & ECE Lab Renovation   |
| ITEB 138 Cybersecurity Lab Reno   |
| ITEB C25 ECE Senior Design SOE (TL2344)   |
| ITS Production Lab Move   |
| Jones Building Heating Replacement  |
| Jones Building High Voltage and Repairs   |
|   |
|   |
| Jorgensen Basement HVAC Repairs   |
| Jorgensen Basement HVAC Repairs<br>Jorgensen Building Envelope Study                  |
| Jorgensen Basement HVAC Repairs   |

| Current Funded      | Total Drainat           |   |
|---------------------|-------------------------|---|
| Current Funded      | Total Project           | Project Status                            |
| Budget*<br>616,864  | Expenditures<br>616,864 | Completed                                 |
| 8,000               | 8,000                   | Completed                                 |
| 98,130              | 58,000                  | Construction                              |
| 892,700             | 127,003                 | Substantially Complete                    |
| 52,742              | 25,252                  | Construction                              |
| 2,613,255           | 2,613,255               | Completed                                 |
| 26,876,321          | 26,876,321              | Completed                                 |
| 265,000             | 25,979                  | Construction                              |
| 38,500              | 5,608                   | Planning/Design                           |
| 5,800               | 3,231                   | Substantially Complete                    |
| 225,000             | 55,305                  | Construction                              |
| 950,000             | 610,050                 | Substantially Complete                    |
| 146,500             | 3,950                   | Planning/Design                           |
| 275,000             | 109,247                 | Construction                              |
| 63,873              | 63,873                  | Completed                                 |
| 5,000               | - 00.040                | Planning/Design                           |
| 95,000              | 30,016                  | Planning/Design                           |
| 2,000,000           | 1,800,667               | Substantially Complete                    |
| 6,296,678           | 5,756,359<br>26,482     | Construction                              |
| 250,000<br>626,500  | 542,263                 | Planning/Design<br>Substantially Complete |
| 48,740              | 48,740                  | Completed                                 |
| 75,017              | 40,740                  | Planning/Design                           |
| 450,000             | 99,253                  | Planning/Design                           |
| 300,000             | 136,857                 | Construction                              |
| 250,000             | 15,492                  | Planning/Design                           |
| 434,243             | 434,243                 | Completed                                 |
| 32,495              | -                       | Construction                              |
| 200,000             | 5,946                   | Construction                              |
| 1,077,362           | 1,077,362               | Completed                                 |
| 250,000             |                         | Planning/Design                           |
| 11,800,000          | 11,344,245              | Substantially Complete                    |
| 125,000             | 42,644                  | Planning/Design                           |
| 80,000              | 17,889                  | Planning/Design                           |
| 5,426               | 5,426                   | Completed                                 |
| 350,000             | 178,921                 | Construction                              |
| 612,803             | 612,803                 | Completed                                 |
| 211,000             | 15,295                  | Construction                              |
| 255,603             | 255,603                 | Completed                                 |
| 1,070,000           | 810,180                 | Substantially Complete                    |
| 868,525             | 868,525                 | Completed                                 |
| 450,000<br>250,000  | 285,526<br>56,411       | Construction Planning/Design              |
| 765,000             | 435,916                 | Planning/Design                           |
| 50,000              | -55,910                 | Planning/Design                           |
| 1,106,040           | 931,298                 | Substantially Complete                    |
| 275,000             | 61,120                  | Construction                              |
| 300,000             | 197,070                 | Substantially Complete                    |
| 170,000             | -                       | Planning/Design                           |
| 1,750,000           | 1,282,735               | Substantially Complete                    |
| 1,500,000           | 1,073,157               | Construction                              |
| 452,822             | 452,822                 | Completed                                 |
| 126,500             | 109,249                 | Substantially Complete                    |
| 250,000             | 22,083                  | Planning/Design                           |
| 42,328              | 42,328                  | Completed                                 |
| 169,731             | 169,731                 | Completed                                 |
| 150,000             | -                       | Planning/Design                           |
| 2,460               | 2,460                   | Completed                                 |
| 350,000             | 256,625                 | Substantially Complete                    |
| 485,000             | 226,449                 | Construction                              |
| 9,424               | 9,424                   | Completed                                 |
| 64,000              | 44,397                  | Planning/Design                           |
| 489,000             | 4.050.000               | Construction                              |
| 1,856,602<br>55,000 | 1,856,602<br>32,357     | Completed Substantially Complete          |
| ეე,000              | 32,337                  | Substantially Complete                    |

|                    | Fiscal Year to Date Expenditures By Funding Source |                    |               |                 |  |  |  |
|--------------------|--|--------------------|---------------|-----------------|--|--|--|
| Total Fiscal Year  | UCONN 2000   | University         |               |                 |  |  |  |
| Expenditures       | Bonds  | Operating          | Revenue Bonds | Other Funding** |  |  |  |
| 4,000              | _ 011410   | 4,000              |               |                 |  |  |  |
| 8,000              |  | 8,000              |               |                 |  |  |  |
| 58,000             |  | 58,000             |               |                 |  |  |  |
| 126,000            |  | 126,000            |               |                 |  |  |  |
| 25,252             |  | 25,252             |               |                 |  |  |  |
| 125,618            | 120,009  | 5,609              |               |                 |  |  |  |
| 2,078,271          | 5,248,633  | (3,170,362)        |               |                 |  |  |  |
| 25,979             |  | 25,979             |               |                 |  |  |  |
| 5,608              |  | 5,608              |               | 2.024           |  |  |  |
| 3,231<br>55,305    |  | 55,305             |               | 3,231           |  |  |  |
| 60,177             |  | 60,177             |               |                 |  |  |  |
| 3,950              |  | 3,950              |               |                 |  |  |  |
| 64,872             |  | 64,872             |               |                 |  |  |  |
| 63,873             |  | 63,873             |               |                 |  |  |  |
| -                  |  | 00,070             |               |                 |  |  |  |
| (21,484)           | (21,484)   |                    |               |                 |  |  |  |
| 1,800,667          | 1,800,667  |                    |               |                 |  |  |  |
| 379,675            |  | 379,675            |               |                 |  |  |  |
| 26,482             |  | 26,482             |               |                 |  |  |  |
| 15,692             |  | 15,692             |               |                 |  |  |  |
| 1,645              | _  | 1,645              |               | _               |  |  |  |
| -                  |  | `                  |               |                 |  |  |  |
| 12,362             | 12,362   |                    |               |                 |  |  |  |
| 136,857            |  | 136,857            |               |                 |  |  |  |
| 15,492             |  | 15,492             |               |                 |  |  |  |
| 25,934             |  | 25,934             |               |                 |  |  |  |
| -<br>5,946         |  | 5,946              |               |                 |  |  |  |
| 660,171            | 660,171  | 3,940              |               |                 |  |  |  |
| -                  | 000,171  |                    |               |                 |  |  |  |
| 1,165,766          | 1,165,766  |                    |               |                 |  |  |  |
| 42,644             | 42,644   |                    |               |                 |  |  |  |
| 17,889             | ,  | 17,737             |               | 152             |  |  |  |
| 5,426              |  | 5,426              |               | -               |  |  |  |
| 128,536            |  | 128,536            |               |                 |  |  |  |
| 479,160            |  | 479,160            |               |                 |  |  |  |
| 15,295             |  | 15,295             |               |                 |  |  |  |
| 234,949            |  | 234,949            |               |                 |  |  |  |
| 810,180            |  | 810,180            |               |                 |  |  |  |
| 110,788            |  | 110,788            |               |                 |  |  |  |
| 270,735            |  | 270,735            |               |                 |  |  |  |
| 56,411             | 00.004   | 56,411             |               |                 |  |  |  |
| 28,924             | 28,924   |                    |               |                 |  |  |  |
| 831,037            |  | 831,037            |               |                 |  |  |  |
| 61,121             | 51,158   | 9,963              |               |                 |  |  |  |
| 197,070            | 31,130   | 3,303              |               | 197,070         |  |  |  |
| -                  |  |                    |               | ,570            |  |  |  |
| 1,143,786          | 973,814  | 169,972            |               |                 |  |  |  |
| 1,032,057          |  | 1,032,057          |               |                 |  |  |  |
| 369,012            | _  | 369,012            |               |                 |  |  |  |
| 232                |  | 232                |               |                 |  |  |  |
| 22,083             | 22,083   |                    |               |                 |  |  |  |
| 42,328             |  | 42,328             |               |                 |  |  |  |
| 159,309            |  | 159,309            |               |                 |  |  |  |
| - 0.400            |  | 0.400              |               |                 |  |  |  |
| 2,460              |  | 2,460              |               |                 |  |  |  |
| 256,625<br>226,449 |  | 256,625<br>226,449 |               |                 |  |  |  |
| 2,357              |  | 2,357              |               |                 |  |  |  |
| 2,024              |  | 2,024              |               |                 |  |  |  |
| 2,024              |  | 2,024              |               |                 |  |  |  |
| 19,399             |  | 19,399             |               |                 |  |  |  |
| 32,357             |  | 32,357             |               |                 |  |  |  |
| 12,001             |  | 1=,00.             | 1             | l .             |  |  |  |

| Project Name  |
|---|
| Kinesiology Building HALL Renovation (TL2355)   |
| Kirby Mills First Floor Renovation  |
| Koons Hall 317 Lab Renovation   |
| Koons Hall Renovation  Lakeside Building Parking Reconfiguration  |
| Landscape Barn and Administrative Building Replacement Planning   |
| Law School Carpet Replacement Law Library   |
| Law School Knight Hall Elevator Modernization   |
| Law School Library Cooling Tower Replacement  |
| LeDoyt Road Improvements Study Liberman Sculpture Relocation  |
| Life Safety System Upgrade at Bookstore & South Garage  |
| Litchfield and Windham Hall Electrical Service Repairs  |
| Longley Bathroom Renovations  |
| Longley Lab 114 Renovation (Depot Campus)   |
| Main Campus Parking Replacements  |
| Main Campus Substation Switchgear Relay Replacement   |
| Mansfield Road Paving Phase I McConaughy Hall Electrical Replacement                                      |
| Middlesex Extension Ctr Bathroom Renovations  |
| Mirror Lake Improvements  |
| Misc Abatement and Demolitions Projects   |
| Mold / Lead / Asbestos Remediation  |
| N. Eagleville Rd Area Infrastr Repair / Replace & Upgrade Phase III                                       |
| N. Eagleville Road and Discovery Drive Intersection Improvements  |
| North and South Parking Garage Restoration  North Campus Dining Ceiling/Lighting Replacement              |
| North Campus Power & Communication Reliability Upgrades Planning  |
| North Eagleville Road East Steam Repair   |
| North East Residence Halls - Security Camera System   |
| North Residence Dining - Dish Room Renovation   |
| Northeast Science Quad Site Improvements  |
| Northwest Quad - Science 1 - Site Improvements & Tunnel Phase II  |
| Northwest Science Quad Infrastructure - Phase 1 Northwest Science Quad Infrastructure - Phase 3           |
| Northwest Science Quad Supplemental Utility Plant   |
| NW Quad Residence Halls Plumbing Replacement  |
| Olympic Monument  |
| Pharmacy / Biology 102 PNB Hood Removal   |
| Philip E Austin 105,108,110 & Lecture Halls Upgrades  |
| Philip E Austin Lecture Hall A/V Support Upgrades Public Safety Building Improvements                     |
| Purchase of 88 Gurleyville Road - Lodewick House  |
| Refrigeration Upgrades McConaughy Hall NC-11  |
| Res Life Facilities - Restroom Rehabilitation Program Phase 1   |
| School of Business - Roof Repairs   |
| School of Business Classrooms AV Support  |
| School of Engineering ITEB Rm 140 Renovation (TL2340)   |
| SFA Computer Lab Renovation   |
| Shippee/Buckley/Whitney Lock Hardware/Keying South Campus Commons Landscape & Pedestrian Improvement Plan |
| South Campus Fire Pump Replacement  |
| South Campus Stair Repair   |
| South East Campus Infrastructure  |
| Southwest Campus Infrastructure Upgrade   |
| Stamford Abutting Property Restoration  |
| Stamford Campus Garage - Demolition   |
| Stamford Campus Surface Parking Let   |
| Stamford Campus Surface Parking Lot<br>Stamford Classroom 220 Renovation                                  |
| Steam Line Repairs - Vault 304 to Central Utility Plant   |
| Storrs Hall 001, 002, 011 Classroom Upgrades  |
| Storrs Hall 1st & 2nd Floor Bathroom  |
| Storrs Hall 215 School of Nursing Renovation (TL2318)   |
| Storrs LED (SLED) Lighting Upgrade  |

| Current Funded<br>Budget* | Total Project<br>Expenditures | Project Status         |
|---------------------------|-------------------------------|------------------------|
| 100,000                   | -                             | Construction           |
| 400,000                   | 10,310                        |                        |
| 46,168                    | 46,168                        | Completed              |
| 5,500,000                 | 5,389,308                     | Substantially Complete |
| 45,787                    | 45,787                        | Completed              |
| 1,400,000                 | 213,879                       | Planning/Design        |
| 16,772                    | 16,772                        | Completed              |
| 400,000                   | 385,920                       | Substantially Complete |
| 460,596                   | 460,596                       | Completed              |
| 17,000                    | 9,950                         | Construction           |
| 19,600                    | 13,648                        | Substantially Complete |
| 200,000                   | -                             | Construction           |
| 493,001                   | 493,001                       | Completed              |
| 89,310                    | 66,423                        | Planning/Design        |
| 65,229                    | 65,229                        | Completed              |
| 12,000,000                | 9,525,344                     | Substantially Complete |
| 565,000                   | 51,000                        | Construction           |
| 150,000                   | ,,                            | Planning/Design        |
| 112,181                   | 112,181                       | Completed              |
| 240,000                   | 183,480                       | Construction           |
| 60,000                    | 15,038                        |                        |
| 359,000                   | -                             | Planning/Design        |
| 2,438,216                 | 2,121,483                     | Substantially Complete |
| 57,500,000                | 55,952,903                    | Substantially Complete |
| 150,000                   | 9,038                         |                        |
| 300,000                   | 61,647                        | Construction           |
| 115,808                   | 115,808                       | Completed              |
| 150,000                   | 99,419                        |                        |
| 200,000                   |                               | Planning/Design        |
| 1,602,180                 | 330,604                       | Construction           |
| 850,000                   | 4,977                         | Planning/Design        |
| 2,000,000                 | 1,813,705                     |                        |
| 28,325,000                | 3,300,119                     |                        |
| 20,750,000                |                               |                        |
|                           | 19,861,776                    | Substantially Complete |
| 700,000                   | 225,245                       |                        |
| 36,000,000                | 3,838,906                     | Construction           |
| 263,000                   | 67,481                        | Planning/Design        |
| 122,000                   | 2,719                         |                        |
| 4,586                     | 4,586                         |                        |
| 125,500                   | 33,148                        |                        |
| 8,691                     | 8,691                         | Completed              |
| 4,550,000                 | 469,651                       | Planning/Design        |
| 750,561                   | 750,561                       | Completed              |
| 217,486                   | 217,486                       | Completed              |
| 2,200,000                 | 1,690,345                     |                        |
| 435,845                   | 46,857                        | Planning/Design        |
| 3,842                     | 3,842                         | Completed              |
| 35,000                    | 1,372                         | Construction           |
| 75,000                    | -                             | Planning/Design        |
| 97,476                    | 93,893                        | Construction           |
| 5,000,000                 | 1,855,597                     | Construction           |
| 220,160                   | -                             | Construction           |
| 765,000                   | 721,580                       | Substantially Complete |
| 5,000,000                 | 4,363,183                     | Substantially Complete |
| 10,000,000                | 8,860,391                     |                        |
| 2,500,000                 | 1,456,215                     | Construction           |
| 10,000,000                | 8,111,971                     | Substantially Complete |
| 490,000                   | 448,154                       | Substantially Complete |
| 4,500,000                 | 3,082,328                     | Substantially Complete |
| 425,000                   | 378,971                       | Substantially Complete |
| 700,000                   | 663,828                       |                        |
| 295,900                   | 9,715                         |                        |
| 255,000                   | 192,758                       |                        |
|                           | 13,163                        | Construction           |
| 152,975                   | 13,103                        | Constituotion          |

| i                    | Fiscal Ye            | ar to Date Expend  | ditures By Fundin | a Source        |
|----------------------|----------------------|--------------------|-------------------|-----------------|
| Total Fiscal Year    | UCONN 2000           | University         |                   |                 |
| Expenditures         | Bonds                | Operating          | Revenue Bonds     | Other Funding** |
| -                    |                      | o postania g       |                   |                 |
| 10,310               | 10,310               | 10.100             |                   |                 |
| 46,168<br>45,164     | 45,164               | 46,168             |                   |                 |
| 45,787               |                      | 45,787             |                   | -               |
| 199,413              | 199,413              |                    |                   |                 |
| 16,772<br>385,920    |                      | 16,772<br>385,920  |                   |                 |
| 38,079               |                      | 38,079             |                   |                 |
| 9,950                |                      | 9,950              |                   |                 |
| 13,648               | 13,648               |                    |                   |                 |
| 226,022              |                      | 226,022            |                   |                 |
| 62,934               | 62,934               |                    |                   |                 |
| 5,152                | 4.040.000            | 564                |                   | 4,588           |
| 4,252,156<br>51,000  | 4,249,066            | 3,090<br>51,000    |                   |                 |
| -                    |                      | 31,000             |                   |                 |
| 112,181              |                      | 112,181            |                   |                 |
| 154,331<br>15,038    | 15,038               | 154,331            |                   |                 |
| 10,038               | 10,036               |                    |                   |                 |
| 843,496              |                      | 843,496            |                   |                 |
| 1,774,705            | 1,774,705            |                    |                   |                 |
| 9,038<br>61,647      | 9,038                | 61,647             |                   |                 |
| 86,041               |                      | 86,041             |                   |                 |
| -                    |                      |                    |                   |                 |
| - 02 624             | 02 624               |                    |                   |                 |
| 93,621<br>4,977      | 93,621               | 4,977              |                   |                 |
| 1,620,762            | 1,620,762            | .,,                |                   |                 |
| 1,753,288            | 1,753,288            |                    |                   |                 |
| 1,258,019            | 1,258,019            |                    |                   |                 |
| 1,042,495            | 1,042,495            |                    |                   |                 |
| 44,992               |                      | 44,992             |                   |                 |
| 2,719<br>4,586       |                      | 4,586              |                   | 2,719           |
| 33,148               |                      | 33,148             |                   |                 |
| 8,691                |                      | 8,691              |                   |                 |
| 276,377              |                      | 276,377            |                   |                 |
| 750,561<br>169,264   |                      | 750,561<br>169,264 |                   |                 |
| 1,190,365            |                      | 1,190,365          |                   |                 |
| 46,858               | 36,533               | 10,325             |                   |                 |
| 3,842<br>1,372       | 1,372                | 3,842              |                   |                 |
| -                    | .,072                |                    |                   |                 |
| 93,893               | 100.055              | 93,893             |                   |                 |
| 402,303              | 402,303              |                    |                   |                 |
| 112,831              | 112,831              |                    |                   |                 |
| 4,074,738            | 4,074,738            |                    |                   |                 |
| 876,609<br>1 453 125 | 876,609<br>1 453 125 |                    |                   |                 |
| 1,453,125<br>625,327 | 1,453,125<br>625,327 |                    |                   |                 |
| 13,987               | 13,987               |                    |                   |                 |
| 455,112              | 455,112              | 040.000            |                   |                 |
| 312,002<br>153,421   |                      | 312,002<br>153,421 |                   |                 |
| 9,715                |                      | 9,715              |                   |                 |
| 169,273              | 169,273              |                    |                   |                 |
| 13,163               | 4,339                | 8,824<br>706,026   |                   |                 |
| 706,026              |                      | 706,026            |                   |                 |

|  |                                    |                              |   |                      | Fiscal Yea         | ing Source           |  |                 |
|--|------------------------------------|------------------------------|---|----------------------|--------------------|----------------------|--|-----------------|
| Project Name   | Current Funded                     | Total Project                | Project Status                                | Total Fiscal Year    | UCONN 2000         | University           | Bayanua Banda                                    | Other Funding** |
| •  | Budget*                            | Expenditures                 | -   | Expenditures         | Bonds              | Operating            | Revenue Bonus                                    | Other Fullding  |
| Storrs LED (SLED) Lighting Upgrade - Athletic Facilities                                 | 1,377,772                          |                              | Substantially Complete                        | 830,170              |                    | 830,170              |  |                 |
| Student Health Services Bldg - Pre-design & Planning                                     | 447,700                            |                              | Planning/Design                               | -                    |                    |                      |  |                 |
| Student Housing Master Plan  | 450,000                            |                              | Planning/Design                               | 281                  |                    | 281                  |  |                 |
| Student Union - QSR Dining Buildout Student Union 314 Renovation                         | 700,000<br>210,610                 |                              | Substantially Complete                        | 403,855<br>180,754   |                    | 403,855<br>180,754   |  |                 |
| Student Union 514 Renovation Student Union East Elevation Curtain Wall & Masonry Repairs | 1,500,000                          |                              | Completed Substantially Complete              | 160,754              |                    | 180,734              |  |                 |
| Student Union Office Upgrades  | 420,000                            |                              | Planning/Design                               | 38,540               |                    | 38,540               |  |                 |
| Tasker Admissions Roof Restoration   | 100,000                            |                              | Construction                                  | 21,280               |                    | 21,280               |  |                 |
| Tennis Court Repairs   | 48,636                             |                              | Completed                                     | 48,636               |                    | 48,636               |  |                 |
| Tennis Courts Field Exploration Study  | 8,619                              | 8,619                        | Completed                                     | 8,619                |                    | 8,619                |  |                 |
| TLS Building Cooling Tower Replacement   | 150,000                            | -                            | Construction                                  | -                    |                    |                      |  |                 |
| Torrey Life Science Genetech Access Control Installation                                 | 46,541                             |                              | Completed                                     | 46,541               |                    | 46,541               |  |                 |
| Torrey Life Sciences 2nd Floor Biology Renovation  | 900,000                            |                              | Planning/Design                               | 74,723               | 74,723             |                      |  |                 |
| Torrey Life Sciences 415 & 417 Lab Renovations (TL2325)                                  | 100,000                            | - 20.050                     | Planning/Design                               | 39,059               |                    | 20.050               |  |                 |
| Torrey Life Sciences Facade Repair Torrey Life Sciences Interior Locks                   | 100,000<br>11,000                  | 39,059                       | Construction Planning/Design                  | 39,039               |                    | 39,059               |  |                 |
| Towers Dorm T-5 Heating Replacement  | 300,000                            |                              | Substantially Complete                        | 286,660              |                    | 286,660              |  |                 |
| Towers Mechanical Rooms Restoration  | 300,000                            |                              | Planning/Design                               | 8.309                |                    | 8.309                | <del> </del>                                     |                 |
| UCFM Code Remediation - Campus Wide Laundry Alterations                                  | 3,300,000                          |                              | Substantially Complete                        | 1,684,058            | 1,684,058          | 0,000                |  |                 |
| UCFM Code Remediation - Hall Building  | 146,200                            |                              | Construction                                  | 51,049               | 51,049             |                      | 1  |                 |
| UCFM Code Remediation - Longley School-Depot Campus                                      | 497,000                            |                              | Substantially Complete                        | 29,264               | 29,264             |                      |  |                 |
| UCFM Code Remediation - South Parking Garage   | 473,000                            |                              | Substantially Complete                        | 185,480              | 185,480            |                      |  |                 |
| UCFM Code Remediation - Williams Health Services Building                                | 135,000                            | 99,668                       | Substantially Complete                        | 27,178               | 27,178             |                      |  |                 |
| UConn 2000 Code Remed - Northwest Residence Halls  | 1,598,735                          |                              | Construction                                  | 29,444               | 29,444             |                      |  |                 |
| UConn 2000 Code Remed - South Campus Laundry   | 758,101                            |                              | Completed                                     | -                    |                    |                      |  |                 |
| UConn 2000 Code Remed - Stamford Downtown Relocation                                     | 4,000,000                          |                              | Construction                                  | 176,055              | 176,055            |                      |  |                 |
| UConn 2000 Code Remed - Wilbur Cross Building  | 1,640,000                          |                              | Construction                                  | 157,437              | 157,437            | 1 0 1 0              |  |                 |
| UConn Hartford School of Business - 4th Floor BAPM Suite                                 | 202,521                            |                              | Completed                                     | 1,318                |                    | 1,318                |  |                 |
| UConn Hockey Arena UConn School of Fine Arts - Wadsworth Athenaeum                       | 2,850,000<br>700,000               |                              | Planning/Design Substantially Complete        | 1,728,578<br>390,634 |                    | 1,728,578<br>390,634 |  |                 |
| UConn Stamford Mill River Remediation  | 450,000                            |                              | Planning/Design                               | 33,011               | 33,011             | 390,034              |  |                 |
| University Athletic District Development (a.k.a. Stadia)                                 | 24,300,000                         |                              | Construction                                  | 13,147,774           | 13,147,774         |                      |  |                 |
| University Dams Evaluation and Restoration   | 230,000                            |                              | Planning/Design                               | 7,339                | 7,339              |                      |  |                 |
| UTEB Freshman Design Teach Lab Renovation  | 464,289                            |                              | Completed                                     | 59,270               | 59,270             |                      |  |                 |
| UTEB Passenger Elevator Modernization  | 160,000                            |                              | Construction                                  | 54,634               |                    | 54,634               |  |                 |
| Utility Framework - Utility System Modeling  | 749,572                            |                              | Completed                                     | -                    |                    |                      |  |                 |
| Utility Infrastructure GIS Mapping   | 3,236,000                          |                              | Planning/Design                               | 48,024               | 48,024             |                      |  |                 |
| Von Der Mehden Hall Roof Restoration   | 200,000                            |                              | Planning/Design                               | 9,065                |                    | 9,065                |  |                 |
| Von der Mehden Recital Hall Upgrades   | 362,782                            |                              | Completed                                     | 12,827               |                    | 12,827               |  |                 |
| W&T Lot Electrical and Parking Restoration   | 2,844,000                          |                              | Substantially Complete                        | 2,524,839            |                    | 2,524,839<br>249,000 |  |                 |
| Waterbury Chiller 1 Replacement  | 300,000<br>87,004                  | 249,000                      | Substantially Complete Construction           | 249,000              |                    | 249,000              |  |                 |
| Waterbury Garage Repairs Waterbury Life Safety System Replacement                        | 137,755                            | 137 755                      | Completed                                     | 81.003               | +                  | 81,003               | <u> </u>   |                 |
| Werth Basketball Pantry/Dining Services  | 23,000                             |                              | Construction                                  | 5.993                |                    | 5,993                |  |                 |
| Werth Family Basketball Champions Center Hall of Fame                                    | 3,465,000                          |                              | Substantially Complete                        | 371,017              | +                  | 77,835               |  | 293,182         |
| West Campus Dorms Mechanical Room Repairs  | 300,000                            |                              | Planning/Design                               | 1,977                |                    | 1,977                |  | 200,102         |
| Whitney Hall Dining Renovations  | 4,200,000                          |                              | Substantially Complete                        | 2,846,064            |                    | 2,846,064            |  |                 |
| Wilbur Cross Dome and Facade Restoration   | 250,000                            | 28,352                       | Planning/Design                               | 28,352               |                    | 28,352               |  |                 |
| Wilbur Cross Reading Rooms Finish Upgrades   | 2,768,977                          |                              | Completed                                     | 160,016              | 8,622              | 151,394              |  |                 |
| Wired Access Layer (UPDC) - Phase I  | 400,000                            |                              | Construction                                  | 49,033               | 49,033             |                      |  |                 |
| WPCF Chlorine Contact Chamber Rehabilitation   | 200,000                            |                              | Construction                                  | 68,035               |                    | 68,035               |  |                 |
| Y & Z Parking Lots and Electrical Restoration  | 99,600                             |                              | Planning/Design                               | 67,290               |                    | 67,290               |  |                 |
| Young 219 Office Renovation  | 70,000                             | -                            | Planning/Design                               | -                    |                    |                      | 1  |                 |
| Zero Carbon Scenario Planning  | 125,000<br>Infrastructure/Renovati | -<br>on/Htility/Administrati | Planning/Design<br>ve/Support Facilities Tota | -<br>I 78,811,214    | 54,200,673         | 23,562,079           |  | 1.048.462       |
| gineering Building   | iiii astructure/Renovati           | on/ounty/Aunimistrati        | versupport racilities 10ta                    | 10,011,214           | 54,200,673         | 23,362,079           |  | 1,040,462       |
| Engineering Building - Engineering & Science Building                                    | 92,529,568                         | 92.427.818                   | Substantially Complete                        | 1,180,952            | 1,180,952          |                      |  |                 |
|  | 12,123,000                         |                              | Engineering Building Tota                     |                      | 1,180,952          | -                    | -  | -               |
| uipment, Library Collections & Telecommunications - Phase III                            |                                    |                              |   |                      |                    |                      |  |                 |
| Academic Capital Equipment   | 6,097,292                          |                              | Underway                                      | 355,971              | 355,971            | 2 1                  |  |                 |
| eProcurement / SciQuest Software Implementation  | 1,401,737                          |                              | Substantially Complete                        | 3,193                | 270 027            | 3,193                | -  |                 |
| Gampel Audio System Replacement Gampel Pavilion Wireless Infrastructure                  | 600,000<br>550,000                 |                              | Substantially Complete Substantially Complete | 278,087<br>494,937   | 278,087<br>494,937 |                      | <del> </del>                                     |                 |
| ITS Capital Equipment  | 32,874,863                         | 29,845,197                   |   | 2,804,208            | 2,804,208          |                      | <del>                                     </del> |                 |
| Public Safety Capital Equipment  | 16,370,407                         | 14,893,953                   |   | 1,605,283            | 1.605.283          |                      | <del> </del>                                     |                 |
| Tabilo Saloty Sapital Equipment  | 10,370,407                         | 17,000,000                   | Olidorway                                     | 1,003,203            | 1,000,200          |                      |  |                 |

|  |                                       |                               |  |                                   | Fiscal Yea              | ng Source                 |               |                         |
|--|---------------------------------------|-------------------------------|--|-----------------------------------|-------------------------|---------------------------|---------------|-------------------------|
| Project Name   | Current Funded<br>Budget*             | Total Project<br>Expenditures | Project Status                                   | Total Fiscal Year<br>Expenditures | UCONN 2000<br>Bonds     | University<br>Operating   | Revenue Bonds | Other Funding**         |
| Recruiting & Onboarding System Implementation  | 365,443                               | 365,443                       | Completed  | 177,563                           |                         | 177,563                   |               |                         |
| Travel Management & Expense Reimbursement System Implementation  | 1,148,103                             |                               | Substantially Complete                           | 796,134                           |                         | 796,134                   |               |                         |
| Wired Access Layer (ITS) - Phase I   | 3,621,000                             |                               | Construction                                     | 2,024,087                         | 2,024,087               |                           |               |                         |
|  | Equipment, Library Co                 | llections & Telecomm          | unications - Phase III Total                     | 8,539,463                         | 7,562,573               | 976,890                   | -             | -                       |
| Farm Buildings Repairs/Replacement   | 0.740.000                             | 0.500.004                     | 0.4.4  | 004.000                           | 4 4 4 0                 | 000.054                   |               |                         |
| Farm Buildings Repair / Replace - Spring Hill Farm   | 3,740,000                             |                               | Substantially Complete Repairs/Replacement Total | 264,396<br><b>264,396</b>         | 1,142<br><b>1,142</b>   | 263,254<br><b>263,254</b> |               |                         |
| Fine Arts Phase II   |                                       | r unii Dununigo i             | topan s/rtopiacoment rotal                       | 204,000                           | .,                      | 200,204                   |               |                         |
| Fine Arts Phase II - Renovation & Improvements   | 37,409,196                            | 31,832,892                    | Substantially Complete                           | 18,182,805                        | 17,856,604              |                           |               | 326,201                 |
|  |                                       |                               | Fine Arts Phase II Total                         |                                   | 17,856,604              | -                         | -             | 326,201                 |
| Hartford Relocation Acquisition/Renovation   |                                       |                               |  |                                   |                         |                           |               |                         |
| Hartford Relocation Acquisition / Renovation   | 139,027,625                           | 139,027,625                   |  | 18,390                            | 18,390                  |                           |               |                         |
| Internal Description   O Internal Product For 1999   | Н                                     | artford Relocation Ac         | quisition/Renovation Total                       | 18,390                            | 18,390                  | -                         | -             | -                       |
| Intramural, Recreational & Intercollegiate Facilities  Central Campus Infrastructure                                   | 25,000,000                            | 24 600 677                    | Cubatantially Camplete                           | 525,477                           |                         |                           | 525,477       |                         |
| Student Recreation Center  | 98,000,000                            |                               | Substantially Complete Substantially Complete    | 17,481,982                        |                         |                           | 17,481,982    |                         |
| University Athletic District Development (a.k.a. Stadia)   | 43,750,000                            |                               | Construction                                     | 31,082,582                        |                         |                           | 31,026,355    | 56.227                  |
| ,  |                                       |                               | ercollegiate Facilities Total                    | 49,090,041                        | -                       | -                         | 49,033,814    | 56,227                  |
| Jorgensen Renovation   |                                       |                               |  |                                   |                         |                           |               |                         |
| Jorgensen Renovation - HVAC Renewal  | 1,814,654                             |                               | Completed  | 12,276                            | 12,276                  |                           |               |                         |
|  |                                       | Jo                            | orgensen Renovation Total                        | 12,276                            | 12,276                  | -                         | -             | -                       |
| North Hillside Road Completion   | 40.004.700                            | 40 500 004                    | Cub stantially Campulate                         | 1 24 000 1                        | (24 540)                |                           |               | 05.540                  |
| North Hillside Road Completion   | 18,864,790                            | 18,588,001                    | Substantially Complete ide Road Completion Total | 31,003<br><b>31,003</b>           | (34,543)<br>(34,543)    | -                         | -             | 65,546<br><b>65,546</b> |
| Residential Life Facilities  |                                       | NOTHITHIIS                    | de Road Completion Total                         | 31,003                            | (34,343)                |                           |               | 05,546                  |
| Res Life Facilities - Alumni Quad Roof & Facade Renovation   | 193,000                               | 126 805                       | Planning/Design                                  | 121,475                           | 121,475                 |                           |               |                         |
| Res Life Facilities - Alumni Res Hall Granite Restoration  | 645,000                               |                               | Planning/Design                                  | 67,360                            | 67,360                  |                           |               |                         |
| Res Life Facilities - Buckley Hall Facade Renovation   | 425,000                               |                               | Planning/Design                                  | -                                 |                         |                           |               |                         |
| Res Life Facilities - East Campus Door Hardware Replacement  | 12,920                                |                               | Completed  | 2,070                             | 2,070                   |                           |               |                         |
| Res Life Facilities - Hicks and Grange Student Room Renovation   | 1,600,000                             |                               | Planning/Design                                  | 76,127                            | 76,127                  |                           |               |                         |
| Res Life Facilities - Hilltop Apartments Upgrades  | 55,000<br>1,519,493                   |                               | Planning/Design                                  | - 80                              | 00                      |                           |               |                         |
| Res Life Facilities - Hilltop Apt Complex Roof Repairs - Phase III Res Life Facilities - McMahon Hall Envelope Repairs | 1,519,493                             |                               | Completed Planning/Design                        | 51,655                            | 80<br>51,655            |                           |               |                         |
| Res Life Facilities - Next Generation Conn. Hall   | 95,792,776                            |                               | Completed  | 23,619                            | 23,619                  |                           |               |                         |
| Res Life Facilities - North Campus Residence Hall Reno - Phase II  | 2,170,000                             |                               | Planning/Design                                  | 36,534                            | 36,534                  |                           |               |                         |
| Res Life Facilities - North Res Steam to Hot Water Conversion  | 77,000                                |                               | Planning/Design                                  | 4,944                             | 4,944                   |                           |               |                         |
| Res Life Facilities - North Residence Halls Roof Refurb Phase II   | 1,576,000                             |                               | Substantially Complete                           | 1,235,943                         | 1,235,943               |                           |               |                         |
| Res Life Facilities - Northwood Chimney Renovation   | 108,299                               |                               | Completed  | 98,802                            | 98,802                  |                           |               |                         |
| Res Life Facilities - Residence Halls Door Access Reader Upgrade   | 428,000                               | 42,892                        | Planning/Design                                  | 42,892                            | 42,892                  |                           |               |                         |
| Res Life Facilities - Upgrade Rome Ballroom HVAC   | 340,000                               | 201,481<br>Posi               | Planning/Design dential Life Facilities Total    |                                   | 1,761,501               |                           |               |                         |
| School of Pharmacy/Biology Completion  |                                       | 1,631                         | dential Life i acilities Total                   | 1,701,301                         | 1,701,001               |                           |               |                         |
| School of Pharmacy Medicinal Garden  | 915,000                               | 694,489                       | Substantially Complete                           | 89,196                            | 89,196                  |                           |               |                         |
|  |                                       |                               | /Biology Completion Total                        |                                   | 89,196                  | -                         | -             | -                       |
| Technology Quadrant-Phase III  |                                       |                               |  |                                   |                         |                           |               |                         |
| Tech Quad Phase III - Innovation Partnership Building  | 162,300,000                           |                               | Substantially Complete                           |                                   |                         |                           |               | 5,647,184               |
|  |                                       |                               | y Quadrant-Phase III Total                       |                                   | 404 500 0 10            | -                         | 40.000.00     | 5,647,184               |
|  | Sub                                   | Total - Storrs & Ro           | egional Campuses:                                | 205,278,000                       | 124,298,343             | 24,802,223                | 49,033,814    | 7,143,620               |
|  | 110                                   | nn Hoolth Contain             | IICONN 2000 E                                    | Only                              |                         |                           |               |                         |
|  | UCO                                   | iii neaitii Ceriter (         | UCONN 2000 Funding                               | Offig)                            |                         |                           |               |                         |
| Def Mtn/Code & ADA Cmp/Inf Imp & Reno Lump Sum/UA&S Fac-UCHC   |                                       |                               |  |                                   |                         |                           |               |                         |
| UCHC Deferred Maintenance  | 51,165,520                            |                               | Construction                                     | 1,555,283                         | 1,555,283               |                           |               |                         |
|  | ef Mtn/Code & ADA Cmp/Ir              | if imp & Reno Lump S          | um/UA&S Fac-UCHC Total                           | 1,555,283                         | 1,555,283               | -                         | -             | -                       |
| Equipment, Library Collections & Telecommunications-UCHC  UCHC New Construction & Renovation - Clinic Building         | 1,500,000                             | 1 500 000                     | Substantially Complete                           | 1,500,000                         | 1,500,000               |                           |               |                         |
| UCHC Capital Equipment   | 74.399.314                            | 72,169,422                    |  | 3,387,531                         | 3,387,531               |                           |               |                         |
| 1 2 1 1 2 abuse Edarbuser  |                                       |                               | mmunications-UCHC Total                          |                                   | 4,887,531               | -                         | -             | -                       |
| Main Building Renovation   |                                       |                               |  | , , , , , , ,                     | , , , , , ,             |                           |               |                         |
| UCHC New Construction & Renovation - Clinic Building   | 870,000                               |                               | Substantially Complete                           | 870,000                           | 870,000                 |                           |               |                         |
|  |                                       | Main                          | <b>Building Renovation Total</b>                 | 870,000                           | 870,000                 | •                         | -             | -                       |
| Medical School Academic Building Renovation  | 1                                     | 05.000.5:-                    | Io   | 1 0401                            | 0.1.05-1                |                           |               |                         |
| UCHC Academic Building Addition / Renovations  | 35,880,745                            |                               | Completed  Building Renovation Total             | 34,339<br><b>34,339</b>           | 34,339<br><b>34,339</b> | -                         | -             | -                       |
| UCHC New Construction & Renovation   | Med                                   | icai School Academic          | bulluling Reliovation Total                      | 34,339                            | 34,339                  |                           | •             | •                       |
| CONTO NOW CONSTRUCTION & NONCYALION  | · · · · · · · · · · · · · · · · · · · |                               | _  |                                   |                         |                           |               |                         |

|  |                     |                    |                           |                | Fiscal Ye         | ar to Date Expen | ditures By Fundin | g Source        |                 |
|--|---------------------|--------------------|---------------------------|----------------|-------------------|------------------|-------------------|-----------------|-----------------|
| Project Name   | Current Funded      | Total Project      | Project Status            | Destruct Otal  | Total Fiscal Year | UCONN 2000       | University        | Davenus Banda   | Other Funding** |
|  | Budget*             | Expenditures       |                           | Expenditures   | Bonds             | Operating        | Revenue Bonus     | Other Funding** |                 |
| UCHC New Construction & Renovation - Clinic Building | 89,156,127          |                    | Substantially Complete    | 2,272,753      | 2,272,753         |                  |                   |                 |                 |
|  |                     | UCHC New Constr    | uction & Renovation Total | 2,272,753      | 2,272,753         |                  | -                 | -               |                 |
|  |                     |                    |                           |                |                   |                  |                   |                 |                 |
| Sub T  | otal - UConn Health | Center (UCONN 20   | 000 Funding Only):        | 9,619,906      | 9,619,906         |                  | -                 | -               |                 |
|  |                     | ·                  |                           | •              | •                 |                  | •                 |                 |                 |
| Total - Storrs, Regional Campuse                     | s and UConn Health  | Center - Current \ | ear Expenditures:         | \$ 214,897,906 | \$ 133,918,249    | \$ 24,802,223    | \$ 49,033,814     | \$ 7,143,620    |                 |
|  |                     |                    | -                         | •              | •                 |                  | •                 |                 |                 |
|  | Adjustment for      | Transfers Between  | n Fund Sources***:        | \$ -           | \$ 3,204,905      | \$ (3,170,362)   | \$ -              | \$ (34,543)     |                 |
|  |                     |                    |                           | •              |                   |                  |                   |                 |                 |
| Adjusted Total - Storrs, Regional Campuse            | s and UConn Health  | Center - Current   | ear Expenditures:         | \$ 214,897,906 | \$ 137,123,154    | \$ 21,631,861    | \$ 49,033,814     | \$ 7,109,077    |                 |

<sup>\* -</sup> Current Funded Budget may be less than the approved budget, and represents the current funding available for the project

<sup>\*\* -</sup> Other funding sources include State Bond Funds, Gifts, Grants and Federal Funds

<sup>\*\*\* -</sup> Per Capital Projects Policies and Procedures, transfers between funding sources may occur periodically, as determined necessary by the Office of Budget and Planning and approved by the Board of Trustees, if necessary. If a current period transfer captures expenses paid in a previous fiscal year, a negative balance occurs in the report. This adjustment corrects for prior year expenditures in the current year transfers.