					Fiscal Year to Date Expenditures By Funding S			g Source
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding
		Storrs and Re	gional Campuses					
ic and Research Facilities								
Academic & Research Facilities - Gant Building Renovations - STEM	169,827,606	120.055.958	Construction	22,672,925	22,672,925			
Academic & Research Facilities - Homer Babbidge Library Renovation	5,700,000		Construction	2,530,921	2,530,921			
Academic & Research Facilities - STEM Research Center Science 1	143,000,000		Construction	9,941,822	9,941,822			
		Academic and	d Research Facilities Tota	35,145,668	35,145,668	-	-	
Maintenance/Code Compliance/ADA Compliance/Infrastructure Improve								
ABL Argus Software & Hardware Retrofit	350,000	209,220	Construction	72,920		72,920		
ABL Clean Steam Generator Replacement	150,000	<u> </u>	Construction	-				
ABL Phoenix Upgrade Phase 1	592,350	-	Planning/Design	- 04.700		04.700		
ACE Water Heater Replacements Andover Infrastructure & Software Upgrade	225,000 996,000		Substantially Complete Planning/Design	24,782 176,952		24,782 176,952		
Arjona 203 Computer Research Lab	48,250	176,952	Planning/Design Planning/Design	176,952		176,952		
Arjona 203 Computer Research Lab Arjona 203 Wall Installation	30,000	-	Planning/Design	<u> </u>				
Atwater Electrical Generator Replacement	484.000		Planning/Design	53.552		53.552		
Atwater Facade Repair	100,000		Substantially Complete	68,642		68,642		
Austin Building Interior Locks	45,000	-	Planning/Design	-		22,012		
Avery Point - Academic Building Chemistry Lab Renovation	300,000		Substantially Complete	8,480		8,480		
Avery Point Academic Building Roof Replacement	1,270,000	626,876	Substantially Complete	74,417		74,417		
Avery Point Community & Professional Building Restrooms Renovation	433,000	376,387	Substantially Complete	22,732		22,732		
Avery Point Marine Sciences Building Retro Commissioning	526,950		Substantially Complete	97,230		97,230		
Avery Point Sea Lab Floor Repair	30,000		Construction	15,200		15,200		
Babbidge Library Electrical Distribution System Upgrade	2,726,399		Completed	10,717	10,717			
Babbidge Library Window Cleaning	40,972		Completed	40,972		40,972		
Beach Hall Air Conditioning Repair	65,000		Planning/Design	-				
Beach Hall Geosciences Rock Prep Lab Renovation	25,000		Substantially Complete	1,545	1,545			
Beach Hall Lab Renovations	5,400,000		Substantially Complete	316,400	316,400			
Benton Art Museum Patio and Fountain Restoration Bio 4 Annex Sustainability Office Relocation	150,000 142,000		Planning/Design Substantially Complete	1,482		(3,693)		5,1
Biology/Physics Building Interior Locks	140,684	137,099	Construction	1,482		(3,693)		5,1
Bishop Center 105-108 Offices	75,000	31 255	Planning/Design	31,255		31,255		
Bishop Center Roof - Electrical & HVAC Upgrade	400.000		Substantially Complete			01,200		
Boiler Plant Equipment Replacement and Utility Tunnel Connection	32,364,000		Construction	2,783,160	2,783,160			
Bronwell 201, 318, 319, 322 Renovation (TL2339)	155,000		Substantially Complete	116,781	105,586	11,195		
Bronwell Switchgear Service Replacement	100,000	37,089	Planning/Design	29,172	·	29,172		
Budds Building 212/213 Interior Door Removal	3,500	931	Construction	-				
Buddy Benches	5,000	-	Planning/Design	-				
Burton Hydrotherapy Mechanical Room Restoration	250,000		Construction	101,780		101,780		
Campus Drainage Master Plan	359,829		Completed	-				
Campus Insulation Program	482,000		Substantially Complete	405.200	405.000			
Campus Wayfinding Improvements	1,900,000		Substantially Complete	405,309	405,309	1.699		
Castleman 117 Computer Teaching Lab Renovation (TL2354) Castleman 205 SoE Renovations (TL2328)	160,000 175,000		Substantially Complete Substantially Complete	114,816 121,422	113,117 117,473	1,699 3,949		
Castleman 306 Conference Room Renovation	69,300		Substantially Complete	4.742	111,4/3	3,949 4.742		
Central Campus Infrastructure	3,700,000		Substantially Complete	(370,899)	(370,899)	4,142		
Chemistry R217 Research Equipment Support	90,970		Construction	53,691	(370,033)			53.6
Chemistry R316 Renovations	275,000		Construction	14,329		14,329		33,0
Chemistry Roof Snow Guard Repair	916,000		Planning/Design	990		990		
CLAS Bio Physics Building Greenhouse	225,000	-	Planning/Design	-				
CRT Jorgensen Sound System Upgrade	180,500	14,834	Planning/Design	-				
CUP Equipment Replacement and Pumping Improvements	23,000,000	14,450,801	Construction	1,225,885	1,225,885			
Depot Campus Hardscape Improvements	98,130		Substantially Complete					
Dining Hall Facilities Ventilation Upgrades	892,700		Substantially Complete	-				
East Campus Exterior Door Security Upgrades	52,742		Substantially Complete	26,434		26,434		
Engineering II - 212 Computer Lab (TL2343)	38,000		Construction	20,441	20,441			
Engineering II 108C New Faculty Lab	265,000		Construction	154,598		154,598		
Engineering II 202 Upgrades	38,500		Substantially Complete	19,538		19,538		
Engineering II 303 New Faculty Renovation	5,800		Substantially Complete	(46)		400.010		
Engineering II Large Passenger Elevator Modernization Engineering II Roof Replacement	225,000 612,625		Substantially Complete Completed	139,343 2,575	827	139,343 1,748		
Engineering II Roof Replacement Engineering II-Rm 324 Chem Bio-molecular Engineering	146,500		Completed	43.044	827	43.044		
	140,300		Construction	32,436		32,436	1	

					Fiscal Ye	ar to Date Expen	ditures By Fundir	By Funding Source	
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding**	
EV Charger Installation - Lot E	25,001	960	Planning/Design	960				960	
Eversource Second Electrical Feed - Planning	95,000		Planning/Design	-				000	
Exigent Repair - Replacement of Steam & Cond Piping	2,000,000		Substantially Complete	121,617	121.617				
Fac Ops & Building Services - General DM	6,381,633		Construction	29,048	,-	29.048			
Facilities Code Remediation	235,000		Planning/Design						
Fairfield-SU-Hawley-Academic-Babbidge Bollard Install	75,017		Substantially Complete	75,000		75,000			
Fenton River Well Field & Road Repair	450,000		Planning/Design	9,271	9,271	-,			
Fine Arts - 2nd Floor Fit Out	300,000		Construction	72,737	,	72,737			
Fine Arts Air Conditioning	250,000		Planning/Design	25,560		25,560			
Fine Arts Dark Room	32,495		Substantially Complete	18,975		18,975			
Fine Arts Panel and Device Replacement	130,839	-	Construction	-					
Freitas Ice Rink Mechanical Repairs	200,000	74,320	Construction	68,374		68,374			
Gampel Electrical Generator Replacement	250,000		Planning/Design	23,270		23,270			
Gampel Pavilion Dome Ceiling and Roof Repair	11,800,000		Substantially Complete	70,204	70.204				
Gampel Pavilion Enabling Power Upgrade	125,000		Planning/Design	-	. :,201				
Gampel Room 106 KSI Renovation	105,500		Construction	34,208		34.360	<u> </u>	(152	
Gant North - Minor Upgrades for IMS New Faculty Hires	350,000		Substantially Complete	136,535		136,535		(132	
Gelfenbien Commons Equipment Access	211,000		Substantially Complete	154,530		154,530	 		
Hartford - Student Academic Achievement Center Renovation	450,000		Substantially Complete	32.578		32.578	 		
Hartford Graphic Art & Interior Signage	250,000		Planning/Design	6,180		6,180			
						6,180			
Heating Plant Upgrade - Emergency Power System Upgrade	765,000		Planning/Design	-	44.505				
HEEP Pavilion and Pollinator Garden	50,000		Planning/Design	11,565	11,565	05.070			
High Head Emergency Generator System Replacement	1,106,040		Substantially Complete	35,972	450.005	35,972			
Homer Babbidge Library SoE Computational Labs (TL2329)	275,000		Substantially Complete	155,724	150,365	5,359			
Horse Unit & Lorentzon Stables Refurbishment	300,000	234,333	Substantially Complete	37,263				37,263	
Horse Unit 2 Paddock Fence Repair	173,038	173,038	Substantially Complete	173,038		173,038			
Horsebarn Hill Pedestrian Safety Improvements	1,282,801		Completed	66	12,237	(12,171)			
Horsebarn Hill Sewage Pump Station Upgrade	1,500,000		Substantially Complete	248,274		248,274			
Human Performance Lab Prep Room	126,500	109,249	Substantially Complete	-					
I-Lot Improvements	475,000	89,751	Construction	67,668	67,668				
ITE C80 Lecture Hall Upgrades	65,000	-	Planning/Design	-					
ITEB C25 ECE Senior Design SOE (TL2344)	150,000	9,408		9,408	9,408				
Jones Building Heating Replacement	294,502	294,502	Completed	37,877		37,877			
Jones Building High Voltage and Repairs	490,114	490,114	Completed	263,665		263,665			
Jorgensen Building Envelope Study	64,000	44,397	Planning/Design	-					
Jorgensen Center Chillers Replacement	489,000	479,084	Substantially Complete	479,084		479,084			
Kennedy Cottage FMBIO Conference Room Upgrade	55,000	49,507	Substantially Complete	17,150		17,150			
Kinesiology Building HALL Renovation (TL2355)	753,500	33.042	Construction	33,042	33,042				
Koons Hall Renovation	5,500,000	5,389,308	Substantially Complete	-					
Landscape Barn and Administrative Building Replacement Planning	213,900		Completed	21	21				
Law School Paving and Seal Coat	35,000		Planning/Design						
LeDoyt Road Improvements Study	20,100	19 500	Substantially Complete	9,550		9,550			
Life Safety System Upgrade at Bookstore & South Garage	200,000		Substantially Complete	152,432		152,432	<u> </u>	1	
Longley Bathroom Renovations	89,310		Planning/Design	-		.02,402			
Main Campus Parking Replacements	12,000,000		Substantially Complete	150,451	150,451		-		
Main Campus Parking Replacements Main Campus Substation Switchgear Relay Replacement	565,000		Construction	116,500	150,751	116,500	 		
Mansfield Road Paving Phase I	150,000		Construction	108,225		108,225			
Middlesex Extension Ctr Bathroom Renovations	240,000		Substantially Complete	100,225		100,223	 		
Mirror Lake Improvements	375,000		Construction	15,038	15,038				
Misc Abatement and Demolitions Projects	359,000	30,076	Planning/Design	15,036	10,030				
Mold / Lead / Asbestos Remediation	2,838,216	2,335,718	Substantially Complete	214,235		214.235	 		
					20.005	214,235	 		
N. Eagleville Rd Area Infrastr Repair / Replace & Upgrade Phase III	57,500,000	55,972,988	Substantially Complete	20,085	20,085 16.588		 		
N. Eagleville Road and Discovery Drive Intersection Improvements	750,000		Planning/Design	16,588	16,588	4.0.0	1		
North and South Parking Garage Restoration	1,000,000		Planning/Design	4,243		4,243	1		
North Campus Power & Communication Reliability Upgrades Planning	150,000		Planning/Design	-	00.45-		-		
North Eagleville Road East Steam Repair	200,000		Planning/Design	22,105	22,105				
North East Residence Halls - Security Camera System	1,602,180		Construction						
North Residence Dining - Dish Room Renovation	850,000		Planning/Design	148,912		148,912			
Northeast Science Quad Site Improvements	2,000,000		Substantially Complete	39,476	38,334	1,142			
Northwest Quad - Science 1 - Site Improvements & Tunnel Phase II	56,000,000		Construction	6,792,706	6,792,706				
Northwest Science Quad Infrastructure - Phase 1	20,750,000		Substantially Complete	-					
Northwest Science Quad Supplemental Utility Plant	67,000,000		Construction	5,620,293	5,620,293				
NW Quad Residence Halls Plumbing Replacement	263,000		Planning/Design				· —	· —	

					Fiscal Year to Date Expenditures By Funding S			g Source
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding**
Olympic Monument	122,000	2,719	Planning/Design	-				
Philip E Austin 105,108,110 & Lecture Halls Upgrades	125,500		Substantially Complete	78,439		78,439		
Public Safety Building Improvements	7,000,000	518,651	Planning/Design	49,000	468,651	(419,651)		
Public Safety Risk Assessment and Design Guideline	100,000		Planning/Design	-				
Sale of the Nathan Hale Inn	100,000		Substantially Complete	1,674		1,674		
School of Business - Roof Repairs	435,845	423,769		376,912	254,312	122,600		
School of Business 214	1,000		Substantially Complete	610 19,638	18,013	610		
School of Engineering ITEB Rm 140 Renovation (TL2340) SFA Computer Lab Renovation	21,011 75,000		Completed Planning/Design	6,435	18,013	1,625 6,435		
Shakers Testing Facility - Castleman	50,000	0,433	Planning/Design	0,433		0,433		
Shippee/Buckley/Whitney Lock Hardware/Keying	97,476	95,540	Substantially Complete	1,647		1.647		
South Campus Commons Landscape & Pedestrian Improvement Plan	5,000,000	4,039,243		2,183,646	2,183,646	.,0		
South Campus Fire Pump Replacement	220,160	- ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Construction	-,,	_,,,,,,,,,			
South Campus Stair Repair	721,611	721,611	Completed	31	31			
South East Campus Infrastructure	5,000,000		Substantially Complete	217,525	217,525			
South Garage Elevator Power Units Replacement	42,682	-	Planning/Design	-				
Southwest Campus Infrastructure Upgrade	8,911,072	8,911,072	Completed	50,681	50,681			
Stamford Abutting Property Restoration	2,500,000		Substantially Complete	221,798	221,798			
Stamford Campus Garage - Demolition	10,000,000		Substantially Complete	135,486	135,486			
Stamford Campus Police Substation Relocation	448,238			84	84			
Stamford Campus Surface Parking Lot	4,500,000		Substantially Complete	558,403	558,403			
Steam Line Repairs - Vault 304 to Central Utility Plant	700,000		Substantially Complete	-				
Storrs Hall 001, 002, 011 Classroom Upgrades	279,400		Substantially Complete	212,309		212,309		
Storrs Hall 1st & 2nd Floor Bathroom	255,000		Substantially Complete	11,683	11,683			
Storrs Hall 215 School of Nursing Renovation (TL2318)	152,975		Construction	96,857	94,600	2,257		
Storrs LED (SLED) Lighting Upgrade	7,850,000			2,547,269		2,547,269		
Storrs LED (SLED) Lighting Upgrade - Athletic Facilities	1,377,772		Substantially Complete	-				
Student Health Services Bldg - Pre-design & Planning Student Housing Master Plan	447,700 450,000		Planning/Design Planning/Design	392,438		392.438		
Student Union - QSR Dining Buildout	700,000		Substantially Complete	392,430		392,430		
Student Union East Elevation Curtain Wall & Masonry Repairs	1,500,000		Substantially Complete	-				
Student Union Office Upgrades	431,500		Construction	8,842		8,842		
Tasker Admissions Roof Restoration	662,040		Planning/Design	2,400		2,400		
TLS Building Cooling Tower Replacement	106,154		Completed	106,154		106,154		
Torrey Life Sciences 2nd Floor Biology Renovation	900,000		Construction	157,271	157,271			
Torrey Life Sciences 415 & 417 Lab Renovations (TL2325)	100,000		Planning/Design	-	,			
Torrey Life Sciences Facade Repair	100,000	82,668	Substantially Complete	43,609		43,609		
Torrey Life Sciences Interior Locks	11,000	-	Planning/Design	-				
Towers Mechanical Rooms Restoration	300,000	189,158	Substantially Complete	180,849		180,849		
Tri-County Greenhouse Ramp Replacement	15,000	-	Planning/Design	-				
UCFM Code Remediation - Campus Wide Laundry Alterations	3,300,000		Substantially Complete	-				
UCFM Code Remediation - Hall Building	146,200		Substantially Complete	44,882	44,882			
UCFM Code Remediation - Longley School-Depot Campus	368,424		Completed	-				
UCFM Code Remediation - South Parking Garage	238,182		Completed	3,645	3,645			
UCFM Code Remediation - Williams Health Services Building UConn 2000 Code Remed - Northwest Residence Halls	135,000 1,598,735		Substantially Complete Substantially Complete	263,894	3,645 263,894			
UConn 2000 Code Remed - Northwest Residence Halls UConn 2000 Code Remed - Stamford Downtown Relocation	1,598,735 4,000,000		Construction	263,894 777,521	263,894 777,521			
UConn 2000 Code Remed - Stamford Downtown Relocation UConn 2000 Code Remed - Wilbur Cross Building	1,640,000		Substantially Complete	6,779	6,779			
UConn Hockey Arena	4,600,000		Planning/Design	628,404	0,779	628,404		
UConn School of Fine Arts - Wadsworth Athenaeum	700,000		Substantially Complete	31,785		31,785		
UConn Stamford Mill River Remediation	450,000		Planning/Design	33,488	33,488	01,700		
University Athletic District Development (a.k.a. Stadia)	24,300,000		Construction	9,715,335	9,715,335			
University Dams Evaluation and Restoration	468,000		Construction	83,972	83,972			
UTEB Passenger Elevator Modernization	225,000		Substantially Complete	136,623		136,623		
Utility Infrastructure GIS Mapping	3,236,000		Substantially Complete	6,007	6,007			
Von Der Mehden Hall Roof Restoration	200,000	9,748	Planning/Design	683		683		
Waterbury Garage Line Striping and Seal Coating	7,649		Completed	7,649		7,649		
Waterbury Garage Repairs	174,007	98,535	Substantially Complete	98,535		98,535		
Werth Basketball Pantry/Dining Services	23,000	8,759	Construction	2,766		2,766		
Werth Family Basketball Champions Center Hall of Fame	3,465,000		Substantially Complete	882				882
West Campus Dorms Mechanical Room Repairs	300,000		Construction	105,843		105,843		
Whitney Hall Dining Renovations	4,200,000		Substantially Complete	81,718		81,718		
Wilbur Cross Dome and Facade Restoration	250,000	43,294	Planning/Design	14,942		14,942]

					Fiscal Yea	ar to Date Expen	ditures By Fundin	g Source
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding**
Wired Access Layer (UPDC) - Phase I	435,000	221,217	Construction	172,185	172,185			
WPCF Chlorine Contact Chamber Rehabilitation	200,000	126,386	Substantially Complete	58,351		58,351		
Y & Z Parking Lots and Electrical Restoration	1,000,000		Planning/Design	18,460		18,460		
Young 219 Office Renovation	70,000	46,565	Construction	46,565		46,565		
Zero Carbon Planning Geothermal Study	125,000	-	Planning/Design	-				
Zero Carbon Scenario Planning	250,000		Planning/Design	110,326	110,326			
	A/Infrastructure/Renovation	on/Utility/Administrati	ve/Support Facilities Total	42,049,452	33,480,777	8,470,902	-	97,773
Engineering Building Engineering Building - Engineering & Science Building	92,529,568	02 427 040	Substantially Complete	_			ı	
Engineering Building - Engineering & Science Building	92,329,300		ngineering Building Total		_		_	
Equipment, Library Collections & Telecommunications - Phase III			ingineering building rotal					
Academic Capital Equipment	22,748,938	16,412,762	Underway	2,121,405	2,121,405			
eProcurement / SciQuest Software Implementation	1,401,737		Underway	-,,	-, 1 1, 100			
Gampel Audio System Replacement	600,000		Substantially Complete	-				
Gampel Pavilion Wireless Infrastructure	503,674		Underway	6,870	6,870			
ITS Capital Equipment	25,368,993	21,863,154		1,243,202	1,243,202			
Public Safety Capital Equipment	20,923,623	20,145,702		848,356	848,356			
Travel Management & Expense Reimbursement System Implementation	1,148,103	1,098,497	Substantially Complete	57,939		57,939		
Wired Access Layer (ITS) - Phase I	3,632,326		Construction	1,034,051	1,034,051			
Wired Access Layer (ITS) - Phase 2	4,200,000		Planning/Design	46,110	46,110			
	Equipment, Library Col	llections & Telecommi	unications - Phase III Total	5,357,933	5,299,994	57,939	-	-
Farm Buildings Repairs/Replacement								
Farm Buildings Repair / Replace - Spring Hill Farm	3,603,821		Completed	5,427	1,668	3,759		
		Farm Buildings F	Repairs/Replacement Total	5,427	1,668	3,759	-	-
Fine Arts Phase II	37,530,000	22 000 450	Cubatastially Campleta	4 005 000	1,758,150		_	77,116
Fine Arts Phase II - Renovation & Improvements	37,530,000	33,008,139	Substantially Complete Fine Arts Phase II Total	1,835,266 1,835,266		-	-	77,116
Intramural, Recreational & Intercollegiate Facilities			Fine Arts Phase II Total	1,833,200	1,758,150		-	77,116
Central Campus Infrastructure	25,000,000	25,000,000	Substantially Complete	391,323	1		391,323	
Student Recreation Center	98,000,000		Substantially Complete	761,519			761,519	
University Athletic District Development (a.k.a. Stadia)	59,052,842		Construction	10,253,080		5,300,000	584,966	4,368,114
			rcollegiate Facilities Total		-	5,300,000	1,737,808	4,368,114
North Hillside Road Completion						<u> </u>		
North Hillside Road Completion	18,864,790		Substantially Complete	11,818	11,818			
		North Hillsi	de Road Completion Total	11,818	11,818			
Residential Life Facilities								
Res Life Facilities - Alumni Quad Roof & Facade Renovation	193,000		Planning/Design	2,204	2,204			
Res Life Facilities - Alumni Res Hall Granite Restoration	645,000		Planning/Design	24,941	24,941			
Res Life Facilities - Buckley Hall Facade Renovation	425,000		Planning/Design	-				
Res Life Facilities - Hicks and Grange Student Room Renovation	1,600,000		Planning/Design	101,928	101,928			
Res Life Facilities - Hilltop Apartments Upgrades	55,000	- 000 007	Planning/Design	-				
Res Life Facilities - McMahon Hall Envelope Repairs Res Life Facilities - North Campus Residence Hall Reno - Phase II	499,000 2,170,000		Planning/Design Planning/Design	3,600	3.600			
Res Life Facilities - North Res Steam to Hot Water Conversion	77,000		Planning/Design	28,528	28,528			
Res Life Facilities - North Residence Halls Roof Refurb Phase II	1,576,000		Substantially Complete	32,892	32,892			
Res Life Facilities - Residence Halls Door Access Reader Upgrade	428,000		Construction	18,704	18,704			
Res Life Facilities - South Campus Residence Halls Improvements	800,000	-	Planning/Design	-	10,704			
Res Life Facilities - Upgrade Rome Ballroom HVAC	340,000		Planning/Design	-				
	, ,,,,,,,,		dential Life Facilities Total	212,797	212,797			
School of Pharmacy/Biology Completion								
School of Pharmacy Medicinal Garden	915,000	695,463	Substantially Complete	974	974			
		School of Pharmacy	Biology Completion Total	974	974	-	-	•
Technology Quadrant-Phase III								
Tech Quad Phase III - Innovation Partnership Building	162,300,000		Substantially Complete	97,434				97,434
			y Quadrant-Phase III Total			10.555.55		97,434
	Sub Tota	I - Storrs & Region	al Campuses:	96,122,691	75,911,846	13,832,600	1,737,808	4,640,437
	UCon	n Health Center (U	ICONN 2000 Funding	Only)				
Def Mtn/Code & ADA Cmp/Inf Imp & Reno Lump Sum/UA&S Fac-UCHC								
UCHC Deferred Maintenance	51,165,520	49.828.417	Construction	-	I			
			um/UA&S Fac-UCHC Total		<u>-</u> _	-	-	_
Equipment, Library Collections & Telecommunications-UCHC								

						Fiscal Year to Date Expenditures By Funding Source				
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	1	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other	r Funding**
UCHC Capital Equipment	74,399,314	72,169,422			-					
	Equipment, Library	Collections & Telecor	mmunications-UCHC Tota	1			-	-		-
UCHC New Construction & Renovation										
UCHC New Construction & Renovation - Clinic Building	89,156,127		Substantially Complete		777,956	777,956				
		UCHC New Constr	uction & Renovation Tota	ı	777,956	777,956				-
Sub Total -	UConn Health Cen	ter (UCONN 2000 F	Funding Only):		777,956	777,956	-	-		-
										-
Total - Storrs, Regional Campuses and	d UConn Health Cei	nter - Current Year	Expenditures:	•	\$ 96,900,647	\$ 76,689,802	\$ 13,832,600	\$ 1,737,808	\$	4,640,437
	Adjustment for Trar	sfers Between Fur	nd Sources***:	,	-	\$ 40,499	\$ (435,515	\$ 391,323	\$	3,693
			•		•				,	
Adjusted Total - Storrs, Regional Campuses ar	d UConn Health Ce	nter - Current Year	r Expenditures:	٠,	96,900,647	\$ 76,730,301	\$ 13,397,085	\$ 2,129,131	\$	4,644,130

^{* -} Current Funded Budget may be less than the approved budget, and represents the current funding available for the project

^{** -} Other funding sources include State Bond Funds, Gifts, Grants and Federal Funds

^{*** -} Per Capital Projects Policies and Procedures, transfers between funding sources may occur periodically, as determined necessary by the Office of Budget and Planning and approved by the Board of Trustees, if necessary. If a current period transfer captures expenses paid in a previous fiscal year, a negative balance occurs in the report. This adjustment corrects for prior year expenditures in the current year transfers.

University of Connecticut Capital Project Financial and Funding Summary by Status Fiscal Year 2021 as of 12/31/2020

	Financial Summary of FY21 Projects by Project Status										
Project Status	Funded Budget - FY21 Projects	/21 Projects Expenditures - FY21 Projects		Total Fiscal Year Expenditures							
Planning / Design:	37,336,833	6,649,028	66	2,033,870							
Construction:	663,374,234	326,462,070	46	77,641,252							
Underway (Equipment Only):	145,346,279	132,066,970	6	4,219,833							
Substantially Complete:	716,379,051	681,737,667	88	12,460,135							
Completed:	20,447,303	20,447,303	17	545,557							
Totals:	1,582,883,700	1,167,363,037	223	96,900,647							

FY21 Expenditures by Status and Funding Source										
Project Status	Project Status UCONN 2000 Bonds		Revenue Bonds	Other Funding*						
Planning / Design:	888,713	1,144,197	-	960						
Construction:	63,757,540	8,877,093	584,966	4,421,653						
Underway (Equipment Only):	4,219,833	-	-	-						
Substantially Complete:	7,729,437	3,360,032	1,152,842	217,824						
Completed:	94,279	451,278	-	-						
Totals:	76,689,802	13,832,600	1,737,808	4,640,437						

^{* -} Other funding sources include State Bond Funds, Gifts, Grants and Federal Funds

University of Connecticut Capital Project Analytics: By Status and Department Fiscal Year 2021 as of 12/31/2020

	Fiscal Year Expenditures by Status and Department									
Project Status			Tetale							
Project Status	UPDC	Facilities Ops	Health Center	Academic Reno	All Others**	Totals				
Planning / Design:	1,605,103	350,442	-	32,215	46,110	2,033,870				
Construction:	72,752,794	3,805,076	-	49,331	1,034,051	77,641,252				
Underway (Equipment Only):	-	-	-	-	4,219,833	4,219,833				
Substantially Complete:	8,129,020	3,196,629	777,956	296,917	59,613	12,460,135				
Completed:	69,602	468,306	-	7,649	-	545,557				
Totals:	82,556,519	7,820,453	777,956	386,112	5,359,607	96,900,647				

Cumulative Proj	Cumulative Project Expenditures by Status and Department (includes active projects during current fiscal year only)									
Broject Status		Totals								
Project Status	UPDC	Facilities Ops	Health Center	Academic Reno	All Others**	Iolais				
Planning / Design:	5,980,652	590,050	-	32,215	46,110	6,649,028				
Construction:	262,267,314	11,098,553	49,828,417	56,255	3,211,532	326,462,070				
Underway (Equipment Only):	-	-	72,169,422	-	59,897,547	132,066,970				
Substantially Complete:	577,702,145	15,248,629	86,242,691	766,652	1,777,550	681,737,667				
Completed:	19,486,902	952,752	-	7,649	-	20,447,303				
Totals:	865,437,012	27,889,984	208,240,530	862,771	64,932,739	1,167,363,037				

Funded	Funded Budget by Status and Department (includes active projects during current fiscal year only)									
Drainet Status			Tetale							
Project Status	UPDC	Facilities Ops	Health Center	Academic Reno	All Others**	Totals				
Planning / Design:	25,130,510	7,609,390	-	396,933	4,200,000	37,336,833				
Construction:	588,759,127	19,720,761	51,165,520	96,500	3,632,326	663,374,234				
Underway (Equipment Only):	-	-	74,399,314	-	70,946,965	145,346,279				
Substantially Complete:	603,822,639	20,607,616	89,156,127	944,567	1,848,103	716,379,051				
Completed:	19,486,902	952,752	-	7,649	-	20,447,303				
Totals:	1,237,199,178	48,890,519	214,720,961	1,445,648	80,627,394	1,582,883,700				

Project Count by Status and Department									
Drainat Status	Departments								
Project Status	UPDC	Facilities Ops	Health Center	Academic Reno	All Others**	Totals			
Planning / Design:	36	18	0	11	1	66			
Construction:	18	23	1	3	1	46			
Underway (Equipment Only):	0	0	1	0	5	6			
Substantially Complete:	39	32	1	13	3	88			
Completed:	11	5	0	1	0	17			
Totals:	104	78	3	28	10	223			

^{**} This category includes project managed by ITS, as well as projects managed centrally.