					Fiscal Year to Date Expenditures By Funding Source				
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding*	
		Storrs and Re	gional Campuses						
nic and Research Facilities									
Academic & Research Facilities - Gant Building Renovations - STEM	169,827,606	135,922,259	Construction	38,539,226	38,433,117	106,109			
Academic & Research Facilities - Homer Babbidge Library Renovation	5,700,000	4,849,284	Substantially Complete	3,396,774	3,396,774				
Academic & Research Facilities - STEM Research Center Science 1	147,000,000		Construction	30,493,142	30,493,142				
			d Research Facilities Tota		72,323,033	106,109	-	-	
d Maintenance/Code Compliance/ADA Compliance/Infrastructure Improv								•	
ABL Argus Software & Hardware Retrofit	209,220		Completed	72,920		72,920			
ABL Clean Steam Generator Replacement	143,000		Completed	143,000		143,000			
ABL Phoenix Upgrade Phase 1	592,350		Construction	297,836		297,836			
Ace Water Heater Replacement	275,000		Construction	23,176		23,176			
ACE Water Heater Replacements	225,000	209,710	Substantially Complete	26,110		26,110			
Ag Bio-Technology Bldg Cagewasher Replacement	175,000	-	Planning/Design	-					
Andover Infrastructure & Software Upgrade	2,596,000		Construction	820,525		820,525			
Arjona 203 Computer Research Lab	48,250		Substantially Complete	25,602		25,602			
Atwater Electrical Generator Replacement	535,000		Planning/Design	53,552		53,552			
Atwater Facade Repair	100,000		Substantially Complete	68,642		68,642			
Austin Building Interior Locks	45,000	-	Planning/Design	-					
Avery Point - Academic Building Chemistry Lab Renovation	300,000	234,890	Substantially Complete	8,480		8,480			
Avery Point Academic Building Roof Replacement	1,270,000	740,843	Substantially Complete	188,384		188,384			
Avery Point Community & Professional Building Restrooms Renovation	433,000	377,044	Substantially Complete	23,390		23,390			
Avery Point Marine Sciences Building Retro Commissioning	526,950		Substantially Complete	132,607		132,607			
Avery Point Sea Lab Floor Repair	30,000		Construction	15,200		15,200			
Babbidge Library Electrical Distribution System Upgrade	2,726,399		Completed	10,717	10.717				
Babbidge Library VAV Replacement	204,000	_,,	Planning/Design	-	,				
Babbidge Library Window Cleaning	40,972	40 972	Completed	40,972		40.972			
Beach Hall 107A, 109A, 231 Renovation	125,000		Planning/Design			40,012			
Beach Hall 302,317,443 Classroom Upgrades	135,000	-	Planning/Design	-					
Beach Hall Air Conditioning Repair	65.000		Planning/Design	-					
Beach Hall Geosciences Rock Prep Lab Renovation	16,995		Completed	1,545	1,545				
Beach Hall Lab Renovations	5,400,000		Substantially Complete	343,653	343,653		-		
Benton Art Museum Patio and Fountain Restoration	150.000		Planning/Design		343,033		-		
Bio 4 Annex Sustainability Office Relocation	137,099		Completed	- 1.482		(3.693)		5.17	
						(3,093)		5,17	
Bio 4 Chiller Replacement	250,000	-	Planning/Design	-		05.007			
Bio Annex 4 Switchgear and Transformer Replacement	250,000		Construction	25,607		25,607			
Bio/Physics Cold Room - Phase 1	175,000	-	Planning/Design	-					
Biology/Physics Building Interior Locks	142,090		Completed	142,090		142,090			
Bishop Center 105-108 Offices	75,000		Substantially Complete	53,061		53,061			
Bishop Center Roof - Electrical & HVAC Upgrade	400,000		Substantially Complete	-					
Boiler Plant Equipment Replacement and Utility Tunnel Connection	40,000,000	9,244,082	Construction	7,765,410	7,765,410				
Bronwell - 213C Research Equipment Support	3,190		Substantially Complete	1,941		1,223		71	
Bronwell 201, 318, 319, 322 Renovation (TL2339)	153,942		Completed	153,942	138,000	15,942			
Bronwell Switchgear Service Replacement	100,000		Planning/Design	33,200		33,200			
Budds Building 212/213 Interior Door Removal	3,500	931	Substantially Complete	-					
Buddy Benches	3,555	3,555	Completed	3,555		3,555			
Burton Hydrotherapy Mechanical Room Restoration	182,304	182,304	Completed	181,188		181,188			
Campus Drainage Master Plan	359,829	359,829	Completed	-					
Campus Wayfinding Improvements	1,905,000	1,904,297	Substantially Complete	417,093	417,093				
Castleman - 122, 123, 123A Renovations For NASA Research	35,498	16,230	Construction	16,230		16,230			
Castleman 117 Computer Teaching Lab Renovation (TL2354)	160,000	114.816	Substantially Complete	114,816	113,117	1.699			
Castleman 205 SoE Renovations (TL2328)	171,101		Substantially Complete	121,422	118,021	3,401			
Castleman 306 Conference Room Renovation	69.300		Substantially Complete	4,742	.,.	4,742			
Central Campus Infrastructure	3,700,000		Substantially Complete	(370,287)	(370,287)	.,			
Central Utility Plant Office Renovation	100,000	-	Planning/Design	-	(,-51)		ł	t i i i i i i i i i i i i i i i i i i i	
Chemistry - A203 Classroom AV Upgrades	89.062	290.08	Completed	89.062		89.062			
Chemistry R217 Research Equipment Support	90.970		Substantially Complete	65,314	1	- 09,002		65.31	
Chemistry R316 Renovations	275,000					- 136,221	+	00,31	
			Construction	136,221					
Chemistry Roof Snow Guard Repair	916,000		Construction	9,592		9,592			
CLAS Bio Physics Building Greenhouse	300,000		Construction	99		99	+	├ ────	
Clay Tile Sewer Pipe Relining Program	400,000	-	Construction	-			+	ļ	
CRT Jorgensen Lobby Renovation	125,000	-	Planning/Design	-					
CRT Jorgensen Sound System Upgrade	180.500	1/ 02/	Planning/Design				1		

					Fiscal Year to Date Expenditures By Funding Source				
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding	
		Storrs and Re	gional Campuses						
CUP Equipment Replacement and Pumping Improvements	23,000,000	14,477,164	Substantially Complete	1,252,248	1,252,248				
Cyber Security Upgrades	200,000	-	Planning/Design	-					
Dining Hall Facilities Ventilation Upgrades	892,700		Substantially Complete	-					
East Campus Exterior Door Security Upgrades	51,955		Completed	26,703		26,703			
Engineering II - 212 Computer Lab (TL2343)	38,000		Substantially Complete	21,054	21,054				
Engineering II 104 Computational Lab (TL2361)	155,000	-	Construction	-					
Engineering II 108C New Faculty Lab	233,149		Completed	207,170		207,170			
Engineering II 202 Upgrades	38,500		Substantially Complete	19,538		19,538			
Engineering II 205 Renovation (TL2377)	268,656	-	Planning/Design	-					
Engineering II 217 ME-EDOC Relocation	115,000	-	Planning/Design	- (46)				(4	
Engineering II 303 New Faculty Renovation	5,800		Substantially Complete			139,343		(2	
Engineering II Large Passenger Elevator Modernization Engineering II Roof Replacement	194,648 612,625		Completed Completed	139,343 2,575	827	1,748			
Engineering II - Rm 324 Chem Bio-molecular Engineering	146,500		Substantially Complete	119.603	021	119.603			
Engineering II - Rm 324 Chem Bio-molecular Engineering Engineering Science Building - M. Hann Clean Room	275,000		Substantially Complete	88,118	27,845	60,273	+		
EV Charger Installation - Lot E	275,000		Substantially Complete	12,668	21,040	00,273	+	12,66	
Eversource Second Electrical Feed - Planning	250,000		Planning/Design	-			1	12,00	
Exigent Repair - Replacement of Steam & Cond Piping	2,000,000		Substantially Complete	123,533	123.533		1		
Fac Ops & Building Services - General DM	5,797,517		Construction	85,926	120,000	85.926			
Facilities Code Remediation	235,000		Construction	30,409		30,409			
Fairfield-SU-Hawley-Academic-Babbidge Bollard Install	75,000		Completed	75,000		75,000			
Family Studies R22 Split System	100,000	-	Planning/Design	-		. 0,000			
Family Studies Stairwell Painting	23,925	-	Construction	-					
Fenton River Well Field & Road Repair	450,000	155.519	Planning/Design	56,266	56,266				
Field House - Old Recreation Center Renovation	450,000	-	Planning/Design	-					
Fine Arts - 2nd Floor Fit Out	248,864	248,864	Completed	112,007		112,007			
Fine Arts - Krenicki Institute Renovation	412,000	14,420	Planning/Design	14,420		14,420			
Fine Arts Air Conditioning	44,010	44,010	Completed	28,517		28,517			
Fine Arts Dark Room	32,776	32,776	Completed	32,776		32,776			
Fine Arts Panel and Device Replacement	130,839	37,747	Construction	37,747		37,747			
Freitas Ice Rink Mechanical Repairs	200,000	74,320	Substantially Complete	68,374		68,374			
Gampel 127 & 129 Office Suites Upgrades	82,126	-	Construction	-					
Gampel Electrical Generator Replacement	250,000		Planning/Design	23,270		23,270			
Gampel Pavilion Dome Ceiling and Roof Repair	11,414,450		Completed	70,204	70,204				
Gampel Room 106 KSI Renovation	105,500		Substantially Complete	69,946		70,098		(15	
Gant North - Minor Upgrades for IMS New Faculty Hires	323,116		Completed	144,195		144,195			
Gelfenbien Commons Equipment Access	169,825		Completed	154,530		154,530			
Gentry 131 Classroom Upgrades	165,000	-	Construction	-					
George J. Sherman Family Sports Complex Track Resurfacing	763,000	-	Planning/Design	-					
Hartford - Student Academic Achievement Center Renovation	450,000		Substantially Complete	32,645		32,645			
Hartford Graphic Art & Interior Signage	250,000		Planning/Design	43,252	ļ ļ	43,252			
Heating Plant Upgrade - Emergency Power System Upgrade	765,000		Planning/Design	-					
HEEP Pavilion and Pollinator Garden	50,000		Planning/Design	11,912	11,912	00.017	+		
High Head Emergency Generator System Replacement	1,012,245		Completed	80,947		80,947			
High Head Generator Improvement	50,000	-	Construction	-		05.005			
Holcomb Dormitory Rekey	26,495		Substantially Complete	25,965	450.005	25,965			
Homer Babbidge Library SoE Computational Labs (TL2329) Horse Unit & Lorentzon Stables Refurbishment	275,000 234,333		Substantially Complete Completed	155,724 37,263	150,365	5,359		37,26	
Horse Unit & Lorentzon Stables Renurbishment Horse Unit 2 Paddock Fence Repair	173,038		Completed	173,038		- 173,038		37,20	
Horsebarn Hill Pedestrian Safety Improvements	1,282,801		Completed	66	12,237	(12,171)			
Horsebarn Hill Sewage Pump Station Upgrade	1,202,001		Substantially Complete	259,994	12,237	259,994	/		
Human Performance Lab Prep Room	126,500		Substantially Complete	- 209,994		209,994			
Hunan Performance Lab Frep Room Husky Village Patch and Paint	99,000	- 109,249	Construction	-	├		+		
I-Lot Improvements	7,000,000		Construction	266,228	266,228		1		
Innovation Partnership Building - Backup Power	125.000		Planning/Design	7.365	200,228		+		
TEB C80 Lecture Hall Upgrades	51,134		Completed	51,134	1,505	51,134	1		
ITEB 201, 217, 230 C, D, E Upgrades	30,691	- 51,134	Construction	-		51,134			
ITEB C25 ECE Senior Design SOE (TL2344)	150.000		Construction	48.093	48.093		1		
ITEB C41 Supplemental Air Conditioning	20,000	-	Planning/Design	-	-0,000				
ITEB SOE CSE Glassboards	33,751	4,775		4,775		4.775			
	00,701	4,115	Planning/Design	4,115	1	4,115	1	1	

			-		Fiscal Ye	ditures By Fundir	g Source	
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding*
		Storrs and Re	gional Campuses					
Jones Building Heating Replacement	294,502	294,502	Completed	37,877		37,877		
Jones Building High Voltage and Repairs	490,114	490,114	Completed	263,665		263,665		
lorgensen Building Envelope Study	64,000		Planning/Design	-				
Jorgensen Center Chillers Replacement	479,084	479,084	Completed	479,084		479,084		
Jorgensen Theater Flooring Replacement	95,256	-	Construction	-				
Kennedy Cottage FMBIO Conference Room Upgrade	55,000		Substantially Complete	17,150	100.150	17,150		
Kinesiology Building HALL Renovation (TL2355)	753,500		Construction	183,456	183,456	10.010		
Klinck Building CAHNR 1st floor Upgrades Koons Hall AHS Advising Center Office	<u>309,000</u> 27,940	12,610	Planning/Design Planning/Design	12,610		12,610		
Koons Hall Renovation	5.500.000		Substantially Complete	-				
andscape Barn and Administrative Building Replacement Planning	213,900		Completed	21	21			
aw School Floor & Paint Repair	97,100		Construction	10,366	21	10,366		
Law School Paving and Seal Coat	35,000		Substantially Complete	32,651		32.651		
LeDoyt Road Improvements Study	19,500		Completed	9,550		9.550		
ife Safety System Upgrade at Bookstore & South Garage	152,432		Completed	152,432		152,432		
Main Campus Parking Replacements	12,000,000		Substantially Complete	379,047	379,047			
Main Campus Substation Switchgear Relay Replacement	565,000	230,400	Construction	179,400		179,400		
Mansfield Apartments Window Fogging	4,500		Construction	1		1		
Mansfield Road Paving Phase I	150,000	109,823	Substantially Complete	109,823		109,823		
McHugh Stairwell Painting	49,641	-	Construction	-				
Middlesex Extension Ctr Bathroom Renovations	209,422		Completed	25,942		25,942		
Mirror Lake Improvements	375,000		Planning/Design	269,694	269,694			
Mobile Office Building Purchase	1,310,000	-	Planning/Design	-				
Mold / Lead / Asbestos Remediation	2,838,216		Substantially Complete	435,887	00.054	435,887		
N. Eagleville Rd Area Infrastr Repair / Replace & Upgrade Phase III	57,500,000		Substantially Complete	29,854	29,854 25,198			
N. Eagleville Road and Discovery Drive Intersection Improvements North and South Parking Garage Restoration	750,000		Bidding Construction	25,198 139,902	25,198	139,902		
North Campus Power & Communication Reliability Upgrades Planning	150,000		Planning/Design	- 139,902		139,902		
North Eagleville Road East Steam Repair	650.000		Construction	102.049	102.049			
North East Residence Halls - Security Camera System	1,750,000		Construction	8,884	8,884			
North Residence Dining - Dish Room Renovation	850,000		Construction	185,424	0,004	185,424		
Northeast Science Quad Site Improvements	1,853,180		Completed	39,476	184.644	(145,168))	
Northwest Quad - Science 1 - Site Improvements & Tunnel Phase II	56,000,000		Construction	15,470,916	15,470,916	(
Northwest Quad Fire Panels	200,000	-	Construction	-				
Northwest Science Quad Infrastructure - Phase 1	20,750,000	19,970,529	Substantially Complete	108,753	108,753			
Northwest Science Quad Supplemental Utility Plant	67,000,000		Construction	15,551,017	15,551,017			
Olympic Monument	200,000		Construction	-				
Pharmacy Lab 513 Supplemental Exhaust Upgrade	25,000	-	Planning/Design	-				
Pharmacy/Biology Autoclave Replacement	125,000	-	Planning/Design	-				
Philip E Austin 105,108,110 & Lecture Halls Upgrades	112,742		Completed	79,593		79,593		
Plant Science Furnace Replacement	70,000	-	Construction	-	004.000	(440.054)		
Public Safety Building Improvements Public Safety Risk Assessment and Design Guideline	7,000,000 200,000	981,969	Construction	512,318	931,969	(419,651)	/	
Public Safety Risk Assessment and Design Guideline Putnam Refectory 2 Boiler Replacement	200,000	-	Planning/Design Planning/Design	-			+	
Route 195 Paving	60,000		Planning/Design	-				
Sale of the Nathan Hale Inn	100,000		Substantially Complete	2,490		2,490		
School of Business - Roof Repairs	423,769		Completed	376.912	254,312	122.600		
School of Business 214	1,000		Substantially Complete	610	207,012	610		
School of Engineering ITEB Rm 140 Renovation (TL2340)	21,011		Completed	19,638	18,013	1,625	1	
SFA Computer Lab Renovation	75,000		Planning/Design	7,050	.,	7,050	1	
Shakers Testing Facility - Castleman	350,000	35,358	Bidding	35,358	35,358			
Shippee/Buckley/Whitney Lock Hardware/Keying	95,540		Completed	1,647	-	1,647		
South Campus Commons Landscape & Pedestrian Improvement Plan	5,000,000	4,315,890	Substantially Complete	2,460,293	2,460,293			
South Campus Fire Pump Replacement	220,160	-	Construction	-				
South Campus Stair Repair	721,611		Completed	31	31			
South East Campus Infrastructure	5,000,000		Substantially Complete	523,896	523,896			
South Garage Elevator Power Units Replacement	44,233		Completed	44,233		44,233		
Southwest Campus Infrastructure Upgrade	8,911,072		Completed	50,681	50,681	-	ł – – – – – – – – – – – – – – – – – – –	ļ
Sprague Dormitory Rekey	37,121 75,000	36,379	Substantially Complete Planning/Design	36,379		36,379		
Spring Manor Farm Demolition Mitigation								

						Fiscal Year to Date Expenditures By Funding Source				
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding [*]		
		Storrs and Re	gional Campuses							
Stamford Campus Garage - Demolition	10,000,000		Substantially Complete	702,758	702,758					
Stamford Campus Police Substation Relocation	448,238		Completed	84	84					
Stamford Campus Surface Parking Lot	4,500,000		Substantially Complete	610,979	610,979					
Stamford Start-Up Studio Office Renovations	150,000		Construction	5,406		5,406				
Storrs Hall 001, 002, 011 Classroom Upgrades	240,301		Completed	230,586		230,586				
Storrs Hall 1st & 2nd Floor Bathroom	255,000		Substantially Complete	11,939	11,939	0.057				
Storrs Hall 215 School of Nursing Renovation (TL2318) Storrs LED (SLED) Lighting Upgrade	152,975		Substantially Complete Construction	108,178	105,921	2,257				
Storrs LED (SLED) Lighting Upgrade Storrs LED (SLED) Lighting Upgrade - Athletic Facilities	7,850,000 1,186,275		Completed	3,496,729 83,105		<u>3,496,729</u> 83,105				
Student Health Services Bldg - Pre-design & Planning	447,700	-	Planning/Design			65,105				
Student Housing Master Plan	450,000		Planning/Design	414,184		414,184				
Student Union - QSR Dining Buildout	700,000		Substantially Complete	25,116		25,116				
Student Union East Elevation Curtain Wall & Masonry Repairs	1,500,000		Substantially Complete	-		20,110				
Student Union Office Upgrades	431,500		Substantially Complete	376,262		376,262				
Tasker Admissions Roof Restoration	662,040		Construction	2,400		2,400				
Torrey Life Sciences Cooling Tower Replacement	106,154	106,154	Completed	106,154		106,154				
Torrey Life Sciences 2nd Floor Biology Renovation	900,000	563,484	Substantially Complete	488,761	488,761	-				
Torrey Life Sciences 415 & 417 Lab Renovations (TL2325)	100,000	-	Planning/Design	-						
Torrey Life Sciences Facade Repair	82,668	82,668	Completed	43,609		43,609				
Torrey Life Sciences Interior Locks	11,000	-	Planning/Design	-						
Towers Booster Pump Station Repair	83,425	-	Planning/Design	-						
Towers Fire Panels	103,000	-	Construction	-						
Towers Mechanical Room Upgrade	150,000	-	Planning/Design	-						
Towers Mechanical Rooms Restoration	189,429		Completed	181,120		181,120				
Towers Painting: Keller Fenwick, Wade Hamilton	120,000	-	Construction	-						
Transportation Modular Building Installation Tri-County Greenhouse Ramp Replacement	39,250 15,000	-	Construction Planning/Design	-						
UCFM Code Remediation - Campus Wide Laundry Alterations	3.300.000		Substantially Complete	- 84.595	84.595					
UCFM Code Remediation - Campus Wide Laundry Alterations	146,200		Substantially Complete	45,550	45,550					
UCFM Code Remediation - Longley School-Depot Campus	368,424		Completed	-	40,000					
UCFM Code Remediation - South Parking Garage	238,182		Completed							
UCFM Code Remediation - Williams Health Services Building	245,000		Substantially Complete	3,701	3,701					
UConn 2000 Code Remed - Northwest Residence Halls	1,479,120		Completed	299,261	365,326	(66,065)				
UConn 2000 Code Remed - Stamford Downtown Relocation	8,000,000		Construction	1,292,694	1,292,694	(
UConn 2000 Code Remed - Wilbur Cross Building	1,570,179	1,570,179	Completed	6,956	69,697	(62,741)				
UConn Hockey Arena	20,000,000	3,852,442	Construction	2,101,283		2,101,283				
UConn Parking Services Relocation Project	433,896	-	Planning/Design	-						
UConn School of Fine Arts - Wadsworth Athenaeum	485,877		Completed	32,123		32,123				
UConn Stamford Mill River Remediation	450,000		Planning/Design	33,708	33,708		ļ			
University Athletic District Development (a.k.a. Stadia)	21,800,000		Substantially Complete	8,605,209	8,605,209					
University Dams Evaluation and Restoration	468,000		Construction	190,580	190,580					
UPDC Relocation	480,000	-	Planning/Design	-		100.000	+			
UTEB Passenger Elevator Modernization UTEB SoE Computational Labs	191,257 250,000		Completed	136,623		136,623				
UTEB SoE Computational Labs UTEB SoE Faculty Offices Renovation (TL2378)	250,000 95.000	-	Construction Planning/Design							
Utel Soe Faculty Offices Renovation (TL2378)	3,236,000		Substantially Complete	- 14,178	14,178		+			
Von Der Mehden Hall Roof Restoration	200,000		Planning/Design	9,748	14,170	9.748	+			
Von Der Mehden Hall Roof Restoration	200,000	9,740	Completed	(9,065)		(9,065)				
Waterbury Garage Line Striping and Seal Coating	7,649		Completed	7,649		(9,003) 7.649				
Waterbury Garage Repairs	174,007		Substantially Complete	98,535		98,535	1			
Waterbury Parking Garage Drainage Repair	8,803	-	Construction	-		55,500	1	1		
Werth Basketball Pantry/Dining Services	1,268,000		Construction	2,766		2,766				
Werth Family Basketball Champions Center Hall of Fame	3,536,607		Completed	80,825		,		80,82		
West ALSOP Mechanical Room Upgrade	75,000	-	Planning/Design	-						
West Campus Complex Dormitory Rekey	38,368	37,601	Substantially Complete	37,601		37,601				
West Campus Dorms Mechanical Room Repairs	107,820		Completed	105,843		105,843				
Whitney Hall Dining Renovations	4,200,000		Substantially Complete	113,139		113,139				
Wilbur Cross Dome and Facade Restoration	250,000		Planning/Design	14,942		14,942	ļ			
Wired Access Layer (UPDC) - Phase I	435,000		Substantially Complete	348,286	348,286					
WPCF Chlorine Contact Chamber Rehabilitation	200,000		Substantially Complete	58,351		58,351				
Y & Z Parking Lots and Electrical Restoration	1,900,000	253 163	Construction	185,873	1	185,873	1	1		

					Fiscal Yea	g Source		
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status	Total Fiscal Year Expenditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding**
		Storrs and Re	gional Campuses					
Young 219 Office Renovation	70,000	59,548	Substantially Complete	59,548		59,548		
Zero Carbon Planning Geothermal Study	125,000		Planning/Design	110,108	110,108			
Zero Carbon Scenario Planning	250,000		Planning/Design	211,827	211,827			
	A/Infrastructure/Renovation	on/Utility/Administrati	ve/Support Facilities Total	75,301,083	60,712,865	14,386,453	-	201,765
Engineering Building	00 500 500	00.407.040					[
Engineering Building - Engineering & Science Building	92,529,568		Substantially Complete	-	_			
Equipment, Library Collections & Telecommunications - Phase III			Engineering Building Total	-	-	-	-	
Academic Capital Equipment	26,423,247	24.143.986	Underway	3,766,929	3,766,929			
Gampel Audio System Replacement	600,000		Substantially Complete	5.046	5.046			
Gampel Pavilion Wireless Infrastructure	501,807		Completed	6,870	6,870			
ITS Capital Equipment	25,281,616	23,535,371	Underway	2,915,420	2,915,420			
Public Safety Capital Equipment	23,267,082	20,285,538		988,192	988,192			
Travel Management & Expense Reimbursement System Implementation	1,148,103		Substantially Complete	84,964		84,964		
Wired Access Layer (ITS) - Phase 2	4,200,000		Construction	2,133,856	2,133,856			
Wired Access Layer (ITS) - Phase 1	3,632,326		Substantially Complete	1,162,512	1,162,512			
	Equipment, Library Co	llections & Telecomm	unications - Phase III Total	11,063,789	10,978,825	84,964	-	-
Farm Buildings Repairs/Replacement	2 602 024	2,002,004	Completed	5.427	1,668	3,759	1	
Farm Buildings Repair / Replace - Spring Hill Farm	3,603,821		Completed Repairs/Replacement Total	5,427 5.427	1,668	3,759		
Fine Arts Phase II		Farm Buildings i	Repairs/Replacement Total	5,427	1,000	3,759	-	-
Fine Arts Phase II - Renovation & Improvements	37,403,317	35 020 271	Substantially Complete	3,196,378	3,119,262			77,116
The Arts Thase II - Renovation & Improvements	57,400,017	55,025,271	Fine Arts Phase II Total		3,119,262	-	-	77,116
Intramural, Recreational & Intercollegiate Facilities				0,100,010	0,110,202			
Central Campus Infrastructure	25,000,000	25.000.000	Substantially Complete	391,323	-		391,323	
Student Recreation Center	98,000,000		Substantially Complete	1,110,103	-	289,979	820,124	
University Athletic District Development (a.k.a. Stadia)	68,425,696	62,778,082	Substantially Complete	21,333,876	-	7,150,504	3,516,194	10,667,178
	Intramur	al, Recreational & Inte	ercollegiate Facilities Total	22,835,302	-	7,440,483	4,727,641	10,667,178
Mansfield Training School Improvements								
Longley Bathroom Renovations	490,000		Construction	71,972	71,972			
		Mansfield Training S	chool Improvements Total	71,972	71,972	-	-	-
North Hillside Road Completion								
North Hillside Road Completion	18,864,790		Substantially Complete	40,424	40,424			
Residential Life Facilities		North Hills	ide Road Completion Total	40,424	40,424	-	-	-
Res Life Facilities - Alumni Quad Roof & Facade Renovation	193,000	120.010	Planning/Design	2,204	2,204			
Res Life Facilities - Alumni Res Hall Granite Restoration	645,000		Planning/Design	25,689	25,689			
Res Life Facilities - Buckley Hall Facade Renovation	425,000		Planning/Design	-	25,005			
Res Life Facilities - Hicks and Grange Student Room Renovation	1,875,000		Construction	1,095,216	1,095,216			
Res Life Facilities - Hilltop Apartments Upgrades	290,000		Planning/Design	36,266	36,266			
Res Life Facilities - McMahon Hall Envelope Repairs	499,000		Planning/Design	-				
Res Life Facilities - North Campus Residence Hall Reno - Phase II	2,170,000		Construction	237,521	237,521			
Res Life Facilities - North Res Steam to Hot Water Conversion	77,000		Planning/Design	43,260	43,260			
Res Life Facilities - North Residence Halls Roof Refurb Phase II	1,576,000		Substantially Complete	98,193	98,193			
Res Life Facilities - Residence Halls Door Access Reader Upgrade	428,000	291,836	Substantially Complete	248,944	248,944			
Res Life Facilities - South Campus Residence Halls Improvements	800,000	-	Planning/Design	-				
		Resi	dential Life Facilities Total	1,787,293	1,787,293			
School of Pharmacy/Biology Completion		705		10 711	10 76-1			
School of Pharmacy Medicinal Garden	735,191		Completed /Biology Completion Total	40,702 40,702	40,702 40,702			
Technology Quadrant-Phase III		School of Pharmacy	Biology completion rotal	40,702	40,702		-	-
Tech Quad Phase III - Innovation Partnership Building	162,300,000	157 837 230	Substantially Complete	189,094	1			189,094
	102,000,000		y Quadrant-Phase III Total		_	-	_	189,094
	Sub Tota	I - Storrs & Region		186,960,606	149,076,044	22,021,768	4,727,641	11,135,153
	UCor	nn Health Center (UCONN 2000 Funding	Only)				
Def Mtn/Code & ADA Cmp/Inf Imp & Reno Lump Sum/UA&S Fac-UCHC								
UCHC Deferred Maintenance	51,165,520	50,336,087	Construction	507,671	507,671			
			um/UA&S Fac-UCHC Total		507,671	-	-	-

Equipment, Library Collections & Telecommunications-UCHC

						Fiscal Year to Date Expenditures By Fund			ng Source
Project Name	Current Funded Budget*	Total Project Expenditures	Project Status		al Fiscal Year openditures	UCONN 2000 Bonds	University Operating	Revenue Bonds	Other Funding**
UCHC Capital Equipment	74,399,314	72,956,360	Underway		786,938	786,938			
	Equipment, Library	Collections & Telecor	nmunications-UCHC Total		786,938	786,938	-	-	-
UCHC New Construction & Renovation									
UCHC New Construction & Renovation - Clinic Building	89,156,127	87,719,662	Substantially Complete		2,254,927	2,254,927			
		UCHC New Constr	uction & Renovation Total		2,254,927	2,254,927	-	-	-
Sub Total	- UConn Health Cen	ter (UCONN 2000 F	unding Only):		3,549,536	3,549,536	-	-	-
Total - Storrs, Regional Campuses an	d UConn Health Cer	nter - Current Year	Expenditures:	\$	190,510,142	\$ 152,625,580	\$ 22,021,768	\$ 4,727,641	\$ 11,135,153
								•	
	Adjustment for Trar	sfers Between Fur	nd Sources***:	\$	-	\$ 314,473	\$ (709,489)	\$ 391,323	\$ 3,693
	•						, //		
Adjusted Total - Storrs, Regional Campuses ar	nd UConn Health Ce	nter - Current Year	· Expenditures:	\$	190,510,142	\$ 152,940,053	\$ 21,312,279	\$ 5,118,964	\$ 11,138,846

* - Current Funded Budget may be less than the approved budget, and represents the current funding available for the project

** - Other funding sources include State Bond Funds, Gifts, Grants and Federal Funds

*** - Per Capital Projects Policies and Procedures, transfers between funding sources may occur periodically, as determined necessary by the Office of Budget and Planning and approved by the Board of Trustees, if necessary. If a current period transfer captures expenses paid in a previous fiscal year, a negative balance occurs in the report. This adjustment corrects for prior year expenditures in the current year transfers.